

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI – 110001**


No. F.6/DFS/MS/Indl./SZ/2021/ 265

Dated : 18/06/2021

FIRE SAFETY CERTIFICATE

Certified that the **Supreme Impex, located at Plot No D- 107/108, Okhla, Industrial Area, Phase-I, New Delhi** comprised of Basement + Ground floor + three upper floors was granted FSC by this department vide letter no F6/DFS/MS/2015/SZ/706 Dated 08/05/2015. The Premise was re- inspected by the officer concerned of this department on 10/06/2021 in the presence of Sh. Uma sanker Lakra (Admin.) and found that said Industrial building have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rule, 2010 and found that the said building / premises is fit for occupancy class "**Industrial Building**" with effect from 18 / 06 /2021 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 18/06/2021 at New Delhi by



(Sunil Chawdhary)
Dy. Chief Fire Officer (SZ)
Delhi Fire Service

Copy to:

1. The Auth. Signatory, Supreme Impex, located at Plot No D- 107/108, Okhla, Industrial Area, Phase-I, New Delhi
2. The Executive Engineer (Building), SDMC, Jal Vihar, Lajpat Nagar, New Delhi 110024.

Conditions for the validity of the safety certificate :-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
3. The trained staff should be available round the clock.
4. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
5. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
6. Basement shall be used strictly as per Building Bye Laws.
7. The owner/ occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry.
8. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.

INSPECTION REPORT

| 1 | Name & Address of the Building | Supreme Impex, D- 107-108, Okhla Industrial Area, Ph- I, New Delhi | | |
|-------|---|--|-----------------------------------|----------------|
| 2 | Type of Occupancy | Industrial Building | | |
| 3 | Building Comprised of | Basement + Ground + Three Upper Floors | | |
| 4 | Type of Case | Renewal | | |
| 5 | Details of Previous NOC | F6/DFS/MS/2015/SZ/706 Dated 08/05/2015 | | |
| 6 | Fire Safety Directives Letter No | F6/DFS/MS/BP/2011/769 Dated 27/04/2011 | | |
| 7 | Date of Inspection | 10/06/2021 | | |
| 8 | Name of the Inspecting Officers | Sh. Rajesh Kumar, ADO (BCP) | | |
| 9 | Name & Designation of Officers from the building side | Sh. Uma sanker Lakra (Admin.) | | |
| 10 | Year of construction | 2011 - 12 | | |
| 11 | Applicant letter No. | Gmail Dated 01/03/2021 | | |
| S. No | Minimum standards on Fire Prevention and Fire Safety U/R 33 | BBL/ NBC requirement | Provided at Site | Remarks MR/NMR |
| 1 | Access to Building. | | | |
| | <ul style="list-style-type: none"> • Road width • Gate width • Width of internal road | 09 mtr | Provided | MR |
| | | NA | Directly accessible from the road | MR |
| | | N/A | N/A | N/A |
| 2 | Number, width, type & arrangement of exits | | | |
| | a. Number of Staircase | | | |
| | 1. Upper floors | 2 No's | Provided | MR |
| | 2. Basement floor | 2 No's | Provided | MR |
| | b. Width of Staircase | | | |
| | 1. Upper floors | 1.50 m each | Provided | MR |
| | 2. Basement floor | 1.50 m each | Provided | MR |
| | c. Protection of exits | | | |
| | 1. Fire check door | Required | Provided | MR |
| | 2. Pressurization | N/A | N/A | N/A |
| | d. No. of continuous staircase to terrace | 01 | Provided | MR |
| | e. Width of corridor | N/A | N/A | N/A |
| | f. Door size | N/A | N/A | N/A |
| 3 | Compartmentation. | | | |
| | <ul style="list-style-type: none"> • Fire check door. • Sealing of electrical shafts. • Fire rating of shaft door. • Water curtain • Fire dampers. | Required | Provided | MR |
| | | Required | Provided | MR |
| | | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| 4. | Smoke Management system. | | | |
| | <ul style="list-style-type: none"> • Basement • Upper floors | 30 ACPH | Exhaust Fan provided | M/R |
| | | 12 ACPH | Natural ventilation | M/R |
| 5. | Fire Extinguishers | | | |
| | <ul style="list-style-type: none"> • Total numbers • Types • ISI Marking | 15 | Provided | MR |
| | | ABC / Co2 | Provided | MR |
| | | ISI Marked | Provided | MR |
| 6. | First Aid Hose Reels. | | | |
| | <ul style="list-style-type: none"> • Total numbers on each floor. • Length of hose-reel hose. • Nozzle Diameter | 01 at each floor | Provided | MR |
| | | 30 m | Provided | MR |
| | | 5 mm | Provided | MR |

| | | | | |
|-----|--|-------------|-------------------|-----|
| 7 | Automatic Fire Detection & Alarming System. | | | |
| | <ul style="list-style-type: none"> Type of detectors | Required | Heat & Smoke | MR |
| | <ul style="list-style-type: none"> Location of Main Panel | Required | Provided at GF | MR |
| | <ul style="list-style-type: none"> Location of Repeater Panel | NA | N/A | NA |
| | <ul style="list-style-type: none"> Alternate source of power | Required | Provided | MR |
| | <ul style="list-style-type: none"> Hooter's location | All area | Provided | MR |
| 8. | MOEFA | Required | Provided | MR |
| 9. | Public Address System | N/A | N/A | N/A |
| 10. | Automatic Sprinkler System | | | |
| | <ul style="list-style-type: none"> Basement | Required | Provided | MR |
| | <ul style="list-style-type: none"> Upper floors (on 2nd floor) | Required | Provided | MR |
| | <ul style="list-style-type: none"> Sprinkler above false ceiling | N/A | N/A | N/A |
| 11. | Internal Hydrants. | | | |
| | <ul style="list-style-type: none"> Size of Riser / Down-comer | 150 mm | Provided | MR |
| | <ul style="list-style-type: none"> Number of Hydrant per floor | 01 | Provided | MR |
| | <ul style="list-style-type: none"> Hose box. | 01 | Provided | MR |
| 12. | Yard Hydrants. | | | |
| | <ul style="list-style-type: none"> Total number of hydrants. | 02 | Provided | MR |
| | <ul style="list-style-type: none"> Hose box. | 02 | Provided | MR |
| 13. | Pumping arrangements. | | | |
| | <ul style="list-style-type: none"> Ground Level | | | |
| | ➤ Discharge of main pump. | 2280 LPM | Provided | MR |
| | ➤ Head of main pump. | 60 m | Provided | MR |
| | ➤ Number of main pumps. | 01 | Provided | MR |
| | ➤ Jockey Pump output. | 180 LPM | Provided | MR |
| | ➤ Jockey Pump head. | 60m | Provided | MR |
| | ➤ Standby Pump output. | 2280 LPM | Provided | MR |
| | ➤ Standby Pump head. | 60 m | Provided | MR |
| | ➤ Auto Starting / Manual Stopping. | Required | Provided | MR |
| | ➤ Pump House Access | Required | Provided | MR |
| | <ul style="list-style-type: none"> Terrace Level | | | |
| | ➤ Discharge of pump. | 900 LPM | 900 LPM | MR |
| | ➤ Head of pump. | 40 mtr | Provided | MR |
| | ➤ Power supply. | Required | Provided (DG Set) | MR |
| | ➤ Auto starting of pump. | Required | Provided | MR |
| 14. | Captive water storage for fire fighting. | | | |
| | <ul style="list-style-type: none"> Underground tank capacity. | 75000 ltrs | Provided | MR |
| | <ul style="list-style-type: none"> ➤ Draw-off connection. | Required | Provided | MR |
| | <ul style="list-style-type: none"> ➤ Fire Service Inlet. | Required | Provided | MR |
| | <ul style="list-style-type: none"> ➤ Access to tank. | Required | Provided | MR |
| | <ul style="list-style-type: none"> Overhead tank capacity. | 20,000 Ltrs | Provided | MR |
| 15. | Exit Signage. | Required | Provided | NMR |
| 16. | Provision of Lifts. | | | |
| | Good lift provided | | | |
| | <ul style="list-style-type: none"> Pressurization of lift shaft. | NA | NA | NA |
| | <ul style="list-style-type: none"> Pressurization of lift lobby. | NA | NA | NA |
| | <ul style="list-style-type: none"> Communication in lift car. | NA | NA | NA |
| | <ul style="list-style-type: none"> Fireman's switch. | NA | NA | NA |
| | <ul style="list-style-type: none"> Lift signage. | NA | NA | NA |
| 17 | Standby Power Supply | Required | Provided | MR |
| 18. | Refuge Area | | | |
| | <ul style="list-style-type: none"> Total area | NA | NA | NA |
| | <ul style="list-style-type: none"> Location | NA | NA | NA |

| | | | | |
|-----|---|----------|---|-----|
| 19. | Fire Control Room. | | | |
| | <ul style="list-style-type: none"> • Detector System Panel. • Flow Switch Panel. • PA system Panel. • Battery backup • Building floor plan | Required | Provided | MR |
| | | N/A | N/A | N/A |
| | | Required | Provided | MR |
| | | Required | Provided | MR |
| | | N/A | N/A | N/A |
| 20. | Special Fire Protection System for the Protection of special Risk, if any. | Required | 02 ABC type fire extinguishers provided near electric panel | MR |

The fire protection system provided in the building were randomly checked and found functional at the time of inspection.

Further is to submit that during course of visit of premise it is observed that the building is comprised of Basement + ground + 3 upper floors, instead of Basement + ground + 04 upper floors as mentioned in the earlier letter dated 30/08/2019. The undertaking of owner is also attached opposite of file.

Keeping in view of the deemed compliance of the minimum standard on fire prevention and fire safety measures as required under the rules, the FSC issued vide letter no F6/DFS/MS/2015/SZ/706 Dated 08/05/2015, renewal under rule 37 of the Delhi Fire Service rules, 2010 is recommended.

Accordingly DFA is put up for approval and signature please.



Signature of the Inspecting Officer

Name: Sh. Rajesh Kumar

Designation: ADO (BCP)

DO (SD) on leave

Dy. CFO/SZ

F.T. please.

~~ADO (BCP)~~

As approved, F.T. letter is put up for your signature pl

1/1/18
18/6/2019

Dy. CFO/SZ

18/6

M.S. 1000