

FORM 'H'
FORM FOR ISSUING FIRE SAFETY CERTIFICATE
[Refer sub - rule (1) of rule 35]

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE, CONNAUGHT PLACE
NEW DELHI

No. F6/DFS/MS/2021/ 303

Dated: 08/07/2021

FIRE SAFETY CERTIFICATE

Certified that the Staff quarters for Nagaland Govt. Located at Block 01 & community Hall Sector - 13, Phase - I, Dwarka, New Delhi comprised of One Block Ground + 05 Upper Floors) and one community hall ground floor only owned/ occupied by **Nagaland Govt.** have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rule, 2010 and verified by the officer concerned of this department on 22/06/2021 in the presence of Sh. Roshan Lal (AE) and found that the said building that the premises is fit for occupancy class " Residential & Assembly" Group A & Group D with effect from 08/07/21 for a period of **five years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 08/07/2021 at New Delhi by.


Anil Garg)
Director,
Delhi Fire Service.

Copy to:

1. Staff quarters for Nagaland Govt. Located at Block 01 & community Hall Sector - 13, Phase - I, Dwarka, New Delhi
2. The Joint Director (Building) DDA, Vikas Sadan, INA, Delhi-110023.

Following fire safety directives must be adhered to:-

1. **The FSC is issued for one block & community Hall only, some other block are also under construction in same premises, that blocks shall not be occupied without getting FSC from this department.**
2. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
4. The trained staff should be available round the clock.
5. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
6. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
7. The owner/ occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry.
8. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.

INSPECTION REPORT

1. Name & address of the building: Staff quarters for Nagaland Govt. Located at Block 01 & community Hall Sector – 13, Phase – I, Dwarka, New Delhi
2. Type of Occupancy : Residential G+5UF & Assembly
3. Type of Case : New
4. Details of previous NOC : Nil
5. Fire Safety directives Letter No. : F6/ DFS /MS/BP/CGHS/2007/2936 dated 10/10/2007
6. Date of inspection : 22/06/2021
7. Name of the Inspecting Officer : DO/SW & ADO (DWK)
8. Name and designation of Officer
from the building side : Sh. Roshan lal (AE) & Sh. Shahroobh ali (JE)
9. Year of Construction : 2007
10. Applicant's letter No. : NIL Dated-08/06/2021

S No	Minimum standards on fire prevention and fire safety U/R 33	BBL Requirements	Provided at site	Remarks MR/NMR
1.	Access of building			
	• Road width	12 m	Provided	MR
	• Gate width	4.5 m	Provided	MR
	• Width of internal road	06 m	Provided	MR
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases			
	• Upper floors	2	2Provided	MR
	• Basements	NA	NA	NA
	b. Width of staircases			
	• Upper floors	1.25m	1x125cm & 1x125cm(Including railing)	MR
	• Basements	NA	NA	NA
	c. Protection of exits			
	• Fire check door	NA	NA	NA
	• Pressurization	NA	NA	NA
	d. No of continuous staircase to terrace	NA	NA	NA
	e. Width Of Corridor	2	Provided	MR
	f. Door Size			
		1.5m	1.5m(Including Railing)	MR
		1m & 1.5 m	Provided (Including Door Frame)	MR

3.	Compartmentation			
	<ul style="list-style-type: none"> • Fire check door • Sealing of electrical shafts • Fire Rating of shaft door • Water Curtain • Fire Dampers 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
4.	Smoke managements System			
	<ul style="list-style-type: none"> • Basements 	30 a/c per hrs	NA	NA
	<ul style="list-style-type: none"> • Upper floors 	12 a/c per hrs	Natural Ventilation Provided	NA
5.	Fire Extinguishers			
	<ul style="list-style-type: none"> • Total numbers • Types • IS marking 	12 nos. ABC & CO2 ISI marked	Provided	MR
			Provided	MR
			Provided	MR
6.	First – Aid Hose Reels			
	<ul style="list-style-type: none"> • Total numbers on each floor 	2	Provided	MR
	<ul style="list-style-type: none"> • Length of hose reel hose 	30 m	Provided	MR
	<ul style="list-style-type: none"> • Nozzle diameter 	5 mm	Provided	MR
7.	Automatic fire detection and alarming system			
	<ul style="list-style-type: none"> • Type of detectors • Location of Main Panel • Location of Repeater Panel • Alternate source of power • Hooters' Location 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
8.	MOEFA	Required	Provided	MR
9.	Public Address System	Required	Provided	MR
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> • Basements • Upper Floor • Sprinkler above false ceiling 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
11.	Internal Hydrants			
	<ul style="list-style-type: none"> • Size of riser/down-comer 	100 mm	Provided	MR
	<ul style="list-style-type: none"> • Number of hydrants per floor 	2	Provided	MR
	<ul style="list-style-type: none"> • Hose Box 	2	Provided	MR
12.	Yard Hydrants			
	<ul style="list-style-type: none"> • Total number of hydrants • Hose Box 	Required	Provided	MR
		Required	Provided	MR

N/6																																									
13.	Pumping Arrangements																																								
	<ul style="list-style-type: none"> • Ground Level • Discharge of main pump ➤ Head of main pump ➤ Number of main pumps ➤ Jockey pump out put ➤ Jockey pump head ➤ Standby Pump out put ➤ Standby Pump Head ➤ Auto Staring/Manual stopping ➤ Pump House Access • Terrace level ➤ Discharge of pump ➤ Head of the pump ➤ Power supply ➤ Auto starting of pump 	<table border="1"> <tr><td>NA</td><td>NA</td><td>NA</td></tr> <tr><td>NA</td><td>NA</td><td>NA</td></tr> <tr><td>NA</td><td>NA</td><td>NA</td></tr> <tr><td>NA</td><td>NA</td><td>NA</td></tr> <tr><td>NA</td><td>NA</td><td>NA</td></tr> <tr><td>NA</td><td>NA</td><td>NA</td></tr> <tr><td>NA</td><td>NA</td><td>NA</td></tr> <tr><td>NA</td><td>NA</td><td>NA</td></tr> <tr><td>NA</td><td>NA</td><td>NA</td></tr> <tr><td>900lpm</td><td>Provided</td><td>MR</td></tr> <tr><td>40</td><td>Provided</td><td>MR</td></tr> <tr><td>Required</td><td>Provided</td><td>MR</td></tr> <tr><td>Required</td><td>Provided</td><td>MR</td></tr> </table>	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	900lpm	Provided	MR	40	Provided	MR	Required	Provided	MR	Required	Provided	MR
NA	NA	NA																																							
NA	NA	NA																																							
NA	NA	NA																																							
NA	NA	NA																																							
NA	NA	NA																																							
NA	NA	NA																																							
NA	NA	NA																																							
NA	NA	NA																																							
NA	NA	NA																																							
900lpm	Provided	MR																																							
40	Provided	MR																																							
Required	Provided	MR																																							
Required	Provided	MR																																							
14.	Captive water Storage for fire fighting																																								
	<ul style="list-style-type: none"> • UG tank cpty ➤ Draw of connection ➤ Fire service inlet ➤ Access to tank • Overhead Tank cpty 	<table border="1"> <tr><td>NA</td><td>2,00000 litres</td><td>NA</td></tr> <tr><td>Required</td><td>Provided</td><td>MR</td></tr> <tr><td>Required</td><td>Provided</td><td>MR</td></tr> <tr><td>Required</td><td>Provided</td><td>MR</td></tr> <tr><td>20,000 ltrs</td><td>Provided</td><td>MR</td></tr> </table>	NA	2,00000 litres	NA	Required	Provided	MR	Required	Provided	MR	Required	Provided	MR	20,000 ltrs	Provided	MR																								
NA	2,00000 litres	NA																																							
Required	Provided	MR																																							
Required	Provided	MR																																							
Required	Provided	MR																																							
20,000 ltrs	Provided	MR																																							
15	Exit Signage	Required	Provided	MR																																					
16.	Provision of Lifts (Lift is running from Ground Floor to Upper Floors.)																																								
	<ul style="list-style-type: none"> ➤ Pressurization of Lift Shaft ➤ Pressurization of lift lobby ➤ Communication in lift Car ➤ Fireman's Grounding Switch ➤ Lift Signage 	<table border="1"> <tr><td>NA</td><td>NA</td><td>NA</td></tr> <tr><td>NA</td><td>NA</td><td>NA</td></tr> <tr><td>Required</td><td>Provided</td><td>MR</td></tr> <tr><td>Required</td><td>Provided</td><td>MR</td></tr> <tr><td>Required</td><td>Provided</td><td>MR</td></tr> </table>	NA	NA	NA	NA	NA	NA	Required	Provided	MR	Required	Provided	MR	Required	Provided	MR																								
NA	NA	NA																																							
NA	NA	NA																																							
Required	Provided	MR																																							
Required	Provided	MR																																							
Required	Provided	MR																																							
17.	Standby power supply	Required	Provided	MR																																					
18.	Refuge Area																																								
	<ul style="list-style-type: none"> ➤ Total area ➤ Location 	<table border="1"> <tr><td>NA</td><td>NA</td><td>NA</td></tr> <tr><td>NA</td><td>NA</td><td>NA</td></tr> </table>	NA	NA	NA	NA	NA	NA																																	
NA	NA	NA																																							
NA	NA	NA																																							
19.	Fire control room																																								
	<ul style="list-style-type: none"> ➤ Detector system panel ➤ Flow Switch Panel ➤ PA System Panel ➤ Battery backup ➤ Building Floor Plans 	<table border="1"> <tr><td>Required</td><td>Provided</td><td>MR</td></tr> <tr><td>Required</td><td>Provided</td><td>MR</td></tr> <tr><td>Required</td><td>Provided</td><td>MR</td></tr> <tr><td>Required</td><td>Provided</td><td>MR</td></tr> <tr><td>Required</td><td>Provided</td><td>MR</td></tr> </table>	Required	Provided	MR	Required	Provided	MR	Required	Provided	MR	Required	Provided	MR	Required	Provided	MR																								
Required	Provided	MR																																							
Required	Provided	MR																																							
Required	Provided	MR																																							
Required	Provided	MR																																							
Required	Provided	MR																																							

		N/7		
20.	Special Fire Protection Systems for Protection of special Risks, if any;	NA	NA	NA

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010/issue shortcomings as noted at serial numbersNIL.....

Note: The Directive was issued by this department vide letter no. F6/ DFS /MS/BP/CGHS/2007/2936 dated 10/10/2007 for 06 Blocks Type I,II,II-A, Type-III, Type-IV, Type-V & Type VI. Type I, II, II-A comprising G+ 6UF, Type-III=G+ 4UF,Type-VI=G+7UF& Type IV & V= G+3UF. But only one block comprised of Ground + 5 Upper Floors only & Community Hall are constructed. The other blocks are under construction & shall not be occupied without getting FSC from this department.

Signature of the Inspecting Officer
 Name *Sh. DB Mubherjee*
 Designation *DO/SO*

Signature of the Inspecting Officer
 Name *Uday Vir Singh*
 Designation *AD/DO*

By C/O (S/O)

Is lift going up to terrace level

28/6

AD/DO (W.K.)

As per NBC laws. Submitted Please

21/7

11/7/21

