

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001**


No. F.6/DFS/MS/Assembly/UG/2021/SZ/ 328

Dated: 15/07/2021

**FIRE SAFETY CERTIFICATE**

Certified that the **Lajpat Nagar Underground Metro Station of Line -7**, comprising of Four Levels (Undercroft, Platform, Concourse & Ground Level) was issued Fire Safety Certificate by this department vide letter no F6/DFS/MS/Assembly.(UG)/SZ/2018/1356 dated 11/06/2018. The premise was re-inspected by the officer concerned of this department on 05/07/2021 in the presence of Mr. Bhirgu Fukan (AM/Fire) and found that the said metro station building have deemed complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy "**Group D-7 Assembly Building**" as above with effect from 15/07/2021 for a period of **three years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 15/07/2021 at New Delhi by



(Sunil Chawdhary)  
Dy. Chief Fire Officer (SZ)  
Delhi Fire Service

Copy to: -

1. Mr. Bhirgu Fukan Asst. Manager Delhi Metro Rail Corporation, Metro Bhawan, Fire Brigade Lane, New Delhi-110001.
2. The Executive Director/Electrical, Near Malviya Nagar Metro station, Press Enclave, New Delhi 1100017

**Conditions for the validity of Fire Safety Certificate: -**

1. All the fire safety arrangement provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life property due to non-functional fire safety measures shall be at the responsibility of the management.
2. All the staff members must know the correct method of operation of fire fighting system.
3. The basement shall be used strictly as per the provision of Building Bye Laws.
4. The owner/occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)
5. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or alteration (Clause 1.4.3 of UBBL-2016), if any.
6. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six month prior to its expiry."

36. 37. 38. 39.  
सेक्टर-1, जीएडा-013

## INSPECTION REPORT

1	Name & Address of the Building	Lajpat Nagar Underground Metro Station of Line -7.		
2	Type of Occupancy	Assembly Group - D		
3	Building Comprised of	(Undercroft, platform, Concourse, Ground floor + FOB for line-6)		
4	Type of Case	Renewal		
5	Details of Previous NOC	F6/DFS/MS/Assembly.(UG)/SZ/2018/1356 dated 11/06/2018		
6	Fire Safety Directives Letter No	F.6/DFS/MS/2013/1832 dated 19/07/2013		
7	Date of Inspection	05/07/2021 ✓		
8	Name of the Inspecting Officers	Sh. Rajesh Kumar ADO (BCP)		
9	Name & Designation of Officers from the building side	Mr. Bhirgu Fukan (AM/Fire)		
10	Year of construction	2018		
11	Applicant letter No.	Gmail Dated 30/06/2021		
<b>S. No.</b>	<b>Minimum standards on Fire Prevention and Fire Safety U/R 33</b>	<b>NFPA Requirement</b>	<b>Provided at Site</b>	<b>Remarks MR/NMR</b>
<b>1</b>	<b>Access to Building.</b>			
	<ul style="list-style-type: none"> <li>• Road width</li> <li>• Gate width</li> <li>• Width of internal road</li> </ul>	Required	10 mtr	MR
		NA	6 mtr	NA
		Approachable	6 mtr	MR
<b>2</b>	<b>Number, width, type &amp; arrangements of exits</b>			
	<b>a. Number of Staircase</b>			
	➤ Upper floors	N/A	N/A	N/A
	➤ Basement floor	<ol style="list-style-type: none"> <li>1. Under croft to platform -2 No</li> <li>2. Platform to Concourse - 6 No's + 06 Escalator</li> <li>3. Concourse to GF - 4 Nos + 06 Escalator</li> </ol>	Provided	MR (50 % capacity of escalators is counted for evacuation in NFPA)
	<b>b. Width of Staircase</b>			
	➤ Upper floors	N/A	N/A	N/A
	➤ Basement floor	2.8 m & 1.2 m (maintenance Staircase)	<ol style="list-style-type: none"> <li>1. 1 m &amp; 1 m</li> <li>2. 1.98 m 1.98 m, 1.98 m, 1.28 m, 1.28 m, &amp; 1 m + 1 m x 6 Nos.</li> <li>3. 2.17 m, 2.17 m, 2.17 m &amp; 1m + 1 m x 6 Nos.</li> <li>4. 2.16 m + 1 m x 2 Nos</li> </ol>	MR (Based on evacuation calculation submitted by DMRC as per NFPA)
	<b>c. Protection of exits</b>			
	➤ Fire check door	Required	Provided	MR
	➤ Pressurization	Required in Fireman staircase & emergency staircase	Provided	MR
	<b>d. No. of continuous staircase to terrace</b>	N/A	N/A	N/A
	<b>e. Width of corridor</b>	0.91 m	1.2 mtr	MR
	<b>f. Door size</b>	0.91 m	1.2 mtr	MR
<b>3</b>	<b>Compartmentation.</b>			
	• Fire check door.	Required	Provided	MR
	• Sealing of electrical shafts.	Required	Provided	MR
	• Fire rating of shaft door.	30 minute & 3 hours	Provided	MR
	• Water curtain	N/A	N/A	N/A
	• Fire dampers.	Required	Provided	MR
<b>4</b>	<b>Smoke Management system.</b>			
	• Basement	Required	Provided	MR
	• Upper floors	Required	Provided	MR
<b>5</b>	<b>Fire Extinguishers.</b>			
	• Total numbers		105 Nos	MR
	• Types	ISI Marked	ABC , & W.CO <sub>2</sub> , Co <sub>2</sub>	MR
	• ISI Marking		Provided	MR


6	<b>First Aid Hose Reels</b>			
	<ul style="list-style-type: none"> <li>Total numbers on each floor.</li> </ul>	03 No in ancillary building, 11 Nos at Elevated Concourse, , 08 Nos at each platform & 1 nos in FOB	Provided	MR
	<ul style="list-style-type: none"> <li>Length of hose-reel hose.</li> </ul>	30m	30m	MR
	<ul style="list-style-type: none"> <li>Nozzle Diameter</li> </ul>	6mm	6mm	MR
7	<b>Automatic fire detection &amp; alarming system.</b>			
	<ul style="list-style-type: none"> <li>Type of detectors</li> </ul>	Required	Smoke & Heat	MR
	<ul style="list-style-type: none"> <li>Location of Main Panel</li> </ul>	Required	Station Control Room	MR
	<ul style="list-style-type: none"> <li>Location of Repeater Panel</li> </ul>	Required	Concourse level	MR
	<ul style="list-style-type: none"> <li>Alternate source of power</li> </ul>	Required	Provided DG Set	MR
	<ul style="list-style-type: none"> <li>Hooter's location</li> </ul>	Required	Provided at all levels	MR
8	<b>MOEFA</b>	Required	Provided	MR
9	<b>Public Address System</b>	NA	Provided	NA
10	<b>Automatic Sprinkler System</b>			
	<ul style="list-style-type: none"> <li>Basement</li> </ul>	Required in following rooms:- mess store, security, locker	Provided	MR
	<ul style="list-style-type: none"> <li>Upper floors</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Sprinkler above false ceiling</li> </ul>	N/A	N/A	N/A
11	<b>Internal Hydrants.</b>			
	<ul style="list-style-type: none"> <li>Size of Riser/Down-comer</li> </ul>	Required	150 mm	MR
	<ul style="list-style-type: none"> <li>Number of Hydrant per floor</li> </ul>	03 No in ancillary building, 11 Nos at Elevated Concourse, , 08 Nos at each platform	Provided	MR
	<ul style="list-style-type: none"> <li>Hose box.</li> </ul>	03 No in ancillary building, 11 Nos at Elevated Concourse, , 08 Nos at each platform	Provided	MR
12	<b>Yard Hydrants.</b>			
	<ul style="list-style-type: none"> <li>Total number of hydrants.</li> </ul>	01 No's Required	Provided	MR
	<ul style="list-style-type: none"> <li>Hose box.</li> </ul>	01 No in ancillary building, 01 Nos at each tunnel portal	Provided	MR
13	<b>Pumping arrangements.</b>			
	<b>a) Ground Level</b>			
	➤ Discharge of main pump.	2839 LPM	Provided	MR
	➤ Head of main pump.	88m for hydrant &75m for sprinkler	Provided	MR
	➤ Number of main pumps.	Two	Provided	MR
	➤ Jockey Pump output.	2 x189 LPM	Provided	MR
	➤ Jockey Pump head.	88m for hydrant &75m for sprinkler	Provided	MR
	➤ Standby Pump output.	2 x2839 LPM (eclectic)	Provided	MR
	➤ Standby Pump head.	88m for hydrant &75m for sprinkler	Provided	MR
	➤ Auto Starting/Manual Stopping.	Required	Provided	MR
	➤ Pump House Access	Required	Provided	MR
	<b>b) Terrace Level</b>			
	➤ Discharge of pump.	N/A	N/A	N/A
	➤ Head of pump.	N/A	N/A	N/A
	➤ Power supply.	N/A	N/A	N/A
	➤ Auto starting of pump.	N/A	N/A	N/A
14	<b>Captive water storage for Fire Fighting.</b>			
	<ul style="list-style-type: none"> <li>Underground tank capacity.</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Draw-off connection.</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>Fire Service Inlet.</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>Access to tank.</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>Overhead tank capacity.</li> </ul>	2,00,000 ltr	Provided	MR


15	Exit Signage.	Required	Provided	MR
16	<b>Provision of Lifts.</b>			
	• Pressurization of lift shaft.	N/A	N/A	N/A
	• Pressurization of lift lobby.	N/A	N/A	N/A
	• Communication in lift car.	Required	Provided	MR
	• Fireman's switch.	Required	Provided	MR
	• Lift signage.	Required	Provided	MR
17	<b>Standby Power Supply</b>	Required	Provided (DG Set)	MR
18	<b>Refuge Area</b>			
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19	<b>Fire Control Room.</b>			
	• Detector System Panel.	Required in SCR	Provided	MR
	• Flow Switch Panel.	Required	Provided	MR
	• PA system Panel.	Required	Provided	MR
	• Battery backup	Required	Provided	MR
	• Building floor plan	Required	Provided	MR
20	<b>Special Fire Protection System for the Protection of Special Risk, if any :</b>	Clean agent flooding system for electrical panels & Transformer	Provided local application with NOVEC 1230	MR

The fire protection system provided in the building were randomly checked and found functional at the time of inspection.


Keeping in view of the deemed compliance of the minimum standard on fire prevention and fire safety measures as required under the rules, the FSC issued vide letter no F6/DFS/MS/Assembly.(UG)/SZ/2018/1356 dated 11/06/2018 renewal under rule 37 of the Delhi Fire Service rules, 2010 is recommended.


Accordingly, DFA is put up for approval and signature please.

  
**Signature of Inspecting Officer**  
**Name: Rajesh Kumar**  
**Design: ADO (BCP)**


  
 DeFO (S2)

  
 06/07

  
 P. T. please.

  
 ADO BCP

As approved, F.T. letter is put up for your signature PI

  
 1/14  
 8/11/2021