

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110001**

No. F.6/DFS/MS/GH/2021/SZ/ 239

Dated: 22/7/2021

FIRE SAFETY CERTIFICATE

Certified that Guest House in the name and style of M/s **Grand F Four** located at F-4, East of Kailash, Lala Lajpat Rai Marg, New Delhi 110065 Comprised of basement, Ground floor (other's property) 1st floor (09 G/Room) 2nd floor (05 G/Room), 3rd Floor (04 G/Room) total 18 guest rooms was issued Fire Safety Certificate by this department vide letter No. F6/DFS/MS/GH/2018/SZ/45 dated 05/01/2018. The premise was re-inspected by the officer concerned of this department on 08/07/2021 in the presence of Sh. Simran Sial (Manager) and found that the said premises have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy class "**Residential & Lodging Group-A**" (Guest house running at 1st 2nd & 3rd floor only) with effect from the date of issue 22/7/2021 for a period of **Three years** in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010

Issued on 22/7/2021 at New Delhi by

(Sunil Chawdhary)
Dy. Chief Fire Officer (SZ)
Delhi Fire Service

Copy to: -

1. M/s Grand F Four at F-4, East of Kailash, Lala Lajpat Rai Marg, New Delhi 110065.
2. The Addl. Commissioner of Police (Lic.), 1st Floor, P.S. Defence Colony, New Delhi-110049

Conditions for the validity of Fire Safety Certificate: -

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangement provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life property due to non-functional fire safety measures shall be at the responsibility of the management.
3. All the staff members must know the correct method of operation of fire fighting system.
4. The owner/occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
5. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.
6. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six month prior to its expiry."
7. The provision's under clause 7.31 of UBBL-2016 shall be done in the building on or before 31/03/2021 in compliance to the notification dated 27/05/2019 an as approved and extended the deadline for compliance time limit by the Hon'ble Minister (UD) vide letter No F5(189)/AD/ LB/2016/710-725 dated 17/12/2020.

INSPECTION REPORT

1	Name & Address of the Building	M/s Hotel Grand F Four located at F-4, East of Kailash, New Delhi 110065		
2	Type of Occupancy	Residential, "Group-A" (Guest House)		
3	Building Comprised of	Basement + Ground + 03 upper floors		
4	Type of Case	Basement		
5	Details of Previous NOC	F6/DFS/MS/GH/2018/SZ/45 dated 05-01-2018		
6	Fire Safety Directives Letter No	Nil		
7	Date of Inspection	08-07-2021		
8	Name of the Inspecting Officers	Sh. Rajesh Kumar ADO (BCP)		
9	Name & Designation of Officers from the building side	Sh. Simran sial (Manager)		
10	Year of construction	1997-98	Basement & Ground Floor (other property) 1 st Floor (09 G/Rooms) 2 nd Floor (05 Guest Room) 3 rd Floor (04 G/Room each) Total-18 Guest Rooms	
11	Applicant letter No.	MHA Portal ID 2021062314165 Dated 23-06-2021		
S. No.	Minimum standards on Fire Prevention and Fire Safety U/R 33	NBC / BBL Requirements	Provided at Site	Remarks MR/NMR
1	Access to Building.			
	• Road width	09 mtr	09 mtr	MR
	• Gate width	-NA-	-NA-	-NA-
	• Width of internal road	-NA-	-NA-	-NA-
2	Number, width, type & arrangement of exits.			
	a) Number of Staircase			
	➤ Upper floors.	01 Nos	02 Nos	MR
	➤ Basement floor.	NA	Other property	-NA-
	b) Width of Staircase			
	➤ Upper floors	1.25 m	1.25m & 0.70 m (iron)	MR
	➤ Basement floor	-NA-	-NA-	-NA-
	c) Protection of exits			
	➤ Fire check door	Required	Provided	MR
	➤ Pressurization	-NA-	-NA-	-NA-
	d) No. of continuous staircase to terrace	Required	One	MR
	e) Width of corridor	-NA-	-NA-	-NA-
	f) Door size	Required	1.10 m (Final exit)	MR
3	Compartmentation.			
	• Fire check door.	-NA-	-NA-	-NA-
	• Sealing of electrical shafts.	Required	Provided	MR
	• Fire rating of shaft door.	-NA-	-NA-	-NA-
	• Water curtain	-NA-	-NA-	-NA-
	• Fire dampers.	-NA-	-NA-	-NA-
4	Smoke Management system.			
	• Basement	30 ACPH	-NA-	-NA-
	• Upper floors	12 ACPH	-NA-	-NA-
5	Fire Extinguishers.			
	• Total numbers	Required	08 Nos	MR
	• Types	ABC / CO2	CO2 & ABC	MR
	• ISI Marking	ISI marked	Provided	MR
6	First Aid Hose Reels.			
	• Total numbers on each floor.	01	Provided	MR
	• Length of hose-reel hose.	30m	Provided	MR
	• Nozzle Diameter	5 mm	Provided	MR

7	Automatic fire detection & alarming system.	Circular dated 29/06/2021 amendment / modification in (UBBL-2016 till 30/09/2021)		
	<ul style="list-style-type: none"> Type of detectors Location of Main Panel Location of Repeater Panel Alternate source of power Hooter's location 	-NA-	-NA-	-NA-
8	MOEFA	NA-	-NA-	NA-
9	Public Address System	-NA-	-NA-	-NA-
10	Automatic Sprinkler System			
	<ul style="list-style-type: none"> Basement Upper floors Sprinkler above false ceiling 	-NA-	-NA-	-NA-
11	Internal Hydrants.			
	<ul style="list-style-type: none"> Size of Riser/Down-comer Number of Hydrant per floor Hose box. 	-NA-	-NA-	-NA-
12	Yard Hydrants.			
	<ul style="list-style-type: none"> Total number of hydrants. Hose box. 	-NA-	-NA-	-NA-
13	Pumping arrangements.			
	<ul style="list-style-type: none"> Ground Level 			
	<ul style="list-style-type: none"> Discharge of main pump. Head of main pump. Number of main pumps. Jockey Pump output. Jockey Pump head. Standby Pump output. Standby Pump head. Auto Starting/Manual Stopping. Pump house access. 	-NA-	-NA-	-NA-
	<ul style="list-style-type: none"> Terrace Level 			
	<ul style="list-style-type: none"> Discharge of pump. Head of pump. Power supply. Auto starting of pump. 	450 LPM	Provided	MR
		40 m	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
14	Captive water storage for fire fighting.			
	<ul style="list-style-type: none"> Underground tank capacity. <ul style="list-style-type: none"> Draw-off connection. Fire Service Inlet. Access to tank. Overhead tank capacity. 	-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		5000 ltr	5,000 ltr	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	<ul style="list-style-type: none"> Pressurization of lift shaft. Pressurization of lift lobby. Communication in lift car. Fireman's switch. Lift signage. 	-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
17	Standby Power Supply	Required	Provided (DG Set)	MR
18	Refuge Area			
	<ul style="list-style-type: none"> Total area Location 	-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
19	Fire Control Room.			

1/22

	• Detector system panel.	-NA-	-NA-	-NA-
	• Flow switch panel.	-NA-	-NA-	-NA-
	• PA system panel.	-NA-	-NA-	-NA-
	• Battery backup.	-NA-	-NA-	-NA-
	• Building floor plan.	-NA-	-NA-	-NA-
20	Special Fire Protection System for the Protection of special Risk, if any.			-NA-

The fire protection system provided in the building were randomly checked and found functional at the time of inspection.

Further, the party has complied all the observation / Shortcoming already issued & communicated by this department vide letter of even no 329 dated 16/04/2021

Keeping in view of the deemed compliance of the minimum standard on fire prevention and fire safety measures as required under the rules, the FSC issued vide letter no F6/DFS/MS/GH/2018/SZ/45 dated 05-01-2018, renewal under rule 37 of the Delhi Fire Service rules, 2010 is recommended.

Accordingly DFA is put up for approval and signature please.

Handwritten signature
13/7/2021

Signature of the Inspecting Officer
Name: Rajesh Kumar
Design: ADO (BCP)

DO (SD)

Handwritten signature
14/07/21

DeFO/21

Handwritten text
F.T. phase

~~A DO (BCP)~~

As approved, F.T. letter is put up for your signature pl

Handwritten signature
14/7/2021

DeFO/21

Handwritten signature

Handwritten signature
M. Steel