

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI – 110001**

No. F.6/DFS/MS/G/SZ/2021/ 332

Dated : 16/07/2021

**FIRE SAFETY CERTIFICATE**

Certified that the **Midland Fruit & Vegetable Products (India) Pvt. Ltd, Situated at 15, Ishwar Nagar, Dr. Jha Marg, Okhla Industrial Area, Phase-III, New Delhi -110020** comprised of Basement + Ground + two upper floors was issued FSC by this department vide letter no F6/DFS/MS/G/SZ/2018/1973 Dated 28/08/2018. The Premise was re- inspected by the officer concerned of this department on 14/07/2021 in the presence of Sh. P S Bhandari (Manager) and found that the said premise have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rule, 2010 and found that the said building / premises is fit for occupancy class **Group G "Industrial Building"** with effect from 16/07/2021 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 16/07/2021 at New Delhi by

  
(SUNIL CHAWDHARY)  
DY. CHIEF FIRE OFFICER (SZ)

Copy to:

1. The Auth. Signatory, The Midland Fruit & Vegetable Products (India) Pvt. Ltd, Situated at 15, Ishwar Nagar, Dr. Jha Marg, Okhla Industrial Area, Phase-III, New Delhi -110020
2. The Executive Engineer (Building), SDMC, Jal Vihar, Lajpat Nagar, New Delhi 110024.

**Conditions for the validity of the safety certificate :-**

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
3. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
4. Basement shall be used strictly as per Building Bye Laws.
5. The owner/ occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry.
6. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in).

## INSPECTION REPORT

1	Name & Address of the Building	The Midland Fruit & Vegetable Products (India) Pvt Ltd, 15, Ishwar Nagar, Dr. Jha Marg, Okhla Industrial Area, phase -III, New Delhi 110020		
2	Type of Occupancy	Industrial Building G		
3	Building Comprised of	<b>Building is comprised of two portions (i.e. Big &amp; Small) and each portion comprised of Basement + Ground + Two Upper Floors</b>		
4	Type of Case	Renewal		
5	Details of Previous NOC	F6/DFS/MS/G/SZ/2018/1973 Dated 28/08/2018		
6	Fire Safety Directives Letter No	Nil		
7	Date of Inspection	14/07/2021		
8	Name of the Inspecting Officers	Sh. Rajesh Kumar, ADO (BCP)		
9	Name & Designation of Officers from the building side	Sh. P S Bhandari (Manager)		
10	Year of construction	1983		
11	Applicant letter No.	Gmail Dated 09/07/2021		
S. No	Minimum standards on Fire Prevention and Fire Safety U/R 33	BBL-1967 requirement	Provided at Site	Remarks MR/NMR
1	<b>Access to Building.</b>			
	<ul style="list-style-type: none"> <li>• Road width</li> <li>• Gate width</li> <li>• Width of internal road</li> </ul>	<ul style="list-style-type: none"> <li>Accessible</li> <li>NA</li> <li>N/A</li> </ul>	<ul style="list-style-type: none"> <li>6 mtr</li> <li>4 x 2 Nos</li> <li>N/A</li> </ul>	<ul style="list-style-type: none"> <li>MR</li> <li>NA</li> <li>N/A</li> </ul>
2	<b>Number, width, type &amp; arrangement of exits</b>			
	<b>a. Number of Staircase</b>			
	1. Upper floors	Required	Big Portion : Two Small Portion one	MR
	2. Basement floor	Required	Big Portion : 01 + 02 ramp Small Portion one	MR
	<b>b. Width of Staircase</b>			
	1. Upper floors	4 feet	Big Portion : Provided Small Portion Provided	MR
	2. Basement floor	4 feet	Big Portion : Provided Small Portion Provided	MR
	<b>c. Protection of exits</b>			
	1. Fire check door	N/A	N/A	N/A
	2. Pressurization	N/A	N/A	N/A
	<b>d. No. of continuous staircase to terrace</b>	NA	One provided (not continuous)	NA
	<b>e. Width of corridor</b>	N/A	N/A	N/A
	<b>f. Door size</b>	2 feet8 inch	Provided	MR
3	<b>Compartmentation.</b>			
	<ul style="list-style-type: none"> <li>• Fire check door.</li> <li>• Sealing of electrical shafts.</li> <li>• Fire rating of shaft door.</li> <li>• Water curtain</li> <li>• Fire dampers.</li> </ul>	<ul style="list-style-type: none"> <li>N/A</li> <li>N/A</li> <li>N/A</li> <li>N/A</li> <li>N/A</li> </ul>	<ul style="list-style-type: none"> <li>N/A</li> <li>N/A</li> <li>N/A</li> <li>N/A</li> <li>N/A</li> </ul>	<ul style="list-style-type: none"> <li>N/A</li> <li>N/A</li> <li>N/A</li> <li>N/A</li> <li>N/A</li> </ul>
4	<b>Smoke Management system.</b>			
	<ul style="list-style-type: none"> <li>• Basement</li> <li>• Upper floors</li> </ul>	<ul style="list-style-type: none"> <li>N/A</li> <li>N/A</li> </ul>	<ul style="list-style-type: none"> <li>N/A</li> <li>N/A</li> </ul>	<ul style="list-style-type: none"> <li>N/A</li> <li>N/A</li> </ul>
5	<b>Fire Extinguishers</b>			
	<ul style="list-style-type: none"> <li>• Total numbers</li> <li>• Types</li> <li>• ISI Marking</li> </ul>	<ul style="list-style-type: none"> <li>12 Nos</li> <li>ABC / Co2</li> <li>ISI Marked</li> </ul>	<ul style="list-style-type: none"> <li>Provided</li> <li>Provided</li> <li>Provided</li> </ul>	<ul style="list-style-type: none"> <li>MR</li> <li>MR</li> <li>MR</li> </ul>
6	<b>First Aid Hose Reels.</b>			



N/16

	<ul style="list-style-type: none"> <li>Total area</li> <li>Location</li> </ul>	N/A	NA	NA
19.	<b>Fire Control Room.</b>	NA	NA	NA
	<ul style="list-style-type: none"> <li>Detector System Panel.</li> <li>Flow Switch Panel.</li> <li>PA system Panel.</li> <li>Battery backup</li> <li>Building floor plan</li> </ul>	N/A	N/A	N/A
20.	<b>Special Fire Protection System for the Protection of special Risk, if any.</b>	Required	DCP extinguishers provided near electric panel	MR

The fire protection system provided in the building were randomly checked and found functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standard on fire prevention and fire safety measures as required under the rules, the FSC issued vide letter no F6/DFS/MS/G/SZ/2018/1973 Dated 28/08/2018, renewal under rule 37 of the Delhi Fire Service rules, 2010 is recommended.

Accordingly DFA is put up for approval and signature please.

*RK*  
*15/07/2021*

Signature of the Inspecting Officer

Name: Sh. Rajesh Kumar  
Designation: ADO (BCP)

~~DO (SD)~~

*ADP*  
*15/07/21*  
*DO (SD)*

*F.T. please*

*ADP/BCP*

As approved, F.T. letter is put up for your signature pl

*RK*  
*16/7/2021*