

C-22

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001



No. F.6/DFS/MS/EH/2021/SZ/ 151

Dated: 23/7/2021

FIRE SAFETY CERTIFICATE

Certified that M/s PLLATOS CAFÉ (A UNIT OF EMINENT TECHNOLOGIES), Building No 4, C-9, LSC Vasant Kunj New Delhi-110070 located at First floor in a building comprised of Basement, Ground, Upper Ground floor and First Floor owned/ occupied by Pllatos Café Unit of Eminent Technologies have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and verified by the officer concerned of Delhi Fire Service on 13/07/2021 in the presence of Sh. Pushpendra Dwivedi and that the premise is fit for occupancy class **Group-D Assembly (Restaurant at First floor only)** with effect from 23/7/2021 for a period of **three years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 23/7/2021 at New Delhi by


(Atul Garg)
Director


Copy to: -

1. The Joint Comm. of Police (Lic.), First floor, P.S. Defence Colony, New Delhi-110049 (Ref. Online Id 2021070214556 dated 02/07/2021)
2. The DHO, (South Zone), SDMC, Public Health Department, Aurobindo Marg, Green Park, New Delhi-110016.
3. M/s PLLATOS CAFÉ (A UNIT OF EMINENT TECHNOLOGIES), Building No 4, First Floor, C-9, LSC Vasant Kunj New Delhi-110070

Conditions for the validity of Fire Safety Certificate: -

1. **This NOC is valid only for First floor.**
2. All the means of escape/entry/exit shall be kept free from any obstruction.
3. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
4. All the staff members must know the correct method of operation of fire-fighting system.
5. The owner/ occupier shall submit a declaration every year in Form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
6. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or alteration (Clause 1.4.3 of UBBL-2016), if any.
7. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry."

INSPECTION REPORT

1	Name & Address of the Building	M/s PLLATOS CAFÉ (A UNIT OF EMINENT TECHNOLOGIES), Building No 4, First Floor, C-9, LSC Vasant Kunj New Delhi-110070		
2	Type of Occupancy	Assembly "Group-D" Restaurant at First Floor		
3	Building Comprised of	Basement, Ground Floor, Upper Ground floor and First Floor (Height 7.81m)		
4	Type of Case	New		
5	Details of Previous NOC	Nil		
6	Fire Safety Directives Letter No	UBBL/ NBC Part 4.		
7	Date of Inspection	13/07/2021		
8	Name of the Inspecting Officers	DO(SD) & ADO (BCP)		
9	Name & Designation of Officers from the building side	Sh. Pushpendra Dwivedi		
10	Year of construction	2000	DDA LSC vide DDA approval letter no. F13(67)/2000/Bldg dated 24.04.2000	
11	Applicant letter No.	Online Id 2021070214556 dated 02/07/2021		
S. No.	Minimum standards on Fire Prevention and Fire Safety U/R 33	NBC Part IV/UBBL	Provided at Site	Remarks MR/NMR
1	Access to Building.			
	<ul style="list-style-type: none"> • Road width • Gate width • Width of internal road 	<ul style="list-style-type: none"> 6m N/A N/A 	<ul style="list-style-type: none"> 12 mtr N/A N/A 	<ul style="list-style-type: none"> MR N/A N/A
2	Number, width, type and arrangements of exits.			
	a. Number of Staircase			
	<ul style="list-style-type: none"> • Upper floors • Basement floor 	<ul style="list-style-type: none"> 02 N/A 	<ul style="list-style-type: none"> 02 N/A 	<ul style="list-style-type: none"> MR N/A
	b. Width of Staircase			
	<ul style="list-style-type: none"> • Upper floors • Basement floor 	<ul style="list-style-type: none"> 1.5 m N/A 	<ul style="list-style-type: none"> 2 m & 1.50 m N/A 	<ul style="list-style-type: none"> MR N/A
	c. Protection of exits			
	<ul style="list-style-type: none"> • Fire check door • Pressurization 	<ul style="list-style-type: none"> N/A N/A 	<ul style="list-style-type: none"> N/A N/A 	<ul style="list-style-type: none"> N/A N/A
	d. No. of continuous staircase to terrace	01	01	MR
	e. Width of corridor	N/A	N/A	N/A
	f. Door size	1.5 m	2m & 1.5m	MR
3	Compartmentation.			
	<ul style="list-style-type: none"> • Fire check door. • Sealing of electrical shafts. • Fire rating of shaft door. • Water curtain • Fire dampers. 	<ul style="list-style-type: none"> N/A N/A N/A N/A N/A 	<ul style="list-style-type: none"> N/A N/A N/A N/A N/A 	<ul style="list-style-type: none"> N/A N/A N/A N/A N/A
4.	Smoke Management system.			
	<ul style="list-style-type: none"> • Basement • Upper floors 	<ul style="list-style-type: none"> N/A Required 	<ul style="list-style-type: none"> N/A Natural Ventilated 	<ul style="list-style-type: none"> N/A MR
5.	Fire Extinguishers.			
	<ul style="list-style-type: none"> • Total numbers • Types • ISI Marking 	<ul style="list-style-type: none"> 04 Nos ISI marked 	<ul style="list-style-type: none"> 06 Nos. ABC-04, W.CO₂-02 Provided 	<ul style="list-style-type: none"> MR MR MR
6.	First Aid Hose Reels.			
	<ul style="list-style-type: none"> • Total numbers on each floor. • Length of hose-reel hose. • Nozzle Diameter 	<ul style="list-style-type: none"> Required 30m 5mm 	<ul style="list-style-type: none"> Provided Provided Provided 	<ul style="list-style-type: none"> MR MR MR
7	Automatic Fire Detection and Alarming system.			
	<ul style="list-style-type: none"> • Type of detectors 	N/A	Provided	N/A

	<ul style="list-style-type: none"> Location of Main Panel 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Location of Repeater Panel 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Alternate source of power 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Hooter's location 	N/A	N/A	N/A
8.	MOEFA	Required	Provided	MR
9.	Public Address System	NA	NA	NA
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> Basement 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Upper floor 	NA	Provided	NA
	<ul style="list-style-type: none"> Sprinkler above false ceiling 	N/A	N/A	N/A
11.	Internal Hydrants.			
	<ul style="list-style-type: none"> Size of Riser/Down-comer 	Required	Provided	MR
	<ul style="list-style-type: none"> Number of Hydrant per floor 	Required	Provided	MR
	<ul style="list-style-type: none"> Hose box. 	Required	Provided	MR
12.	Yard Hydrants.			
	<ul style="list-style-type: none"> Total number of hydrants. 	N/A	NA	N/A
	<ul style="list-style-type: none"> 2. Hose box. 	N/A	NA	N/A
13.	Pumping arrangements.			
	<ul style="list-style-type: none"> Ground Level 			
	<ul style="list-style-type: none"> ➤ Discharge of main pump. 	N/A	NA	N/A
	<ul style="list-style-type: none"> ➤ Head of main pump. 	N/A	NA	N/A
	<ul style="list-style-type: none"> ➤ Number of main pumps. 	N/A	NA	N/A
	<ul style="list-style-type: none"> ➤ Jockey Pump output. 	N/A	NA	N/A
	<ul style="list-style-type: none"> ➤ Jockey Pump head. 	N/A	NA	N/A
	<ul style="list-style-type: none"> ➤ Standby Pump output. 	N/A	NA	N/A
	<ul style="list-style-type: none"> ➤ Standby Pump head. 	N/A	NA	N/A
	<ul style="list-style-type: none"> ➤ Auto Starting / Manual Stopping. 	N/A	NA	N/A
	<ul style="list-style-type: none"> ➤ Access to pump house 	N/A	NA	N/A
	<ul style="list-style-type: none"> Terrace Level 			
	<ul style="list-style-type: none"> ➤ Discharge of pump. 	450 LPM	900 lpm	MR
	<ul style="list-style-type: none"> ➤ Head of pump. 	40 m	Provided	MR
	<ul style="list-style-type: none"> ➤ Power supply. 	Required	Provided	MR
	<ul style="list-style-type: none"> ➤ Auto starting of pump. 	Required	Provided	MR
14.	Captive water storage for Fire Fighting.			
	<ul style="list-style-type: none"> Underground tank capacity. 	N/A	NA	N/A
	<ul style="list-style-type: none"> ➤ Draw-off connection. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Fire Service Inlet. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Access to tank. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Overhead tank capacity. 	20,000 Ltrs	25,000 ltrs	MR
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
	<ul style="list-style-type: none"> Pressurization of lift shaft. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Pressurization of lift lobby. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Communication in lift car. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Fireman's switch. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Lift signage. 	N/A	N/A	N/A
17	Standby Power Supply	Required	Provided (DG Set)	MR
18.	Refuge Area			
	<ul style="list-style-type: none"> Total area 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Location 	N/A	N/A	N/A
19.	Fire Control Room.			
	<ul style="list-style-type: none"> Detector System Panel. 	N/A	NA	N/A
	<ul style="list-style-type: none"> Flow Switch Panel. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> PA system Panel. 	N/A	N/A	N/A

MS

	<ul style="list-style-type: none"> Battery backup Building floor plan 	N/A	N/A	N/A
20.	Special Fire Protection System for the Protection of special Risk, if any :	N/A	N/A	N/A
		N/A	N/A	N/A

The Fire protection systems provided in the premises were test checked at random and found functional at the time of inspection.

Further, the party has complied all the observation / Shortcoming already issued & communicated by this department vide letter of even no 215 dated 13/05/2021

Keeping in view of the substantially satisfactory compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, it is recommended to issue Fire Safety Certificate under rule 35 (3) of the Delhi Fire Service Rules, 2010

Accordingly, DFA is put up for approval and signature please.

[Signature]
 Signature of the Inspecting Officer
 Name : S K Dua
 Designation: DO (SD)

[Signature]
 Signature of the Inspecting Officer
 Name:- Rajesh Kumar
 Designation: - ADO/BCP



[Handwritten signatures and dates]
 DeFO (SD)
 18/7
 G.A.O.
 19/7
 1206/10/21

[Handwritten signature]

As approved, F.T. letter is put up for your signature pl

[Handwritten signature]
 23/07/2021

Director N.K. Kan