(N)

GOVERNMENT OF NATIONAL CAPITAL TERRITOTY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI- 110001

No. F.6/DFS/MS/School/2021/WZ/

Dated: 29/7/21

FIRE SAFETY CERTIFICATE

Issued on 29/7/21 at New Delhi by

(Dharampal Bhardwaj)
Dy. Chief Fire Officer

West Zone

Copy to: -

- 1. The Principal, DAV Public School, R.B. Enclave, Paschim Vihar, New Delhi-110063.
- 2. The Director of Education, NDMC, Civic Centre, Minto Road, New Delhi.

Conditions for the validity of Fire Safety Certificate

- 1. All the means of escape/entry/exit shall be kept free from any obstruction.
- 2. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
- 3. All the staff members must know the correct method of operation of firefighting system.
- 4. This Certificate cannot be treated as regularization of unauthorized construction, if any.
- 5. The Owner/Occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules, 2010. The form is available on www.dfs.delhigovt.nic.in.
- 6. The Owner/Occupier shall apply for renewal of this Fire Safety Certificate to the Director in the form 'J' [sub rule (1) of rule 37] along with copy of this certificate, six months prior to its expiry. The form is available on www.dfs.delhigovt.nic.in.

INSPECTION REPORT								
	1 Na	me & Address of the Building		ol, R.B. Enclave, Pasc	him Vibor Nov			
			Delhi-110063.					
-		be of Occupancy	Group-B, "Educational Building" (School) Ground plus One upper floor					
		lding Comprised of						
		pe of Case ails of Previous NOC	Renewal	*				
		Safety Directives Letter No	F.6/DFS/MS/School	ol/2018/606 dated 06/	04/2018			
-		e of Inspection		DOE Circular dated 17/01/2005 05/07/2021				
		ne of the Inspecting Officers		Y				
		ne & Designation of Officers	ADO Aman Kumar Lathar					
	fron	the building side	Mr. Shashtri (Scho	ol Attendant)				
1	0 Yea	Year of construction 2006						
1	1 App	licant letter No.	Email dated 30/06/	2021				
5	Min	imum standards on Fire Prevention	DOE Circ. Dt	Provided at Site	Remarks			
N	o and	Fire Safety U/R 33	17/01/2005		MR/NMR			
1	Acc	ess to Building.	Requirements					
			6 m	6 m				
			4.5 m	and a second	MR			
		******		4.5 m	MR			
2	Nun	aber, width, type & arrangement	-N/A-	-N/A-	-N/A-			
	a) N	Number of Staircase	or exits.					
		Upper floors	2	2	MR			
	>	Basement floor	-N/A-	-N/A-				
	b) V	Vidth of Staircase	14/21-	-1N/A-	-N/A-			
	>		1.50 m	1.30 m & 1.00 m	MD (Old sees)			
	>	Basement floor	-N/A-	-N/A-	MR (Old case)			
	c) P	rotection of exits	-14/14-	-1N/A-	-N/A-			
	>		-N/A-	-N/A-	27/4			
	>	Pressurization	-N/A-	-N/A-	-N/A-			
	d) N	o. of continuous staircase to			-N/A-			
	te	rrace	-N/A-	-N/A-	-N/A-			
-		Vidth of corridor	-N/A-	-N/A-	-N/A-			
		oor size	1.0 m	1.0 m	MR			
3		partmentation.	<u></u>					
		Fire check door.	-N/A-	-N/A-	-N/A-			
		Sealing of electrical shafts. Fire rating of shaft door.	-N/A-	-N/A-	-N/A-			
		Water curtain	-N/A-	-N/A-	-N/A-			
	•	Fire dampers.	-N/A-	-N/A-	-N/A-			
			-N/A-	-N/A-	-N/A-			
4.	Smok	Management system.						
	•	Basement	-N/A-	-N/A-	-N/A-			
	•	Upper floors	-N/A-	-N/A-	-N/A-			
5.	Fire l	Extinguishers.			1111			
	•	Total numbers	04 nos	04 nos	MR			
		Types	ABC/CO ₂	Provided	MR			
	•	ISI Marking	ISI Marking	Provided	MR			
6.	First	Aid Hose Reels.						
	•	Total numbers on each floor.	One	One	MR			
	•	Length of hose-reel hose.	30 m	30 m	MR			
	•	Nozzle Diameter	5 m	5 m	MR			

The s

	Type of detectorsLocation of Main PanelLocation of Repeater Panel	-N/A-	-N/A-	-N/A-		
				-1 N/ LX-		
*1	• Location of Repeater Panel	-N/A-	-N/A-	-N/A-		
	Alternate source of power	-N/A-	-N/A-	-N/A-		
	Hooter's location	-N/A-	-N/A-	-N/A-		
	Tioder Stockholl	-N/A-	-N/A-	-N/A-		
8. MO	EFA	Required	Provided	MR		
9. Pub	lic Address System	-N/A-	-N/A-	-N/A-		
10. Aut	omatic Sprinkler System					
	Basement.	-N/A-	-N/A-	-N/A-		
	• Upper floors	-N/A-	-N/A-	-N/A-		
	• Sprinkler above false ceiling	-N/A-	-N/A-	-N/A-		
11. Inte	rnal Hydrants.					
	Size of Riser / Down-comer	-N/A-	-N/A-	-N/A-		
	Number of Hydrant per floor	-N/A-	-N/A-	-N/A-		
	Hose box.	-N/A-	-N/A-	-N/A-		
12. Yar	d Hydrants.					
	Total number of hydrants.	-N/A-	-N/A-	-N/A-		
	Hose box.	-N/A-	-N/A-	-N/A-		
13. Pun	ping arrangements.					
	Ground Level					
		-N/A-	-N/A-	-N/A-		
	Discharge of main pump.	-N/A-	-N/A-	-N/A-		
	Head of main pump.Number of main pumps.	-N/A-	-N/A-	-N/A-		
	Number of main pumps.Jockey Pump output.	-N/A-	-N/A-	-N/A-		
	Jockey Pump head.	-N/A-	-N/A-	-N/A-		
	Standby Pump output.	-N/A-	-N/A-	-N/A-		
	Standby Pump head.uto Starting/Manual stopping.	-N/A-	-N/A-	-N/A-		
A	Pump house access.	-N/A-	-N/A-	-N/A-		
		-N/A-	-N/A-	-N/A-		
	Terrace Level			2		
	Discharge of pump.	220 LPM	220 LPM	MR		
	Head of pump.	40 m	40 m	MR		
	Power supply.Auto starting of pump.	Required	Provided	MR		
		Required	Provided	MR		
14. Cap	tive water storage for firefighting.					
	Underground tank capacity.	-N/A-	-N/A-	-N/A-		
1	Draw-off connection.	-N/A-	-N/A-	-N/A-		
	Fire Service Inlet.	-N/A-	-N/A-	-N/A-		
	Access to tank.	-N/A-	-N/A-	-N/A-		
3	Overhead tank capacity.	2,500 ltrs	2,500 ltrs	MR		
	Signage.	-N/A-	-N/A-	-N/A-		
16. Prov	Provision of Lifts.					
	Pressurization of lift shaft.	-N/A-	-N/A-	-N/A-		
	Pressurization of lift lobby.	-N/A-	-N/A-	-N/A-		
	Communication in lift car. Fireman's switch.	-N/A-	-N/A-	-N/A-		
	Lift signage.	-N/A-	-N/A-	-N/A-		
	Die organigo.	-N/A-	-N/A-	-N/A-		

17	Standby Power Supply	-N/A-	-N/A-	-N/A-
18.	Refuge Area	-N/A-	-N/A-	-N/A-
	Total area Location	-N/A-	-N/A-	-N/A-
19.	Fire Control Room.			27/4
	 Detector System Panel. Flow Switch Panel. PA system Panel. Battery backup Building floor plan 	-N/A-	-N/A-	-N/A-
		-N/A-	-N/A-	-N/A-
		-N/A-	-N/A-	-N/A-
		-N/A-	-N/A-	-N/A-
		-N/A-	-N/A-	-N/A-
20.	Special Fire Protection System for the Protection of special Risk, if any.	-N/A-	-N/A-	-N/A-

The fire protection system provided in the building were randomly tested/ checked and found

functional at the time of inspection. Keeping in view the substantial compliance of the minimum standards on fire prevention and safety measures as required under the rules, the FSC issued vide letter no. F.6/DFS/MS/School/2018/606 dated 06/04/2018, renewal under rule 37 of the Delhi Fire Service Rules 2010 is recommended.

Accordingly DFA is put up for approval and signature please.

Signature of the Inspecting Officer : Aman Kumar Lathar

Designation:

ADO (JWP)

F.T. letter is addred for your signoture 151.

ns/ cell