

C/P

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE, CONNAUGHT PLACE

NEW DELHI- 110001


No.F.6/DFS/MS/EH/2021/SZ/ 166

Dated: 02/08/2021

FIRE SAFETY CERTIFICATE

Certified that the M/s Hira Sweets and Confectionary Pvt. Ltd., Unit no. 3 & 4 Shop No. U-22, RCube Mall, Janakpuri East Metro Station, New Delhi-110058, comprised of ground plus first floor, owned/occupied by M/s Hira Sweets and Confectionary Pvt. Ltd., have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules 2010 and verified by the officer concerned of this department on 16/07/2021 in the presence of Mr. Sanjay Rawat (Manager) and found that the building is fit for occupancy 'Group D "Assembly Building"' with effect from for a period of **three** years in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010, printed below.

Issued on.....02/08/2021..... at New Delhi by


(Atul Garg)

Director
Delhi Fire Officer

To,

The Manager, M/s Hira Sweets and Confectionary Pvt. Ltd., Unit no. 3 & 4 Shop No. U-22, RCube Mall, Janakpuri East Metro Station, New Delhi-110058.

Following fire safety directives must be adhered to:-

- The owner /occupier shall apply for renewal of this fire safety certificate to the Director in form J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry.
- All the means of escape shall be kept free of all the type of obstruction all the time.
- All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
- All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
- The clarification with regards electrical installation, ventilation, structure stability set back areas, occupancy and constructional deviation in building etc .may be got verified from the authorities concerned.
- This Fire Safety Certificate can not be treated in any case for regularizations of unauthorized construction unauthorized use of land if any.
- The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in

INSPECTION REPORT

1. Name & address of the building: M/s Hira Sweets and Confectionary Pvt. Ltd., Unit no. 3 & 4 Shop No. U-22, RCube Mall, Janakpuri East Metro Station, New Delhi.
2. Type of Occupancy : Group D (Assembly Building)
3. Type of Case : New
4. Details of Previous NOC : Nil
5. Fire Safety directives letter No : N/A
6. Date of inspection : 16/07/2021
7. Name of Inspecting Officers : A.D.O. R.K.Yadav
8. Name and designation of officers
From the building side : Sh. Sanjay Rawat (Manager)
9. Year of Construction : 2010
10. Applicant's letter No. : ID No. 20210625185830 dated 25/06/2021


| S. No. | Minimum Standards on fire prevention and fire safety U/R 33 | Requirement | Provided at site | Remarks MR/NMR |
|--------|---|---|--|---------------------------------|
| 1. | Access to building | | | |
| | <ul style="list-style-type: none"> • Road width • Gate width • Width of internal road | 09 mtrs 4.5 mtrs N/A | 12 mtrs Directly accessible from internal road N/A | MR MR N/A |
| 2. | Number, Width, Type & Arrangement of Exits | | | |
| | a. Number of staircases | | | |
| | <ul style="list-style-type: none"> • Upper Floors • Basements | 2 No. N/A | 3 Nos N/A | MR N/A |
| | b. Width of staircases | | | |
| | <ul style="list-style-type: none"> • Upper Floor • Basements | 02 m & 1.5 m N/A | 2M, 1.5 m & .80 M N/A | MR N/A |
| | c. Protection of exits | | | |
| | <ul style="list-style-type: none"> • Fire check door • Pressurization | N/A N/A | N/A N/A | N/A N/A |
| | d. No. of continuous staircases to terrace | Required | Provided | MR |
| | | N/A | Opening in hall | N/A |
| | e. Width of Corridor | | | |
| | f. Door Size | 02 m & 1.5 m | 2 m & 1.5 m | MR |
| 3. | Compartmentation | | | |
| | <ul style="list-style-type: none"> • Fire check door • Sealing of electrical shafts • Fire Rating of shaft door • Water Curtain • Fire Dampers | N/A N/A N/A N/A N/A | N/A N/A N/A N/A N/A | N/A N/A N/A N/A N/A |
| 4. | Smoke Management System | | | |
| | <ul style="list-style-type: none"> • Basements | N/A | N/A | N/A |
| | <ul style="list-style-type: none"> • Upper floors | Required | Provided | MR |
| 5. | Fire Extinguishers | | | |
| | <ul style="list-style-type: none"> • Total numbers • Types • IS marking | 04 No.'s ABC/CO ₂ ISI marked | Provided Provided ISI marked | MR MR MR |

| | | | | |
|------------|--|--------------|---------------|-----|
| 6. | First-Aid Hose Reels | | | |
| | <ul style="list-style-type: none"> Total numbers on ground floor | One | Provided | MR |
| | <ul style="list-style-type: none"> Length of hose reel hose | 30 m | Provided | MR |
| | <ul style="list-style-type: none"> Nozzle diameter | 5 mm | Provided | MR |
| 7. | Automatic fire detection and alarming system | | | |
| | <ul style="list-style-type: none"> Type of detectors | Smoke & Heat | Provided | MR |
| | <ul style="list-style-type: none"> Location of Main Panel | Required | Provided | MR |
| | <ul style="list-style-type: none"> Location of Repeater Panel | N/A | N/A | N/A |
| | <ul style="list-style-type: none"> Alternate source of power | Required | Provided | MR |
| | <ul style="list-style-type: none"> Hooters' Location | Required | At exit | MR |
| 8. | MOEFA | Required | Provided | MR |
| 9. | Public Address System | N/A | N/A | N/A |
| 10. | Automatic Sprinkler System | | | |
| | <ul style="list-style-type: none"> Basement | N/A | N/A | N/A |
| | <ul style="list-style-type: none"> Ground Floor | Required | Provided | MR |
| | <ul style="list-style-type: none"> Sprinkler above false ceiling | N/A | N/A | N/A |
| 11. | Internal Hydrants | | | |
| | <ul style="list-style-type: none"> Size of riser/down-comer | 100 mm | Provided | MR |
| | <ul style="list-style-type: none"> Number of hydrants | 01 No. | Provided | MR |
| | <ul style="list-style-type: none"> Hose Box | 01 No. | Provided | MR |
| 12. | Yard Hydrants | | | |
| | <ul style="list-style-type: none"> Total number of hydrants | N/A | N/A | N/A |
| | <ul style="list-style-type: none"> Hose Box | N/A | N/A | N/A |
| 13. | Pumping Arrangements | | | |
| | (Common with RCube Mall/DMRC) | | | |
| | <ul style="list-style-type: none"> Ground Level <ul style="list-style-type: none"> Discharge of main Pump Head of Main pump Number of main pumps Jockey Pump out put Jockey pump head | 1800 LPM | Provided | MR |
| | | 40 m | Provided | MR |
| | | One | Provided | MR |
| | | 180 LPM | Provided | MR |
| | | 40 m | Provided | MR |
| | | 1800 LPM | Provided | MR |
| | | 40 m | Provided | MR |
| | | Required | Provided | MR |
| | | N/A | N/A | N/A |
| | <ul style="list-style-type: none"> Pump House Access | | | |
| | <ul style="list-style-type: none"> Terrace level <ul style="list-style-type: none"> Discharge of pump Head of the pump Power Supply Auto Starting of pump | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| | | N/A | N/A | N/A |
| 14. | Captive Water Storage for fire fighting | | | |
| | (Common with RCube Mall/DMRC) | | | |
| | <ul style="list-style-type: none"> Underground tank capacity <ul style="list-style-type: none"> Draw-off connection Fire service inlet Access to tank | 50,000 ltrs | 1,00,000 ltrs | MR |
| | | Required | Provided | MR |
| | | Required | Provided | MR |
| | <ul style="list-style-type: none"> Overhead Tank capacity | Required | Provided | MR |
| | | Required | Provided | MR |
| 15. | Exit Signage. | Required | Provided | MR |

| 16. Provision of Lifts | | | | |
|------------------------|---|----------|----------|-----|
| | • Pressurization of Lift Shaft | N/A | N/A | N/A |
| | • Pressurization of Lift lobby | N/A | N/A | N/A |
| | • Communication In lift Car | N/A | N/A | N/A |
| | • Fireman's Grounding Switch | N/A | N/A | N/A |
| | • Lift Signage | N/A | N/A | N/A |
| 17. | Standby power supply | Required | Provided | MR |
| 18. | Refuge Area. | | | |
| | ➤ Total Area | N/A | N/A | N/A |
| | ➤ Location | N/A | N/A | N/A |
| 19. | Fire Control Room | | | |
| | • Detector System Panel | N/A | N/A | N/A |
| | • Flow Switch Panel | N/A | N/A | N/A |
| | • PA System Panel | N/A | N/A | N/A |
| | • Battery backup | N/A | N/A | N/A |
| | • Building Floor Plans | N/A | N/A | N/A |
| 20. | Special Fire Protection System for Protection of special Risks, if any: | N/A | N/A | N/A |

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection. The fire safety certificate of RCube mall was already issued vide letter no. F6/DFS/MS/2021/SZ/137 dated 22/02/2021.

Keeping in view the compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rule 2010.


 Signature of Inspecting Officer
 Name:- R.K.Yadav
 Designation:- Asstt.Divisional Officer

Divisional Officer(South West)



20/02/2021
 Dy cfo (S2)
 26/17
 H.O.
 22/2
 FI P/S