

C-24

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110001


No F 6 / DFS / MS / 2021 / 174

Dated: 9 / 8 / 2021

FIRE SAFETY CERTIFICATE

Certified that the M/s Dilli Sweets located at **Ground Floor, Property no. A-10, Sarai Pipal Thala, Extension, Adarsh Nagar, Delhi-110033** in a building comprised of ground + 02 upper floors owned/occupied by M/s Dilli Sweets have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and verified by the officer concerned of Fire Service on **27.07.2021** in the presence of **Sh. Anuj Gupta (Owner)** and that the building/ premise is fit for occupancy Class **Assembly (Restaurant) at ground floor only** with effect from 9/8/21 for a period of **03 (Three) years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on ... 9/8/21 at New Delhi by


(Anuj Garg)
Director

Ph-011-23414000
ok

Copy to:-

1. M/s Dilli Sweets at A-16, Saria Pipal Thala, Extension, Adarsh Nagar, Delhi- 110033,
2. The Dy. Health Officer, (Civil Line Zone), North Delhi Municipal Corporation 16, Rajpura Road, Delhi-110054.
3. The Joint Commissioner of Police (Lic.), First Floor, P.S. Defence Colony, New Delhi-110049.

Conditions for the validity of Fire Safety Certificate:

- 1 **This Fire Safety Certificate is valid only for restaurant at ground floor for assembly occupancy only. In case of any violation, this FSC will be treated as null & void.**
- 2 All the means of escape/entry/exit shall be kept free from any obstruction.
- 3 All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
- 4 All the staff members must know the correct method of operation of firefighting system.
- 5 The owner / occupier shall submit a declaration **every year** in **Form "K"** provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on <http://delhi.gov.in/wps/wcm/connect/doi/fire/FIRE/Home/Forms>.
- 6 This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.
- 7 "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in **Form 'J'** [sub rule (1) of rule 37] along with a copy of this Certificate, **six months** prior to its expiry".

INSPECTION REPORT

1. Name & address of the building : M/s Dilli Sweets at A-16, Saria Pipal Thala, Extension, Adarsh Nagar, Delhi- 110033,
2. Type of Occupancy : Restaurant (Assembly) **Restaurant running at Ground Floor only**
3. Type of Case : New Case (G + 02 upper floor only) **Second floor- Vacant**
4. Details of previous NOC : Nil **Third floor- Vacant**
5. Fire Safety directives letter No : Nil
6. Date of inspection : 27.07.2021
7. Name of the Inspecting Officers : ADO (RN)
8. Name and designation of officers from the building side : Sh. Anuj Gupta (Owner)
9. Year of Construction/conversion : 2017
10. Applicant's letter No. : Online Portal I. D. no. 2021040912597 dated 14.04.2021

Plot Area-160sqm

	Minimum Standards on fire prevention and fire safety U/R 33	UBBL/NBC requirements	Provided at site	Remarks MR/NMR
1	Access to building			
	• Road width	06m	06m	MR
	• Gate width	NA	NA	NA
	• Width of internal road	NA	NA	NA
2	Number, Width, Type & Arrangement of Exits (Restaurant at GF only)			
	a. Number of staircases			
	• Upper Floors	NA	NA	NA
	• Basements	NA	NA	NA
	b. Width of staircases			
	• Upper Floors	NA	NA	NA
	• Basements	NA	NA	NA
	c. Protection of exits			
	• Fire check door	NA	NA	NA
	• Pressurization	NA	NA	NA
	d. No. of continuous staircases to terrace	NA	NA	NA
	e. Width of Corridor	NA	NA	NA
f. Door Size	2.0m 1.50m each	2.0m & 1.50m	MR	
3	Compartmentation.			
	• Fire check door	NA	NA	NA
	• Sealing of electrical shafts	NA	NA	NA
	• Fire Rating of shaft door	NA	NA	NA
	• Water Curtain	NA	NA	NA
	• Fire Dampers	NA	NA	NA
4	Smoke Management System.			
	• Basements	12 a/c per hour	NA	NA
	• Upper floors	12 a/c per hour	Natural Ventilation	MR
5	Fire Extinguishers			
	• Total numbers	05nos	06nos	MR
	• Types	ABC/Co2	ABC-4 /Co2-02	MR
	• ISI marking	Yes	Yes	MR
6	First-Aid Hose Reels.			

	<ul style="list-style-type: none"> Total numbers on each floor 	01	Provided	MR
	<ul style="list-style-type: none"> Length of hose reel hose 	30m	Provided	MR
	<ul style="list-style-type: none"> Nozzle diameter 	5mm	Provided	MR
7	Automatic fire detection and alarming system.			
	<ul style="list-style-type: none"> Type of detectors 	NA	Provided	NA
	<ul style="list-style-type: none"> Location of Main Panel 	NA	NA	NA
	<ul style="list-style-type: none"> Location of Repeater Panel 	NA	NA	NA
	<ul style="list-style-type: none"> Alternate source of power 	NA	NA	NA
	<ul style="list-style-type: none"> Hooters' Location 	NA	NA	NA
8	MOEFA	Required	Provided	MR
9	Public Address System.	NA	NA	NA
10	Automatic Sprinkler System.			
	<ul style="list-style-type: none"> Basement 	NA	NA	NA
	<ul style="list-style-type: none"> Upper Floor(Ground floor) 	NA	NA	NA
	<ul style="list-style-type: none"> Sprinkler above false ceiling 	NA	NA	NA
11	Internal Hydrants			
	<ul style="list-style-type: none"> Size of riser/down-comer 	100mm	Provided	MR
	<ul style="list-style-type: none"> Number of hydrants per floor 	01	Provided	MR
	<ul style="list-style-type: none"> Hose Box 	01	Provided	MR
12	Yard Hydrants.			
	<ul style="list-style-type: none"> Total number of hydrants 	NA	NA	NA
	<ul style="list-style-type: none"> Hose Box 	NA	NA	NA
13	Pumping Arrangements.			
	<ul style="list-style-type: none"> Ground Level 			
	<ul style="list-style-type: none"> ➤ Discharge of main Pump 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Head of Main pump 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Number of main pumps 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Jockey Pump out put 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Jockey pump head 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Standby Pump out put 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Standby Pump Head 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Auto Starting/ Manual stopping 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Pump House Access 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Terrace level 			
	<ul style="list-style-type: none"> ➤ Discharge of pump 	450lpm	Provided	MR
	<ul style="list-style-type: none"> ➤ Head of the pump 	40m	Provided	MR
	<ul style="list-style-type: none"> ➤ Power Supply 	Required	Provided	MR
	<ul style="list-style-type: none"> ➤ Auto Starting of pump 	Required	Provided	MR
14	Captive Water Storage for fire fighting.			
	<ul style="list-style-type: none"> Underground tank capacity 	NA	NA	NA
	<ul style="list-style-type: none"> ➤ Draw-off connection 	NA	NA	NA
	<ul style="list-style-type: none"> ➤ Fire service inlet 	NA	NA	NA
	<ul style="list-style-type: none"> ➤ Access to tank 	NA	NA	NA
	<ul style="list-style-type: none"> Overhead Tank capacity 	20,000ltr	20,000ltr	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	<ul style="list-style-type: none"> Pressurization of Lift Shaft 	N/A	N/A	N/A

	<ul style="list-style-type: none"> • Pressurization of Lift lobby • Communication In lift Car • Fireman's Grounding Switch • Lift Signage 	N/A	N/A	N/A
17	Standby power supply	N/A	N/A	N/A
18	Refuge Area.			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19	Fire Control Room			
	<ul style="list-style-type: none"> • Detector System Panel • Flow Switch Panel • PA System Panel • Batter backup • Building Floor Plans 	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	NA	NA	NA

The fire protection systems provided in the building were tested/ checked and found some in working order at the time of inspection. The observations/ shortcomings issued and communicated vide this department letter of even no. 669 dated 15.07.2020 have been compiled by the management.

Keeping in view of the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010.

DO (WZ)

[Signature]
28/07/2021

Dy CTO (WZ) What about area calculation?

[Signature]

28/07/2021

Signature of the Inspecting Officer

Name: - C.L. Meena

Designation:- ADO/RN

[Signature]
29/7/2021

ADO/RN

Sir,

Ground Floor area as per mansion in MHA Portal see c/21 is 160 sq.mtr. No. of person is 160/18 that is equal 88 person.

resubmitted pl. check the requirement clear with the
20/7/21

Dy CTO (WZ)

[Signature]
30/07/2021