GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEAD QUARTERS, DELHI FIRE SERVICE, NEW DELHI - 110001

No.F6/DFS/MS/GH/NDZ/2021/ 289

FIRE SAFETY CERTIFICATE

Certified that the M/s Al-Hyatt Guest House located at 1111, Bazar Matia Mahal, Jama Masjid, Delhi comprised of Ground + 04 Upper floors, Ground floor (Commercial), 1st floor (09 guest rooms + Reception), 2nd floor (09 guest rooms), 3rd floor (09 guest rooms at each floor) and 4th floor (08 guest rooms), total 35 guest rooms owned/occupied by M/s Al-Hyatt Guest House was granted FSC by this department vide letter No.F6/DFS/MS/GH/2018/NDZ/891 dated 03/05/18. The premises was re-inspected by the officer concerned of this department on 23/07/21 in the presence of Mr. Salim and found that the said guest house building having fourth floor not in use as per affidavit dated 25.12.2019, have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy class Residential, Sub Division-A-1 1st floor (09 guest rooms + Reception), 2nd floor (09 guest rooms), 3rd floor (09 guest rooms at each floor) total- 27 guest rooms only from 1st to 3rd floor only with effect from .57.8/.2/.. for period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules 2010, printed below. 0210ml

Issued - 5-8-1-2-+--at New Delhi by.

(Dr. S.K.Tomar) Dy. Chief Fire Officer Delhi Fire Service

Copy to:-

- 1. The Addl. Commissioner of Police (Lic), First Floor, P.S. Defence Colony New Delhi. Id 2021062214096 dated 23/06/2021.
- 2. The Commissioner, North MCD, Civic center, New Delhi: to ensure not to use any floor above third floor
- 3. The Manager,

M/s Al-Hyatt Guest House at 1111, Bazar Matia Mahal, Jama Masjid, Delhi.

Condition for the validity of fire safety certificate

- 1. This clearance/ FSC shall stand canceled if guest house owner/occupier fails to comply all other conditions mentioned in the gazette notification dated 27.05.2019 & clarification issued on dated 29.06.2021 latest by 30.09.2021
- 2. All the fire safety arrangements provided therein shall be maintained in good working conditions at all times.
- 3. Any loss of life or property due to non functional fire safety measures shall be at the responsibility of the management.
- 4. The trained fire fighting staff should be available round the clock.
- 5. Any deviation w.r.t. construction etc. shall be verified by the concerned building sanctioning authority.
- 6. This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any.
- 7. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
- 8. The means of escape shall be kept unobstructed / unlocked for unhindered evacuation in case of an emergency.
- The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six month prior to its expiry".

N 23 INSPECTION REPORT 1. Name & address of the building M/s Al-Hyatt Guest House at 1111, Bazar Matia Mahal, Jama Masjid, Delhi Residential, Sub Division-A-1 2. Type of occupancy:-Ground + 04 Upper floors (total 27 guest rooms)
Ground floor (Commercial), 1st floor (09 guest rooms + Reception), 2nd floor (09 guest rooms), 3rd floor (09 guest rooms at each floor) and 4th floor (08 guest rooms) not in use as per affidavit dated 25.12.2021 3. Type of case:-Renewal 4. Details of previous FSC:-No. F6/DFS/MS/GH/2018/NDZ/891 dated 03/05/18. 5. Fire safety directives No.-N/A 6. Date of inspection:-23/07/21 7. Name of the inspecting officer:-Sh. Ravinder Singh (ADO/CC) Sh Rajinder Atwal (DO/CD) 8. Name & designation of officer Mr. Salim From the building side:-1982 9. Year of construction:ld 2021062214096 dated 23/06/2021. 10. Applicant's letter No:-Old Case

| | Old Case | | | | | |
|------|--|--|-------------------|---|--|--|
| S.No | Minimum Standards on fire Prevention and fire safety U/R 33 | Requirement/ Existing fire safety arrangements | Provided at site | Remarks MR/NMR | | |
| 1. | Access to Building | | | | | |
| | 1) Road width | N/A | 10 mtr. | MR | | |
| | 2) Gate width | N/A | N/A | N/A | | |
| | 3)Width of internal road | N/A | N/A | N/A | | |
| 2. | Number, Width Type & Arra | ngement of Exits | | | | |
| N E | A. Number of staircases | | | | | |
| | 1. Upper floors | 01 Nos. | 01 Nos. | MR | | |
| | 2. Basements | N/A | N/A | N/A | | |
| | B. Width of staircase | | | | | |
| | 1. Upper floors | 0.80 mtr. | 0.90 to 1.10 mtr. | MR | | |
| | 2. Basements | N/A | N/A | N/A | | |
| | C. Protection of exits | | | | | |
| | 1. Fire check door | Required as per G.N dated 27.05.19 | Not provided | Last dt. 30.09.21 of compliance extended vide order dt. 29.06.2021 | | |
| | 2. Pressurization | N/A | N/A | N/A | | |
| | D. No. of continuous staircase to terrace | N/A | N/A | N/A | | |
| | E. Width of corridor | N/A | N/A | N/A | | |
| | F. Door size | 01 mtr. | 01 mtr. | MR | | |
| 3. | Compartmentation | | | | | |
| | 1) Fire check door | Required as per G.N dated 27.05.19 | Not provided | Last dt. 30.09.2 of compliance extended vide order dt. 29.06.2021 | | |
| | 2) Sealing of electrical shafts | N/A | N/A | N/A | | |
| | 3) Fire rating of shaft door | N/A | N/A | N/A | | |
| | 4) Water curtain | N/A | N/A | N/A | | |



N 24

| | 5) Fire Dampers | N/A | N/A | N/A | |
|-----|----------------------------------|--|--------------|--|--|
| 4. | Smoke Management System | | | | |
| | 1) Basements | 30 ACPH | N/A | N/A | |
| | 2) Upper floors | Required as per G.N dated 27.05.19 | Not provided | Last dt. 30.09.21 of compliance extended vide order dt. 29.06.2021 | |
| 5. | Fire Extinguishers | | | | |
| | 1) Total numbers | 10 Nos. | 10 Nos. | MR | |
| | 2) Types | ABC & CO2 | ABC & CO2 | MR | |
| | 3) ISI marking | Required | Provided | MR | |
| 6. | First-Aid Hose Reel | | | | |
| | 1) Total number of eachfloor | 01 | 01 | MR | |
| | 2) Length of hose reel hose | 30 mtr. | 30 mtr. | MR | |
| | 3) Nozzle diameter | 05 mm | 05 mm | MR | |
| 7. | Automatic Fire Detection & Ala | rming System | | | |
| | 1) Type of detectors CO type | Required as per G.N dated 27.05.19 | Not provided | Last dt. 30.09.2 of compliance extended vide order dt. 29.06.2021 | |
| | 2) Location of main panel | N/A | N/A | N/A | |
| | 3) Location of repeater panel | N/A | N/A | N/A | |
| | 4) Alternate source of power | N/A | N/A | N/A | |
| | 5) Hooter's Location | N/A | N/A | N/A | |
| 8. | MOEFA | Required | Provided | MR | |
| 9. | Public Address System | Required | Provided | MR | |
| 10. | Automatic Sprinkler System | 1 1 | | | |
| 10. | 1) Basement | N/A | N/A | N/A | |
| | 2) Upper floors | N/A | N/A | N/A | |
| | 3) Sprinkler above false ceiling | N/A | N/A | N/A | |
| 11. | Internal Hydrants | | | | |
| | 1) Size of riser/down-comer | 100 mm | 100 mm | MR | |
| | 2) Number of hydrants per floor | 01 | 01 | MR | |
| | 3) Hose box | 01 | 01 | MR | |
| 12. | Yard Hydrants | | | | |
| | 1) Total number of hydrants | N/A | N/A | N/A | |
| | 2) Hose box | N/A | N/A | N/A | |
| 13. | Pumping Arrangement | | | | |
| | 1) Ground level | N/A | N/A | N/A | |
| | a) Discharge of main pump | N/A | N/A | N/A | |
| | b) Head of main pump | N/A | N/A | N/A | |
| | c) Number of main pump | N/A | N/A | N/A | |
| | d) Jockey pump out put | N/A | N/A | N/A | |
| | e) Jockey pump head | N/A | N/A | N/A | |
| | f) Stand by pump output | N/A | N/A | N/A | |
| | g) Stand by pump head | N/A | N/A | N/A | |
| | h) Auto starting/Manual stopping | N/A | N/A | N/A | |
| | 2) Terrace level | | | | |
| | a) Discharge of pump | 450 LPM | 450 LPM | MR | |

| | b) Head of numn | 40 mtr. | 40 mtr. | MR | | | |
|------|--|---------------|--------------------|-----|--|--|--|
| | b) Head of pump | Required | Provided | MR | | | |
| | c) Power supply d) Auto starting of pump | Required | Provided | MR | | | |
| | G time Water Storage for Fire Fighting | | | | | | |
| 4. | 1) Under ground tank | N/A | N/A | N/A | | | |
| | a) Draw-off connection | N/A | N/A | N/A | | | |
| | | N/A | N/A | N/A | | | |
| | 1 | N/A | N/A | N/A | | | |
| | d) Over head tank | 2500 ltr. | 2500 ltr. | MR | | | |
| 4 11 | capacity | Required | Provided | MR | | | |
| 15. | Exit Signage. Provision of Lifts. | | | | | | |
| 16. | a) Pressurization of lift | N/A | N/A | N/A | | | |
| | b) Pressurization of lift | N/A | N/A | N/A | | | |
| | c) Communication in lift car | N/A | N/A | N/A | | | |
| | d) Fireman's switch | N/A | N/A | N/A | | | |
| | e) Lift signage | N/A | N/A | N/A | | | |
| 4 89 | Stand by Power Supply | Required | Provided | MR | | | |
| 17. | | N/A | N/A | N/A | | | |
| 18. | Refuge Area Total area location | N/A | N/A | N/A | | | |
| 19. | Fire Control Room | N/A | N/A | N/A | | | |
| 17. | a) Detector system panel | N/A | N/A | N/A | | | |
| | b) Flow switch panel | N/A | N/A | N/A | | | |
| | | N/A | N/A | N/A | | | |
| | c) PA system panel d) Battery backup | N/A | N/A | N/A | | | |
| | e) Building floor plan | N/A | N/A | N/A | | | |
| 20. | Special Fire Protection Sy Risk, if any: | stem for Prot | rection of special | N/A | | | |

The fire protection systems provided in the building were randomly tested, checked and found

functional at the time of inspection.

Further, the building plans as uploaded do not match with existing building. An owner has submitted the an application/undertaking of dated 22.07.21 that building plans of other building is uploaded by mistake and the correct building plans is now submitted with the application. However, the building plans has already enclosed in the file at C-84.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the FSC issued vide letter no. F6/DFS/MS/GH/2018/NDZ/891 dated

03.05. 8 renewal under rule 35 of the Delhi Fire Service rules 2010, is recommended.

Signature of the Inspecting Officer

Name: - Rajinder Atwal

Designation: - DO /CD

Signature of the Inspecting Officer

Name: - Ravinder Singh

Designation: - ADO (CC)

sappour et partie fertaesperes

Eire Serv