

## GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110001

No. F6/DFS/MS/2021/WZ/ 442

Dated: 13/09 /2021

#### FIRE SAFETY CERTIFICATE

Certified that the Maha Durga Charitable Trust (Hospital) located at 4C, Institutional Area, Northex, Model Town, Delhi-110007 comprised of 02 basement, Ground and 03 Upper floors owned/ occupied by Maha Durga Charitable Trust was issued FSC vide this office letter no F6/DFS/MS/2018/WZ/877 dated 01.05.2018. The premise was re- inspected by the officer concerned of this department on 03.09.2021 in the presence of Sh. Ashok Makhija (Secretary) and observed that all the fire prevention and fire safety arrangements as provided in the premises found in good working condition. The premise have therefore, deemed complied with the requirement under rule 33 of the Delhi Fire Service Rules, 2010 and the building/ premise is fit for occupancy class Institutional "Group C" with effect from 13.2.2.2.1... for a period of three years in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under rule 40, subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010,

Issued on .1.3.1.99. 1202.1.... at New Delhi

(Atul Gang) Director Ph: 011-23414250

Copy to :

1. The Secretary, Maha Durga Charitable Trust (Hospital) located at 4C, Institutional Area, Northex, Model Town, Delhi-110007.

### Conditions for the validity of Fire Safety Certificate:

- 1. All the fire safety arrangement provided there-in shall be maintained in good working conditions at all times.
- 2. Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.
- 3. The trained fire fighting staff should be available round the clock.
- 4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
- 5. This certificate cannot be treated in any case for regularizations of unauthorized construction.
- 6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director of Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
- 7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on **WWW.dfs.Delhigovt.nic.in**

# N/12

# INSPECTION REPORT

2 Type of Occupancy 3 Type of Case 3 Type of Case 4 Details of previous NOC 5 Fire Safety directives letter No 6 Date of inspection 6 Date of inspection	<ul> <li>Maha Durga Charitable Trust, 4C, Institutional Area, Model Town, Delhi -110009.</li> <li>Institutional</li> <li>:Renewal (02-Basement+ G+03 upper floors)</li> <li>: F6/DFS/MS/2018/WZ/877 dated 01.05.2018</li> <li>: F.6/DFS/MS/BP/2017/283 dated: 20.09.2017</li> <li>: 03.09.2021</li> <li>: ADO (RN)</li> </ul>
8.Name and designation of officers from the building side	: Sh. Ashok Makhija/ Secretary : 2017 : Online E-Mail ID_dated 27.08.2021

otal lo.	Plot Area- 8000 m2 Minimum Standards on fire prevention and fire safety U/R 33	NBC/UBBL Requirement	Provided at site	Remarks MR/NMR
	Access to building			MR
	Road width	18Mtr	36m	MR
	Gate width	06m	06m	MR
	<ul> <li>Gate width</li> <li>Width of internal road</li> </ul>	06m	06m	
	• Width of Internal Total Number, Width, Type & Arrangen	nent of Exits		
	a. Number of staircases	05	05	MR
	<ul> <li>Upper Floors</li> </ul>	07	07	MR
	• Basements	07		and the second sec
	b. Width of staircases		2m x 5	MR
	0.	2m		MR
	• Upper Floors	02m	2.00m x5 & 1.50m x02	WIIX
	<ul> <li>Basements</li> </ul>			
	c. Protection of exits	Required	Provided	MR
	• Fire check door		All	MR
	<ul> <li>Pressurization</li> </ul>	All	740	and the star phys. ICO hand start dates have put
	e timone staircases	02	02	MR
	d. No. of continuous stancased to terrace		Provided	MR
	e. Width of Corridor	2.40m		MR
	f. Door Size	2m	2 m	
3	Compartmentation.			and a state of the second seco
		Required	Provided	MR
	• Fire check door	Required	Provided	MR
	<ul><li>Sealing of electrical shafts</li><li>Fire Rating of shaft door</li></ul>		Provided	MR
		Required		MR
	Water Curtain	Required	Provided	MK
	Fire Dampers	Required	Provided	MR
4	Smoke Management System.			
	Basements	30ACPH	Exhaust Fan	MR
	Cpper floors	12ACPH	Natural Ventilated	MR
5	Fire Extinguishers	a la construction de la construcción de la constru	<ul> <li>In Project Water Control of Con</li></ul>	
	Fotal numbers	26 nos.	40 nos	MB

6

### N/13

. 7

	• Types			
	rypes	ISI marked	ABC/Co2 Type	MR
6	IS marking	Required	Provided	MR
	First-Aid Hose Reels.			wite
	<ul> <li>Total numbers on each floor</li> </ul>	05 each floor	05 Provided	MR
	<ul> <li>Length of hose reel hose</li> </ul>	30m		
	Nozzle diameter		30m	MR
7	Automotio Sur 1 (	5mm	5mm	MR
	Automatic fire detection and alarming system.			
	• Type of detectors	Heat/Smoke	Provided & Functional	MR
	<ul> <li>Location of Main Panel</li> </ul>	Ground Floor	Provided	
	• Location of Repeater Panel	Required		MR
	• Alternate source of power	-	Provided	MR
	<ul> <li>Hooters' Location</li> </ul>	Required	Provided	MR
8		Required	Provided	MR
9	MOEFA	Required	Provided & functional	MR
	Public Address System.	Required	Provided & functional	MR
10	Automatic Sprinkler System.			
	• Basement	Required	Provided	MR
	• Upper Floor	_		MIK
	• Sprinkler above false ceiling	Required	Provided	MR
		Required	Provided	MR
11	Internal Hydrants			
	• Size of riser/down-comer	100mm	100	1
	• Number of hydrants per floor	05 each floor	100mm	MR
	Hose Box		05 Provided	MR
	• HOSE BOX	05 each floor	05 Provided	MR
2	Yard Hydrants.			
	• Total number of hydrants	08	08	
	Hose Box	08		MR
	HOSE DOX	08	08	MR
3	Pumping Arrangements. Common w	ith Hospital Buildi	ng	
	Ground Level			
	<ul> <li>Discharge of main Pump</li> </ul>	2280 Lpm	2280 LPM	
	<ul> <li>Head of Main pump</li> </ul>	60 mtr	60m	M/R
	Number of main pumps	02	02	M/R M/R
	Jockey Pump out put	180 LPM	180 LPM	M/R
	Jockey pump head	60 mtr	60 mtr	
	Standby Pump out put	2280LPM	2280 lpm	M/R
	Standby Pump Head	60 mtr	60 mtr	M/R M/R
	Auto Starting/ Manual	Required	Provided	
	stopping	-		M/R
	Pump House Access	Required	Provided	M/R
	Terrace level			
	Discharge of pump	NA	NA	NA
	Head of the pump	NA	NA	NA

	MIH	
	NA	
p	NA	

Power Supply

VD

MR	Tower suppry	NA	NA	-	
R	Auto Starting of pump	NA	NA	NA	
	Captive Water Storage for fire fighting	. Common with Hospital B		NA	
~L	<ul> <li>Underground tank capacity</li> </ul>	and a state of the particular of the content of the particular of	2.00,000 ltr.	140	
	Draw-off connection	Required	Provided	MR	
	> Fire service inlet	Required	Provided	MR	
	> Access to tank			MR	
		Required	Provided	MR	
		20,000 ltr.	20,000 ltr.	MR	
15	Exit Signage.	Required	Provided	MR	
16	Provision of Lifts.				
	<ul> <li>Pressurization of Lift Shaft</li> <li>Pressurization of Lift lobby</li> <li>Communication In lift Car</li> <li>Fireman's Grounding</li> </ul>	Required	Provided	MR	
		Required	Provided	MR	
		Required	Provided	MR	
		Required	Provided	MR	
	Switch • Lift Signage	Required	Provided	MR	
17	Standby power supply	Required	Provided	MR	
18	Refuge Area.				
	Total Area	NA	NA	NA	
	> Location	NA	NA	NA	
19	Fire Control Room				
	Detector System Panel	Required	Provided	MR	
	• Flow Switch Panel	Required	Provided	MR	
	PA System Panel	Required	Provided	MR	
	Batter backup	Required	Provided	MR	
		Required	Provided	MR	
20		Required	Provided	MR	
20	Special Fire Protection Systems	Required	riovided		
f	for Protection of special Risks, if				
	any:			1	

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

Keeping in view the substantial compliance of the minimum standard on the fire prevention fire safety required under the rules, FSC issued vide letter no. F6/DFS/MS/2018/WZ/887 dated 01.05.2018 renewal under rule 35 of the Delhi Fire Service Rules 2010 is recommended.

DOLUM by cro ( w2) on 07-11 2 / 27-11 Signature of the Inspecting Officer Name: - C.L. Meena Designation:- ADO/RN ST9[DOLI FIPI Agutha ero P.T.O.