

c-76

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110001**


No. F.6/DFS/MS/EH/2021/SZ/ 221

Dated: 10/9/2021

FIRE SAFETY CERTIFICATE

Certified that M/s Suribachi Restaurant (A unit of Royal Eastern Hospitalities Pvt. Ltd) at T-540/2, Maharishi Dayanand Marg, Malviya Nagar, New Delhi- 110017 comprised of ground floor only owner occupied by (A unit of Royal Eastern Hospitalities Pvt. Ltd) was issued fire safety certificate by this department vide letter no F6/DFS/MS/EH/2018/SZ/2492 dated 08/11/2018. The restaurant premise was re-inspected by the officer concerned of this department on 04/09/2021 in the presence of Mr. Thomas (Maintenance) and found that the said premise have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy **Class D "Assembly Building"** Restaurant as above with effect from 10/9/2021 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 10/9/2021 at New Delhi by


(SUNIL CHAUDHARY)
DY. CHIEF FIRE OFFICER (SZ)

Copy to: -

1. The Dy. Health Officer, SDMC, Public Health Department, Green Park, Aurobindo Marg, New Delhi – 110016. (Ref. MHA Portal ID 2021070714794 dated 30/07/2021)
2. The Joint Commissioner of Police (Lic.), 1st Floor, P.S. Defence Colony, New Delhi-49
3. M/s Suribachi Restaurant (A unit of Royal Eastern Hospitalities Pvt. Ltd) at T-540/2, Maharishi Dayanand Marg, Malviya Nagar, New Delhi- 110017

Conditions for the validity of Fire Safety Certificate: -

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
3. All the staff members must know the correct method of operation of fire-fighting system.
4. The owner/occupier shall submit a declaration every year in Form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
5. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or alteration (Clause 1.4.3 of UBBL-2016), if any.
6. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry."

1	Name & Address of the Building	M/s Suribachi Restaurant (A unit of Royal Eastern Hospitalities Pvt. Ltd) at T-540/2, Maharishi Dayanand Marg, Malviya Nagar, New Delhi-110017		
2	Type of Occupancy	Group-D Assembly Building.		
3	Building Comprised of	Ground floor only		
4	Type of Case	Renewal		
5	Details of Previous NOC	F6/DFS/MS/EH/2018/SZ/2492 dated 08/11/2018		
6	Fire Safety Directives Letter No	UBBL-2016 / NBC Part-IV		
7	Date of Inspection	04/09/2021		
8	Name of the Inspecting Officers	Sh. Rajesh Kumar, ADO (BCP)		
9	Name & Designation of Officers from the building side	Mr. Thomas (Maintenance)		
10	Year of construction	2005		
11	Applicant letter No.	MHA Portal ID 2021070714794 dated 30/07/2021		
S. No.	Minimum standards on Fire Prevention and Fire Safety U/R 33	Old NOC Requirement	Provided at Site	Remarks MR/NMR
1	Access to Building.			
	<ul style="list-style-type: none"> Road width 	Required	10 m	MR
	<ul style="list-style-type: none"> Gate width 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Width of internal road 	N/A	N/A	N/A
2	Number, width, type & arrangement of exits.			
	a) Number of Staircase			
	<ul style="list-style-type: none"> Upper floors. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Basement floor. 	N/A	N/A	N/A
	b) Width of Staircase			
	<ul style="list-style-type: none"> Upper floors 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Basement floor 	N/A	N/A	N/A
	c) Protection of exits			
	<ul style="list-style-type: none"> Fire check door 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Pressurization 	N/A	N/A	N/A
	d) No. of continuous staircase to terrace	Required	One	MR
	e) Width of corridor	N/A	N/A	N/A
	f) Door size	1 mtr (2 Nos)	Provided	MR (old case)
3	Compartmentation.			
	<ul style="list-style-type: none"> Fire check door. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Sealing of electrical shafts. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Fire rating of shaft door. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Water curtain 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Fire dampers. 	N/A	N/A	N/A
4	Smoke Management system.			
	<ul style="list-style-type: none"> Basement 	30 ACPH	N/A	N/A
	<ul style="list-style-type: none"> Upper floors 	12 ACPH	Provided in kitchen	MR
5	Fire Extinguishers.			
	<ul style="list-style-type: none"> Total numbers 	06 Nos	08 Nos	MR
	<ul style="list-style-type: none"> Types 	ABC/CO ₂	Wco ₂ , ABC & CO ₂	MR
	<ul style="list-style-type: none"> ISI Marking 	ISI marked	Provided	MR
6	First Aid Hose Reels.			
	<ul style="list-style-type: none"> Total numbers on each floor. 	One	Provided	MR
	<ul style="list-style-type: none"> Length of hose-reel hose. 	30m	Provided	MR
	<ul style="list-style-type: none"> Nozzle Diameter 	5mm	Provided	MR

	<ul style="list-style-type: none"> • Location of Main Panel • Location of Repeater Panel • Alternate source of power • Hooter's location 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
8	MOEFA	Required	Provided	MR
9	Public Address System	N/A	NA	N/A
10	Automatic Sprinkler System			
	<ul style="list-style-type: none"> • Basement 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Ground floor. 	Required	Provided	MR
	<ul style="list-style-type: none"> • Sprinkler above false ceiling 	N/A	N/A	N/A
11	Internal Hydrants.			
	<ul style="list-style-type: none"> • Size of Riser/Down-comer 	100 mm	Provided	MR
	<ul style="list-style-type: none"> • Number of Hydrant per floor 	One	Provided	MR
	<ul style="list-style-type: none"> • Hose box. 	One	Provided	MR
12	Yard Hydrants.			
	<ul style="list-style-type: none"> • Total number of hydrants. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Hose box. 	N/A	N/A	N/A
13	Pumping arrangements.			
	<ul style="list-style-type: none"> • Ground Level 			
	<ul style="list-style-type: none"> ➤ Discharge of main pump. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Head of main pump. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Number of main pumps. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Jockey Pump output. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Jockey Pump head. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Standby Pump output. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Standby Pump head. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Auto Starting/Manual Stopping. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Pump house access. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Terrace Level 			
	<ul style="list-style-type: none"> ➤ Discharge of pump. 	450 LPM	Provided	MR
	<ul style="list-style-type: none"> ➤ Head of pump. 	39 m	Provided	MR
	<ul style="list-style-type: none"> ➤ Power supply. 	Required	Provided	MR
	<ul style="list-style-type: none"> ➤ Auto starting of pump. 	Required	Provided	MR
14	Captive water storage for fire fighting.			
	<ul style="list-style-type: none"> • Underground tank capacity. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Draw-off connection. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Fire Service Inlet. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Access to tank. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Overhead tank capacity. 	5,000 Ltrs	10,000 ltr	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	<ul style="list-style-type: none"> • Pressurization of lift shaft. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Pressurization of lift lobby. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Communication in lift car. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Fireman's switch. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Lift signage. 	N/A	N/A	N/A
17	Standby Power Supply	Required	Provided	MR
18	Refuge Area			
	<ul style="list-style-type: none"> • Total area 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Location 	N/A	N/A	N/A
19	Fire Control Room.			
	<ul style="list-style-type: none"> • Detector system panel. 	N/A	N/A	N/A

N/A

	<ul style="list-style-type: none"> Flow switch panel. PA system panel. Battery backup. Building floor plan. 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
20	Special Fire Protection System for the Protection of special Risk, if any.	N/A	N/A	N/A

The Fire protection systems provided in the building were test checked at random and found functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standard on fire prevention and fire safety measures as required under the rules, the FSC issued vide letter no F6/DFS/MS/EH/2018/SZ/2492 dated 08/11/2018, renewal under rule 37 of the Delhi Fire Service rules, 2010 is recommended.

Accordingly, DFA is put up for approval and signature please.

Sh
6/9/2021

Signature of the Inspecting Officer

Name: Sh. Rajesh Kumar

Designation: ADO (BCP)

~~DO (SD)~~

Sh
07/09/21

DeFO (S2)

F.T.

Sh

ADO (BCP)

As approved, F.T. letter is put up for your signature pl

Sh
9/9/2021

DeFO (S2)

Sh

Sh