

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEAD QUARTERS, DELHI FIRE SERVICE, NEW DELHI - 110001**

No.F6/DFS/MS/Hospital/2021/ 468

Dated: 27/09/2021

**FIRE SAFETY CERTIFICATE**

Certified that the **Maulana Azad Institute of Dental Science, New Delhi** comprised of **Basement + Ground + 07 Upper floors** was granted FSC by this department vide letter No.F6/DFS/MS/Hospital/2017/684 dated 15/5/17. The premises was re-inspected by the officers concerned of this department on 16/09/21 in the presence of Sh. SC Das AE( E), Sh. S.N Singh AE and Sh. Santosh , JE ( E) and found that the said guest house building have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy class **Educational Building** with effect from 27.09.21 for period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules 2010, printed below.

Issued 27/09/2021 at New Delhi by.

  
(Atul Garg)  
DIRECTOR  
Delhi Fire Service  


Copy to:-

1. The Director – Principal  
Maulana Azad Institute of Dental Science, BSZ Marg, New Delhi.
2. The Medical Superintendent, Maulana Azad Institute of Dental Science, BSZ Marg, New Delhi.
3. The Executive Engineer (E) , HMED ( Central ) , PWD , Lok Nayak Hospital , New Delhi.

**Condition for the validity of fire safety certificate**

1. All the fire safety arrangements provided therein shall be maintained in good working conditions at all times.
2. Any loss of life or property due to non functional fire safety measures shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation w.r.t. construction etc. shall be verified by the concerned building sanctioning authority.
5. This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)
7. The means of escape shall be kept unobstructed / unlocked for unhindered evacuation in case of an emergency. Lift lobby shall be obstruction free all time.
8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six months prior to its expiry".

MMS

INSPECTION REPORT

1. Name & address of the building : Maulana Azad Institute of Dental Science,  
New Delhi, B + G +7<sup>th</sup> upper floor
2. Type of occupancy : Educational Building
3. Type of case: - : Renewal
4. Details of previous FSC : F6/DFS/MS/Hospital/2017/684 dated 15/05/2017
5. Fire safety directives No. :N/A( inspection based on NOC Dated 03.08.2005)
6. Date of inspection: - : 16/09/2021
7. Name of the inspecting officer : Sh. Rajinder Atwal DO/CD,  
Sh. Ravinder Singh ADO/CC
8. Name & designation of officer : Sh. SC Das AE( E) , Sh S.N Singh AE ( C)  
From the building side : Sh. Santosh , JE ( E)
9. Year of construction : N/A
10. Applicant's letter No : No 24(101)/PWD/ SAM( central) /2021-  
22/2415 dated 08/09/2021

**Old Case**

S.No.	Minimum Standards on fire Prevention and fire safety U/R 33	Requirement/ Existing fire safety arrangements	Provided at site	Remarks MR/NMR
1.	<b>Approach to Building</b>			
	1) Road width	12 mtr.	15 mtr.	MR
	2) Gate width	05 mtr	5.65 mtr to 6.0 mtr	MR
	3)Width of internal road	06 mtr	06 meter	MR
2.	<b>Number, Width Type &amp; Arrangement of Exits</b>			
	<b>A. Number of staircases</b>			
	1. Upper floors	03 No.	03 No	MR
	2. Basements	02 No.	02 No.	N/A
	<b>B. Width of staircase</b>			
	1. Upper floors	2 mtr.	2 mtr. & 1.5 mtr	MR( old case)
	2. Basements	1.5 mtr.	1.5 mtr. each	MR
	<b>C. Protection of exits</b>			
	1. Fire check door	Required	Provided	MR
	2. Pressurization	Required	Provided	MR
	<b>D. No. of continuous staircase to terrace</b>			
		01 No	01 No	MR
	<b>E. Width of corridor</b>			
		2.30 mtr.	2.30 mtr.	MR
	<b>F. Door size</b>			
		2.0Mtr.	2.0 Mtr.	MR
3.	<b>Compartmentation</b>			
	1) Fire check door	Required	Provided	MR
	2) Sealing of electrical shafts	Required	Provided	MR
	3) Fire rating of shaft door	Required	Provided	MR
	4) Water curtain	N/A	N/A	N/A
	5) Fire Dampers	N/A	N/A	N/A
4.	<b>Smoke Management System</b>			
	1) Basements	30 ACPH	Mechanical	MR
	2) Upper floors	12 ACPH	Natural	MR
5.	<b>Fire Extinguishers</b>			
	1) Total numbers	80 Nos.	94 Nos.	MR
	2) Types	ABC & CO2	ABC, CO2 & W.CO2	MR
	3) ISI marking	Required	Provided	MR
6.	<b>First-Aid Hose Reel</b>			



2/46

	1) Total number of each floor	02	Provided	MR
	2) Length of hose reel hose	30 m	30 m	MR
	3) Nozzle diameter	5 mm	5 mm	MR
7.	Automatic Fire Detection & Alarming System			
	1) Type of detectors	Smoke	Provided	MR
	2) Location of main panel	Gr. Floor	Provided	MR
	3) Location of repeater panel	Floor wise	Provided	MR
	4) Alternate source of power	D.G. set.	Provided	MR
	5) Hooter's Location	Each floor .	Every floor	MR
8.	MOEFA	Required	Provided	MR
9.	Public Address System	Required	Provided	MR
10.	Automatic Sprinkler System			
	1) Basement	Required	Provided	MR
	2) Upper floors	Required	Provided	MR
	3) Sprinkler above false ceiling	NA	NA	NA
11.	Internal Hydrants			
	1) Size of riser/down-comer	150 MM	150 MM	MR
	2) Number of hydrants per floor	02	Provided	MR
	3) Hose box each floor	02	02	MR
12.	Yard Hydrants			
	1) Total number of hydrants	05	05	MR
	2) Hose box	05	05	MR
13.	Pumping Arrangement			
	1) Ground level			
	a) Discharge of main pump	2850 LPM	2850 LPM	MR
	b) Head of main pump	70 mtr.	70 mtr.	MR
	c) Number of main pump	02	02	MR
	d) Jockey pump out put (2 Nos.)	450 LPM	450 LPM	MR
	e) Jockey pump head	70 mtr.	70 mtr.	MR
	f) Stand by pump output	450 LPM	450 LPM	MR
	g) Stand by pump head	70 mtr.	70 mtr.	MR
	h) Auto starting/Manual stopping	Required	Provided	MR
	2) Terrace level			
	a) Discharge of pump	N/A	N/A	N/A
	b) Head of pump	N/A	N/A	N/A
	c) Power supply	N/A	N/A	N/A
	d) Auto starting of pump	N/A	N/A	N/A
14.	Captive Water Storage for Fire Fighting			
	1) Under ground tank capacity	1,00,000 ltr.	2,00,000 ltr.	MR
	a) Draw-off connection	Required	Provided	MR
	b) Fire service inlet	Required	Provided	MR
	c) Access to tank	Required	Provided	MR
	d) Over head tank capacity	20,000 Ltrs.	20,000 Ltrs.	MR
15.	Exit Signage.			
		Required	Provided	MR


16.	Provision of Lifts.			
	a) Pressurization of lift shaft	Required	Provided	MR
	b) Pressurization of lift lobby	Required	Provided	MR
	c) Communication in lift car	N/A	N/A	N/A
	d) Fireman's switch	Required	Provided	MR
	e) Lift signage	Required	Provided	MR
17.	Stand by Power Supply	Required	Provided	MR
18.	Refuge Area	Required	Provided	MR
	Total area location	Fifth floor	Provided	MR
19.	Fire Control Room			
	a) Detector system panel	Required	Provided	MR
	b) Flow switch panel	N/A	N/A	N/A
	c) PA system panel	Required	Provided	MR
	d) Battery backup	Required	Provided	MR
	e) Building floor plan	Required	Provided	MR
20.	Special Fire Protection System for Protection of special Risk, if any: provided			MR

The fire protection systems provided in the building were randomly tested, checked and found functional at the time of inspection.

Further, Shortcomings issued vide letter no No.F6/DFS/MS/2021/Hospital/NDZ/1213 dated 23/06/2021 have been rectified.


In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the NOC issued vide letter no. F6/DFS/MS/hospital/NDZ/2017/684 dated 15/05/2017 renewal under rule 35 of the Delhi Fire Service rules 2010, is recommended for approval.

Signature of the Inspecting Officer

  
21/9/21


Name: - Sh. Rajinder Atwal  
Designation: - DO (CD)

Signature of the Inspecting Officer

  
21/9/21

Name: - Sh. Ravinder Singh  
Designation: - ADO (CC)





  
22/9/21

  
22/9/21

  
22/9/21



  
22/9/21

  
22/9/21

  
22/9/21