

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI- 110001

No. F.6/DFS/MS/School/2021/NDZ/ 809

Dated: 1/10/21


FIRE SAFETY CERTIFICATE

Certified that C. R. Dass Govt. Sarvodaya Kanya Vidyalaya at New Seelampur, Delhi-110053, comprised of ground plus one upper floor owned/occupied by C. R. Dass Govt. Sarvodaya Kanya Vidyalaya was issued FSC vide letter no. F.6/DFS/MS/School/2018/NDZ/2221 dated 03/10/2018. The school building has complied with the fire prevention and fire safety requirements in accordance with the circular No. F.16/Estate/CC/Fire Safety/2011/3298 to 3398 dated-01/03/11 issued by the Director of Education and verified by the officer concerned of this department on 24/09/2021 in the presence of Sh. Sunil Kumar, Vice Principal of the school and that the school building is fit for occupancy class "B" 'Educational Building' with effect from 1/10/21 for a period of **three** years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010 & also conditions printed overleaf..

Issued on 1/10/21 at New Delhi by


1/10/21

(Dr. S. K. Tomar)
Dy. Chief Fire Officer



Copy to (case of any unauthorized construction or unauthorized use of land/activities, may be dealt at your end):

1. The Commissioner,
EDMC, Headquarters,
419, Udyog Sadan, Patparganj Industrial Area,
New Delhi-110092
2. The Joint Director of Education (Land & Estate),
Directorate of Education, Lucknow Road,
Delhi-110054
3. The Principal,
C. R. Dass Govt. Sarvodaya Kanya Vidyalaya,
New Seelampur, Delhi -110053

INSPECTION REPORT

1. Name & address of the building : C. R. Dass Govt. Sarvodaya Kanya Vidyalaya
New Seelampur, Delhi-110053
2. Building is comprised of : Ground plus one upper floor
3. Type of Occupancy : Educational
4. Type of Case : Renewal
5. Details of Previous NOC letter : F.6/DFS/MS/School/2018/NDZ/2221
dated-03/10/2018
6. Fire Safety direction letter No. : F.16/Estate/CC/Fire Safety/2011/3298 to
3398 dated- 01/03/2011
7. Date of Inspection : 24/09/2021
8. Name of the Inspecting officers : ADO Nagender Singh
9. Name and designation of Officer
from the building side : Sh. Sunil Kumar, Vice Principal
10. Year of Construction : 1997
11. Applicant's email ID : kishwer.jahan1@gmail.com dt- 08/09/2021

Sr. No.	Minimum Standards on Fire Prevention and Fire Safety U/R33	Circular Requirement	Provided at Site	Remarks MR/NMR
01	Access to Building			
	• Road width	6 m	8 m	MR
	• Gate width	4.5 m	5.6 m	MR
	• Width of internal road	N/A	N/A	N/A
02	Number, Width, Type and Arrangement of Exits			
	a. Number of Staircases			
	• Upper floor	4 nos.	5 nos.	MR
	• Basement	N/A	N/A	N/A
	B. Width of Staircases			
	• Upper floor	1.5 m/0.75 m add.	Provided	MR
	• Basement	N/A	N/A	N/A
	c. Protection of Exits			
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	d. No. of Continuous Staircases to Terrace	1 no.	1 no.	MR
	e. Width of Corridor	1.5 m	2.10 m & 1.50 m	MR
	f. Door Size	1 m	1 m	MR
03	Compartmentation.			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire rating of shaft door	N/A	N/A	N/A
	• Water curtain	N/A	N/A	N/A
	• Fire dampers	N/A	N/A	N/A
04	Smoke Management System.			
	• Basement	N/A	N/A	N/A
	• Upper floor	N/A	N/A	N/A
05.	Fire Extinguishers			
	• Total numbers	19 nos.	19 nos.	MR
	• Types	ABC/CO ₂	ABC/ CO ₂	MR
	• IS marking	ISI marked	ISI marked	MR

06	First-Aid-Hose Reels.			
	• Total numbers on each floor	N/A	N/A	N/A
	• Length of hose reel hose	N/A	N/A	N/A
	• Nozzle diameter	N/A		N/A
07	Automatic Fire Detection and Alarming System.			
	• Type of detectors	N/A	N/A	N/A
	• Location of main panel	N/A	N/A	N/A
	• Location of repeater panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooter's location	N/A	N/A	N/A
08	MOEFA	N/A	N/A	N/A
09	Public Address System.	N/A	Provided	MR
10	Automatic Sprinkler System.			
	• Basement	N/A	N/A	N/A
	• upper floor	N/A	N/A	N/A
	• sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants			
	• size of riser/down-comer	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose box	N/A	N/A	N/A
12	Yard Hydrants.			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose box	N/A	N/A	N/A
13	Pumping Arrangements.			
	➤ Ground Level			
	• Discharge of main pump	N/A	N/A	N/A
	• Head of main pump	N/A	N/A	N/A
	• Number of main pumps	N/A	N/A	N/A
	• Jockey pump out put	N/A	N/A	N/A
	• Jockey pump head	N/A	N/A	N/A
	• Standby pump out put	N/A	N/A	N/A
	• Standby pump head	N/A	N/A	N/A
	• Auto starting /manual stopping	N/A	N/A	N/A
	• Pump house access	N/A	N/A	N/A
	➤ Terrace Level			
	• Discharge of pump	N/A	N/A	N/A
	• Head of the pump	N/A	N/A	N/A
	• Power supply	N/A	N/A	N/A
	• Auto starting of pump	N/A	N/A	N/A
14	Captive Water Storage for Fire Fighting			
	• Underground tank capacity	N/A	N/A	N/A
	• Draw-off connection	N/A	N/A	N/A
	• Fire service inlet	N/A	N/A	N/A
	• Access to tank	N/A	N/A	N/A
	• Overhead tank capacity	N/A	N/A	N/A
15	Exit Signage.	N/A	N/A	N/A

N/18

16	Provision of Lifts.			
	<ul style="list-style-type: none"> Pressurization of lift shaft Pressurization of lift lobby Communication in lift car Firemen's grounding switch Lift signage 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
17	Standby Power Supply	N/A	N/A	N/A
18	Refuge Area.	N/A	N/A	N/A
	<ul style="list-style-type: none"> Total area Location 	N/A	N/A	N/A
		N/A	N/A	N/A
19	Fire Control Room			
	<ul style="list-style-type: none"> Detector system panel Flow switch panel PA system panel Battery backup Building floor plans 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of Special Risks, if Any:	N/A	N/A	N/A


Keeping in view of the compliance of the minimum standards of fire prevention and fire safety measures required as per circular No.F.16/Estate/CC/Fire Safety/2011/3298 to 3398 dated-01/03/11 issued by Director of Education, it is recommended to renew FSC under rule 37 of the Delhi Fire Service Rules, 2010.

Dy. CFO (NDZ)

Pt. check no. of staircases provided.

(Signature)
20/9/21

(Signature)
27/9/21
(Nagender Singh)
ADO (Shahdara)



ADOC (Shahdara) At present, no. of staircases are same as given in inspection report. FT is submitted please

Dy. CFO (NDZ)

(Signature)
1/10/21

(Signature)
30/9/21

MS