

C-30

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI- 110001

No. F.6/DFS/MS/School/2021/NDZ/ 824

Dated: 7/10/21

FIRE SAFETY CERTIFICATE

Certified that the EDMC Pratibha Vidyalaya at Dayalpur-II, Delhi-110090 comprised of ground plus two upper floors (new building) owned/occupied by EDMC Pratibha Vidyalaya have complied with the fire prevention and fire safety requirements in accordance with the rule 33 of Delhi Fire Service Rules, 2010 and verified by the officer concerned of this department on 23/09/2021 in the presence of Sh. Gandhiswaroop, Principal and that the school building is fit for occupancy class "B" 'Educational Building' with effect from 7.10.21.... for a period of **three** years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010 & also conditions printed overleaf.

Issued on.....7/10/21.....at New Delhi by

Note:- This Fire Safety Certificate does not cover old building block (Ground plus three upper floor) for which shortcomings have been issued vide letter no. F.6/DFS/MS/School/2020/09 dated 03/01/2020.


(Atul Garg)
Director

HC NE

Copy to (case of any unauthorized construction or unauthorized use of land/activities, may be dealt at your end):

1. The Commissioner,
EDMC, Headquarters,
419, Udyog Sadan, Patparganj Industrial Area,
New Delhi-110092
2. The Director of Education,
EDMC Headquarters,
419, Udyog Sadan, Patparganj Industrial Area,
New Delhi-110092
3. The Principal,
EDMC Pratibha Vidyalaya,
Dayalpur-II, Delhi-110090

CONDITIONS

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities. This Fire Safety Certificate is valid only for permanent building structure as per plan.
5. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction /unauthorized use of land or activities, if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in
7. The owner / occupier shall apply for renewal of this Fire Safety Certificate of the Director in Form 'J' [sub rule (1) of rule (37)] along with a copy of this Certificate, Six Months prior to its expiry.

INSPECTION REPORT

1. Name & address of the building : EDMC Pratibha Vidyalaya,
Dayalpur-II Shift, Delhi-110090
2. Building is comprised of : G+2 (new building)
3. Type of Occupancy : Educational
4. Type of Case : New
5. Details of Previous NOC letter : Nil
6. Fire Safety direction letter No. : NBC Part -IV
7. Date of Inspection : 23/09/2021
8. Name of the Inspecting officers : ADO Nagender Singh
9. Name and designation of Officer
from the building side : Sh. Gandhiswaroop, Principal
10. Year of Construction : 2020
11. Applicant's email ID : npvdayalpur2@gmail.com dt- 14/09/2021

Sr. No.	Minimum Standards on Fire Prevention and Fire Safety U/R33	NBC-IV Requirement	Provided at Site	Remarks MR/NMR
01	Access to Building			
	<ul style="list-style-type: none"> • Road width • Gate width • Width of internal road 	6 m N/A N/A	Provided N/A N/A	MR N/A N/A
02	Number, Width, Type and Arrangement of Exits			
	a. Number of Staircases			
	<ul style="list-style-type: none"> • Upper floor • Basement 	2 nos. N/A	2 nos. N/A	MR N/A
	B. Width of Staircases			
	<ul style="list-style-type: none"> • Upper floor • Basement 	1.50 m N/A	1.90 m each N/A	MR N/A
	c. Protection of Exits			
	<ul style="list-style-type: none"> • Fire check door • Pressurization 	N/A N/A	N/A N/A	N/A N/A
	d. No. of Continuous Staircases to Terrace	1 no.	1 no.	MR
	e. Width of Corridor	1.50 m	2.20 m	MR
	f. Door Size	1 m	1 m	MR
03	Compartmentation.			
	<ul style="list-style-type: none"> • Fire check door • Sealing of electrical shafts • Fire rating of shaft door • Water curtain • Fire dampers 	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A
04	Smoke Management System.			
	<ul style="list-style-type: none"> • Basement • Upper floor 	N/A N/A	N/A N/A	N/A N/A
05.	Fire Extinguishers			
	<ul style="list-style-type: none"> • Total numbers • Types • IS marking 	6 nos. ABC /CO ₂ ISI marked	22 nos. ABC /CO ₂ ISI marked	MR MR MR

06	First-Aid-Hose Reels.			
	• Total numbers on each floor	01 no.	01 no.	MR
	• Length of hose reel hose	30 m	30 m	MR
	• Nozzle diameter	05 mm	05 mm	MR
07	Automatic Fire Detection and Alarming System.			
	• Type of detectors	N/A	N/A	N/A
	• Location of main panel	N/A	N/A	N/A
	• Location of repeater panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooter	N/A	N/A	N/A
08	MOEFA	N/A	N/A	N/A
09	Public Address System.	N/A	N/A	N/A
10	Automatic Sprinkler System.			
	• Basement	N/A	N/A	N/A
	• upper floor	N/A	N/A	N/A
	• sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants			
	• size of riser/down-comer	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose box	N/A	N/A	N/A
12	Yard Hydrants.			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose box	N/A	N/A	N/A
13	Pumping Arrangements.			
	➤ Ground Level			
	• Discharge of main pump	N/A	N/A	N/A
	• Head of main pump	N/A	N/A	N/A
	• Number of main pumps	N/A	N/A	N/A
	• Jockey pump out put	N/A	N/A	N/A
	• Jockey pump head	N/A	N/A	N/A
	• Standby pump out put	N/A	N/A	N/A
	• Standby pump head	N/A	N/A	N/A
	• Auto starting /manual stopping	N/A	N/A	N/A
	• Pump house access	N/A	N/A	N/A
	➤ Terrace Level			
	• Discharge of pump	450 Lpm	450 LPM	MR
	• Head of the pump	40m	40 m	MR
	• Power supply	Required	Provided	MR
	• Auto starting of pump	Required	Provided	MR
14	Captive Water Storage for Fire Fighting.			
	• Underground tank capacity	N/A	N/A	N/A
	• Draw-off connection	N/A	N/A	N/A
	• Fire service inlet	N/A	N/A	N/A
	• Access to tank	N/A	N/A	N/A
	• Overhead tank capacity	N/A	N/A	N/A
15	Exit Signage.			
		10,000 Ltr.	10,000 Ltr.	MR
		Required	Provided	MR

16	Provision of Lifts			
	<ul style="list-style-type: none"> • Pressurization of lift shaft • Pressurization of lift lobby • Communication in lift car • Firemen's grounding switch • Lift signage 	N/A	N/A	N/A
17	Standby Power Supply	N/A	N/A	N/A
18	Refuge Area.	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Total area • Location 	N/A	N/A	N/A
19	Fire Control Room	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Detector system panel • Flow switch panel • PA system panel • Battery backup • Building floor plans 	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of Special Risks, if Any:	N/A	N/A	N/A

Keeping in view of the compliance of the minimum standards on fire prevention and fire safety measure as required under the NBC Part-IV, it is recommended to issue Fire Safety Certificate under rule 35 of Delhi Fire Service Rules, 2010.

Dy. CFO (NDZ)

(Nagender Singh)
ADO (Shahdara)

(Signature)
28/9/21

CFO (NDZ) - D/108

Director
29/09/2021

Any PDD

FT letter is placed for signatures please

Dy. CFO (NDZ)

(Signature)
5/10/21

Dy. CFO (NDZ) - D/108

Director
6/10/2021

(Signature) mgl