

E-92

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110 001.

No.F.6/DFS/MS/School/2021/SZ/ 846

Dated: 12/10/2021

FIRE SAFETY CERTIFICATE

Certified that the building of Daisy Dale Convent School, 183-B, Shyam Vihar, Phase-I, Najafgarh, New Delhi-110043 comprised of ground plus two upper floors, owned/occupied by Mata Kalawati Charitable Trust was issued FSC by this department vide letter no. F.6/DFS/MS/School/2013/221 dated 26.04.2013 for ground plus one upper floor. The school building was re-inspected by the officer concerned of this department on 04/10/2021 in the presence of Sh. Rahul Choudhary (Manager) and found that the school management have complied with the fire prevention and fire safety requirements in accordance with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the building/ premises is fit for occupancy class educational w.e.f. the date of issue of this certificate for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule-38 of the Delhi Fire Service Rules, 2010 printed as below.

Issued on..... 12/10/2021 at New Delhi.


(ATUL GARG)
DIRECTOR

DELHI FIRE SERVICE

Copy to:-

1. The Principal,
Daisy Dale Convent School,
183-B, Shyam Vihar, Phase-I, Najafgarh, New Delhi.
2. Director of Education,
Govt. of NCT of Delhi, Old Secretariat, New Delhi-110054.

Following fire safety directives must be adhered to:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
3. The trained staff should be available round the clock.
4. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
5. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
6. Basement shall be used as per the building bye laws.
7. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

INSPECTION REPORT

1. Name & address of the building : Daisy Dale Convent School, 183-B, Shyam Vihar, Phase-I, Najafgarh, New Delhi-110043.
2. Building comprised of : Ground plus two upper floors
3. Type of Occupancy : Educational
4. Type of Case : Addition /alteration
5. Details of Previous NOC : F.6/DFS/MS/School/2013/221 dated 26.04.2013 (For G+ I Only)
6. Fire Safety directives letter No : N/A
7. Date of inspection : 04/10/2021
8. Name of Inspecting Officer : A.D.O. R.K.Yadav
9. Name and designation of officers
From the building side : Sh. Rahul Choudhary (Manager)
10. Year of Construction : 2005 (G+I) & 2014 (G+II)
11. Applicant's letter No. : through email 30/09/2021

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC requirements	Provided at site	Remarks MR/NMR
1.	Access to building			
	<ul style="list-style-type: none"> • Road width • Gate width • Width of internal road 	Accessible 06 mtrs N/A N/A	7.5 mtrs N/A N/A	M/R N/A N/A
2.	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	<ul style="list-style-type: none"> • Upper Floors • Basements 	02 No.'s N/A	02 No.'s N/A	M/R N/A
	b. Width of staircases			
	<ul style="list-style-type: none"> • Upper Floor • Basements 	1.5 m N/A	1.5 m & 1.21 m N/A	MR N/A
	c. Protection of exits			
	<ul style="list-style-type: none"> • Fire check door • Pressurization 	N/A N/A	N/A N/A	N/A N/A
	d. No. of continuous staircases to terrace	N/A	N/A	N/A
	e. Width of Corridor	1.5 M.	2.40 M	M/R
	f. Door Size	1.0 M	1.19M	M/R
3.	Compartmentation			
	<ul style="list-style-type: none"> • Fire check door • Sealing of electrical shafts • Fire Rating of shaft door • Water Curtain • Fire Dampers 	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A
4.	Smoke Management System			
	<ul style="list-style-type: none"> • Basements 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Upper floors 	Required	Natural ventilation provided	M/R
5.	Fire Extinguishers			
	<ul style="list-style-type: none"> • Total numbers • Types • IS marking 	08 no's per floor ABC/CO ₂ type ISI marked	Provided Provided Provided	M/R M/R M/R


20/12

6.	First-Aid Hose Reels			
	• Total numbers on each floor	01 no. per floor	Provided	M/R
	• Length of hose reel hose	30 mtrs	Provided	M/R
	• Nozzle diameter	5 mm	Provided	M/R
7.	Automatic fire detection and alarming system			
	• Type of detectors	N/A	N/A	N/A
	• Location of Main Panel	N/A	N/A	N/A
	• Location of Repeater Panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooters' Location	N/A	N/A	N/A
8.	MOEFA	N/A	N/A	MR
9.	Public Address System	N/A	Provided	
10.	Automatic Sprinkler System			
	• Basement	N/A	N/A	N/A
	• Ground Floor	N/A	N/A	N/A
	• Sprinkler above false ceiling	N/A	N/A	N/A
11.	Internal Hydrants			
	• Size of riser/down-comer	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
12.	Yard Hydrants			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13.	Pumping Arrangements			
	• Ground Level			
	➤ Discharge of main Pump	N/A	N/A	N/A
	➤ Head of Main pump	N/A	N/A	N/A
	➤ Number of main pumps	N/A	N/A	N/A
	➤ Jockey Pump out put	N/A	N/A	N/A
	➤ Jockey pump head	N/A	N/A	N/A
	➤ Standby Pump out put	N/A	N/A	N/A
	➤ Standby Pump Head	N/A	N/A	N/A
	➤ Auto Starting/Manual Stopping	N/A	N/A	N/A
	• Terrace level			
	➤ Pump House Access			
	➤ Discharge of pump	450 LPM	Provided	M/R
	➤ Head of the pump	40 mtrs	Provided	M/R
	➤ Power Supply	Required	Provided	M/R
	➤ Auto Starting of pump	Required	Provided	M/R
14.	Captive Water Storage for fire fighting			
	• Underground tank capacity	N/A	N/A	N/A
	➤ Draw-off connection	N/A	N/A	N/A
	➤ Fire service inlet	N/A	N/A	N/A
	➤ Access to tank	N/A	N/A	N/A
	• Overhead Tank capacity	10000 ltrs	Provided	M/R
15.	Exit Signage.	Required	Provided	M/R

16. Provision of Lifts.		No Lift		
<ul style="list-style-type: none"> • Pressurization of Lift Shaft • Pressurization of Lift lobby • Communication In lift Car • Fireman's Grounding Switch • Lift Signage 		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
17.	Standby power supply	N/A	N/A	N/A
18. Refuge Area.				
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19. Fire Control Room				
<ul style="list-style-type: none"> • Detector System Panel • Flow Switch Panel • PA System Panel • Battery backup • Building Floor Plans 		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
20.	Special Fire Protection System for Protection of special Risks, if any:	N/A	N/A	N/A


The fire protection systems provided in the building were tested, checked and found not functional at the time of inspection. The FSC was issued by this department vide letter no. F.6/DFS/MS/School/2013/221 dated 26.04.2013 for ground plus one upper floor only. The shortcomings was issued vide letter no. F6/DFS/MS/School/2017/SZ/823 dated 31/03/2017 has been complied.


Keeping in view of the above compliance of the minimum standards of fire prevention and fire safety measures under rule 35 of the Delhi Fire Service Rules 2010 it is recommended to grant Fire Safety Certificate.


 Signature of Inspecting Officer ^{6/19/2021}
 Name:- R.K.Yadav
 Designation:- Asstt. Divisional Officer

Divisional Officer (South West)




 06/10/2021
 Dy. C.F.O. (S2)

It is a case of modification/alteration.  2/16

C.F.O. 