

447

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS, DELHI FIRE SERVICE, NEW DELHI - 110001

No.F6/DFS/MS/GH/NDZ/2021/ 470

Dated: 21/10/2021

FIRE SAFETY CERTIFICATE

Certified that the "Shree Ram Dx." Guest House (Himsagar Hotels Pvt. Ltd) located at 7978/6, Arakashan Road, Pahar Ganj, New Delhi comprised of Gr.+04 Upper floors , Ground floor (reception + 02 guest rooms), 1st floor to 3rd floor (04 guest rooms at each floor), 4th floor (02 guest room + pantry) and terrace floor one staff room sealed) total 16 guest room owned/occupied by "Shree Ram Dx." Guest House was earlier granted FSC by this department vide letter No.F6/DFS/MS/GH/NDZ/2018/1614 dated 11/07/18. Now , the premise was re-inspected by the officer concerned of this department on 06/10/21 in the presence of Mr. Lokesh (Manager) and found that the said guest house building having given an affidavit dated 26.09.2019 regarding not in use any floor above third floor, has deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy class Residential, Sub Division-A-1 Ground floor (reception + 02 guest rooms), 1st floor to 3rd floor (04 guest rooms at each floor), total 14 guest rooms upto third floor only with effect from ...21/10/2021...for period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules 2010, printed below.

Issued 21/10/2021 at New Delhi by.


18/10/21

(Dr. S.K. Tomar)
Dy. Chief Fire Officer
Delhi Fire Service

Copy to:-

1. The Commissioner, North MCD, Civic Centre, New Delhi: to ensure the occupancy as detailed above.
2. The Addl. Commissioner of Police (Lic), First Floor, P.S. Defence Colony New Delhi. Online id no. 2021040812577 dated 19.09.21.
3. The Manager, "Shree Ram Dx." Guest House (Himsagar Hotels Pvt. Ltd) at 7978/6, Arakashan Road, Pahar Ganj, New Delhi.

Conditions for the validity of Fire Safety Certificate:

1. All the fire safety arrangements provided therein shall be maintained in good working conditions at all times.
2. Any loss of life or property due to non functional fire safety measures shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation w.r.t. construction etc. shall be verified by the concerned building sanctioning authority.
5. This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
7. The means of escape shall be kept unobstructed / unlocked for unhindered evacuation in case of an emergency.
8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six month prior to its expiry.

11/21
INSPECTION REPORT

1. Name & address of the building "Shree Ram Dx." Guest House at 7978/6, Arakashan Road, Pahar Ganj, New Delhi.
2. Type of Occupancy Gr. + 04 Upper floors (total 14 Guest rooms)
Ground floor (reception + 02 guest rooms),
1st floor to 3rd floor (04 guest rooms at each floor),
and an affidavit dated 26.09.2019 regarding not in use any floor above third floor.
3. Type of case:- Renewal
4. Details of previous NOC:- No. F6/DFS/MS/EH/2018/NDZ/1614 dated 11/07/18.
5. Fire safety directives No.- N/A
6. Date of inspection:- 06/10/21
7. Name of the inspecting officer:- Sh. Ravinder Singh (ADD/CC)
Sh. Rajinder Atwal DO /CD
8. Name & designation of officer From the building side:- Mr. Lokesh (Manager)
9. Year of construction:- 2009
10. Applicant's letter No:- Online id no. 2021040812577 dated 19.09.21.
Old Case

S.No.	Minimum Standards on fire Prevention and fire safety U/R 33	Requirement/ Existing fire safety arrangements	Provided at site	Remarks MR/NMR
1.	Access to Building			
	1) Road width	06 mtr.	06 mtr.	MR
	2) Gate width	N/A	N/A	N/A
	3) Width of internal road	N/A	N/A	N/A
2.	Number, Width Type & Arrangement of Exits			
	A. Number of staircases			
	1. Upper floors	01 Nos.	01 Nos.	MR
	2. Basements	N/A	N/A	N/A
	B. Width of staircase			
	1. Upper floors	0.80 mtr.	1.20 Mtr.	MR
	2. Basements	N/A	N/A	N/A
	C. Protection of exits			
	1. Fire check door	N/A	N/A	N/A
	2. Pressurization	N/A	N/A	N/A
	D. No. of continuous staircase to terrace	01	01	MR
	E. Width of corridor	N/A	N/A	N/A
	F. Door size	1.0 mtr.	1.0 mtr.	MR
3.	Compartmentation			
	1) Fire check door	N/A	N/A	N/A
	2) Sealing of electrical shafts	N/A	N/A	N/A
	3) Fire rating of shaft door	N/A	N/A	N/A
	4) Water curtain	N/A	N/A	N/A
	5) Fire Dampers	N/A	N/A	N/A
4.	Smoke Management System			
	1) Basements	30 ACPH	N/A	N/A
	2) Upper floors	12 ACPH	Natural/exhaust	MR
5.	Fire Extinguishers			

H/22

	1) Total numbers	10	10	MR
	2) Types	ABC & CO2	ABC & CO2	MR
	3) ISI marking	Required	Provided	MR
6.	First-Aid Hose Reel			
	1) Total number of each floor	01	01	MR
	2) Length of hose reel hose	30 mtr.	30 mtr.	MR
	3) Nozzle diameter	05 mm	05 mm	MR
7.	Automatic Fire Detection & Alarming System			
	1) Type of detectors CO type	Required	Provided	MR
	2) Location of main panel	Ground floor	Provided	MR
	3) Location of repeater panel	N/A	N/A	N/A
	4) Alternate source of power	Required	Provided	MR
	5) Hooter's Location	Ground floor	Provided	MR
8.	MOEFA	Required	Provided	MR
9.	Public Address System	N/A	N/A	N/A
10.	Automatic Sprinkler System			
	1) Basement	N/A	N/A	N/A
	2) Upper floors	N/A	N/A	N/A
	3) Sprinkler above false ceiling	N/A	N/A	N/A
11.	Internal Hydrants			
	1) Size of riser/down-comer	N/A	N/A	N/A
	2) Number of hydrants per floor	N/A	N/A	N/A
	3) Hose box	N/A	N/A	N/A
12.	Yard Hydrants			
	1) Total number of hydrants	N/A	N/A	N/A
	2) Hose box	N/A	N/A	N/A
13.	Pumping Arrangement			
	1) Ground level	N/A	N/A	N/A
	a) Discharge of main pump	N/A	N/A	N/A
	b) Head of main pump	N/A	N/A	N/A
	c) Number of main pump	N/A	N/A	N/A
	d) Jockey pump out put	N/A	N/A	N/A
	e) Jockey pump head	N/A	N/A	N/A
	f) Stand by pump output	N/A	N/A	N/A
	g) Stand by pump head	N/A	N/A	N/A
	h) Auto starting/Manual stopping	N/A	N/A	N/A
	2) Terrace level			
	a) Discharge of pump	450 LPM	450 LPM	MR
	b) Head of pump	30 mtr.	30 mtr.	MR
	c) Power supply	Required	Provided	MR
	d) Auto starting of pump	Required	Provided	MR



MR
MR
M

11/2/18

14.	Captive Water Storage for Fire Fighting			
	1) Under ground tank capacity	N/A	N/A	N/A
	a) Draw-off connection	N/A	N/A	N/A
	b) Fire service inlet	N/A	N/A	N/A
	c) Access to tank	N/A	N/A	N/A
	d) Over head tank capacity	2500 ltr.	2500 ltr.	MR
15.	Exit Signage.	Required	Provided.	MR
16.	Provision of Lifts.			
	a) Pressurization of lift shaft	N/A	N/A	N/A
	b) Pressurization of lift lobby	N/A	N/A	N/A
	c) Communication in lift car	N/A	N/A	N/A
	d) Fireman's switch	N/A	N/A	N/A
	e) Lift signage	N/A	N/A	N/A
17.	Stand by Power Supply	Required	Provided	MR
18.	Refuge Area	N/A	N/A	N/A
	Total area location	N/A	N/A	N/A
19.	Fire Control Room	N/A	N/A	N/A
	a) Detector system panel	N/A	N/A	N/A
	b) Flow switch panel	N/A	N/A	N/A
	c) PA system panel	N/A	N/A	N/A
	d) Battery backup	N/A	N/A	N/A
	e) Building floor plan	N/A	N/A	N/A
20.	Special Fire Protection System for Protection of special Risk, if any:			NA

The fire protection systems provided in the building were randomly tested, checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the FSC issued vide letter no. F6/DFS/MS/GH/NDZ/2018/1614 dated 11/07/18, renewal under rule 35 of the Delhi Fire Service rules 2010, is recommended *upto 3rd floor only.*

Signature of the Inspecting Officer


Signature of the Inspecting Officer

[Signature]
12/2/21

[Signature]
12/1/21

Name :- Rajinder Atwal
Designation :- DO (CD)

Name :- Ravinder Singh
Designation :- ADO (CC)



Dy. Insp. (CD) F.T. pl.
[Signature]
13/10/21

As approved for work permit and system please

Dy. Insp. (CD)
[Signature]
18/11/21

[Signature]
18/11/21

SAS