

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001**

No. F6/DFS/MS/ WZ/2021/ 516

Dated: 21/10/2021

**FIRE SAFETY CERTIFICATE**

Certified that the **Community Hall in Block-H, Sector-15, Rohini, Delhi**, comprised of **Ground + Three upper floors** owned/ occupied by **DDA** have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and verified by the officer concerned of fire service on dated **01.10.2021** in the presence of **Sh. Vaibhav Katiyar (J.E. Eclectic)**, and that the building/ premise is fit for occupancy **Assembly Building** with effect from **21.11.2021** for a period of **three years**, in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 21/10/2021 at New Delhi by

  
(Atul Garg)  
**DIRECTOR**

Ph; 011-23414000

**Copy to:**

1. Executive Engineer (E)/ Elect. Division-09, 6<sup>th</sup> floor, DDA Zonal Building, Near Madhuban Chowk, Rohini, Delhi.

**Conditions for validity of Fire Safety Certificate;**

1. All the fire safety arrangement provided there-in shall be maintained in good working conditions at all times.
2. Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
5. This certificate cannot be treated in any case for regularizations of unauthorized construction.
6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director along with a copy of this Certificate, six months prior to its expiry".
7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form "K" is available on

[http://www.delhi.gov.in/wps/wcm/connect/doit\\_fire/FIRE/Home/Fire+Safety+Acts+and+Rules/](http://www.delhi.gov.in/wps/wcm/connect/doit_fire/FIRE/Home/Fire+Safety+Acts+and+Rules/)  
[http://www.delhi.gov.in/wps/wcm/connect/doit\\_fire/FIRE/Home/Forms](http://www.delhi.gov.in/wps/wcm/connect/doit_fire/FIRE/Home/Forms)

### INSPECTION REPORT

1. Name & address of the building : Community Hall in Block-H, Sector-15, Rohini, Delhi
2. Type of Occupancy : Assembly
3. Type of Case : New Case (**Ground + Three upper floors**)
4. Details of Previous NOC : N/A
5. Fire Safety directives letter No : F.6/DFS/MS/BP/2017/40 dated 17.02.2017
6. Date of inspection : 01.10.2021
7. Name of Inspecting Officer : A.K.Sharma ADO(Rohini)
8. Name and designation of officers  
From the building side : Sh. Vaibhav Katiyar (J.E. Eclectic), Sh. Sharma (Contractor)
9. Year of Construction :
10. Applicant's letter No. : OD No.2117 dated 11.08.2021

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	BBL/NBC	Provided at site	Remarks MR/NMR
<b>1.</b>	<b>Access to building</b>			
	<ul style="list-style-type: none"> <li>• Road width</li> </ul>	12.0m	18.0m	MR
	<ul style="list-style-type: none"> <li>• Gate width</li> </ul>	4.5m	6.0m	MR
	<ul style="list-style-type: none"> <li>• Width of internal road</li> </ul>	NA	NA	NA
<b>2.</b>	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	a. Number of staircases			
	<ul style="list-style-type: none"> <li>• Upper Floors</li> </ul>	02	02	MR
	<ul style="list-style-type: none"> <li>• Basements</li> </ul>	NA	NA	NA
	b. Width of staircases			
	<ul style="list-style-type: none"> <li>• Upper Floor</li> </ul>	2.0m & 1.5m	Provided	MR
	<ul style="list-style-type: none"> <li>• Basements</li> </ul>	NA	NA	NA
	c. Protection of exits			
	Fire check door	NA	Provided	MR
	<ul style="list-style-type: none"> <li>• Pressurization</li> </ul>	NA	NA	NA
	d. No. of continuous staircases to terrace	02	02	MR
	e. Width of Corridor	02m	Provided	MR
	f. Door Size	02 m	Provided	MR
<b>3.</b>	<b>Compartmentation</b>			
	<ul style="list-style-type: none"> <li>• Fire check door</li> </ul>	NA	Provided	NA
	<ul style="list-style-type: none"> <li>• Sealing of electrical shafts</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>• Fire Rating of shaft door</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Water Curtain</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Fire Dampers</li> </ul>	NA	NA	NA
<b>4.</b>	<b>Smoke Management System</b>			
	<ul style="list-style-type: none"> <li>• Basements</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Upper floors</li> </ul>	12 a/c per hour	Natural ventilated	MR
<b>5.</b>	<b>Fire Extinguishers</b>			
	<ul style="list-style-type: none"> <li>• Total numbers</li> </ul>	10	Provided	MR
	<ul style="list-style-type: none"> <li>• Types</li> </ul>	ABC/CO2	ABC/CO2	MR
	<ul style="list-style-type: none"> <li>• IS marking</li> </ul>	ISI marked	Yes	MR
<b>6.</b>	<b>First-Aid Hose Reels</b>			
	<ul style="list-style-type: none"> <li>• Total numbers on each floor</li> </ul>	01	Provided	MR
	<ul style="list-style-type: none"> <li>• Length of hose reel hose</li> </ul>	30mm	Provided	MR
	<ul style="list-style-type: none"> <li>• Nozzle diameter</li> </ul>	5m	Provided	MR
<b>7.</b>	<b>Automatic fire detection and alarming system</b>			
	<ul style="list-style-type: none"> <li>• Type of detectors</li> </ul>	CO	Provided	MR
	<ul style="list-style-type: none"> <li>• Location of Main Panel</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Location of Repeater Panel</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Alternate source of power</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Hooters' Location</li> </ul>	NA	NA	NA


8.	<b>MOEFA</b>	Required	Provided	MR
9.	<b>Public Address System</b>	NA	NA	NA
10.	<b>Automatic Sprinkler System</b>			
	<ul style="list-style-type: none"> <li>• Basement</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Ground &amp; Upper Floors</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Sprinkler above false ceiling</li> </ul>	NA	NA	NA
11.	<b>Internal Hydrants</b>			
	<ul style="list-style-type: none"> <li>• Size of riser/down-comer</li> </ul>	100 mm	Provided	MR
	<ul style="list-style-type: none"> <li>• Number of hydrants per floor</li> </ul>	01	Provided	MR
	<ul style="list-style-type: none"> <li>• Hose Box</li> </ul>	01	Provided	MR
12.	<b>Yard Hydrants</b>			
	<ul style="list-style-type: none"> <li>• Total number of hydrants</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Hose Box</li> </ul>	NA	NA	NA
13.	<b>Pumping Arrangements</b>			
	<ul style="list-style-type: none"> <li>• Ground Level</li> </ul>			
	<ul style="list-style-type: none"> <li>➤ Discharge of main Pump</li> </ul>	2280lpm	2280lpm	MR
	<ul style="list-style-type: none"> <li>➤ Head of Main pump</li> </ul>	50 m	Provided	MR
	<ul style="list-style-type: none"> <li>➤ Number of main pumps</li> </ul>	01	01	MR
	<ul style="list-style-type: none"> <li>➤ Jockey Pump out put</li> </ul>	180lpm	180lpm	MR
	<ul style="list-style-type: none"> <li>➤ Jockey pump head</li> </ul>	50 m	Provided	MR
	<ul style="list-style-type: none"> <li>➤ Standby Pump out put</li> </ul>	2280lpm	2280lpm	MR
	<ul style="list-style-type: none"> <li>➤ Standby Pump Head</li> </ul>	50 m	Provided	MR
	<ul style="list-style-type: none"> <li>➤ Auto Starting/Manual Stopping</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>➤ Pump House Access</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>• Terrace level</li> </ul>			
	<ul style="list-style-type: none"> <li>➤ Discharge of pump</li> </ul>	450lpm	450lpm	MR
	<ul style="list-style-type: none"> <li>➤ Head of the pump</li> </ul>	40m	40m	MR
	<ul style="list-style-type: none"> <li>➤ Power Supply</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>➤ Auto Starting of pump</li> </ul>	Required	Provided	MR
14.	<b>Captive Water Storage for fire fighting</b>			
	<ul style="list-style-type: none"> <li>• Underground tank capacity</li> </ul>	5,000ltr	Provided	MR
	<ul style="list-style-type: none"> <li>➤ Draw-off connection</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>➤ Fire service inlet</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>➤ Access to tank</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Overhead Tank capacity</li> </ul>	5000ltr	Provided	MR
15.	<b>Exit Signage.</b>	Required	Provided	MR
16.	<b>Provision of Lifts.</b>			
	<ul style="list-style-type: none"> <li>• Pressurization of Lift Shaft</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Pressurization of Lift lobby</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Communication In lift Car</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Fireman's Grounding Switch</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Lift Signage</li> </ul>	NA	NA	NA
17.	<b>Standby power supply</b>	Required	Provided	MR
18.	<b>Refuge Area.</b>			
	<ul style="list-style-type: none"> <li>➤ Total Area</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>➤ Location</li> </ul>	NA	NA	NA
19.	<b>Fire Control Room</b>			
	<ul style="list-style-type: none"> <li>• Detector System Panel</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Flow Switch Panel</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• PA System Panel</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Battery backup</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Building Floor Plans</li> </ul>	NA	NA	NA


D/19



20.	Special Fire Protection System for Protection of special Risks, if any:	NA	NA	NA
-----	---	----	----	----

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rule 2010.

  
 Signature of the Inspecting Officer  
 Name (D.B. Mukherjee)  
 Designation DO (NW)


  
 Signature of the Inspecting Officer  
 Name Ajay Kumar Sharma  
 Designation ADO(Rohini)

  
 Dycfo (W2)  
  
 06/10/2021


CFD



  
  
 FI PL

  
 ADO/Rohini

FI letter is put up for icu perusal and signature please.

  
 ADO/Rohini