

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEAD QUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE  
NEW DELHI-110001**

No.F.6 DFS/MS/School/2021/SZ/ 888

Dated: 29/10/2021

**FIRE SAFETY CERTIFICATE**

Certified that **Holy Child Auxilium School, Poorvi Marg, Vasant Vihar, New Delhi-110057** comprised of Ground plus two upper floor was issued Fire Safety Certificate by this department vide letter No. F6/DFS/MS/School/2018/SZ/2444 Dated 31/10/2018. The said premise was re-inspected by officer concerned of this department on 22/10/2021 in presence of Sr. Celina Alexander and found that the said school building have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the building is fit for occupancy class "**Educational Building Group – B**" with effect from 29/10/2021 for a period of **Three years** in accordance with rule 36 unless renewed under rule37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of Delhi Fire Service Rules 2010.

Issued on 29/10 2021 at New Delhi by

**(SUNIL CHAWDHARY)  
DY. CHIEF FIRE OFFICER (SZ)**

Copy to: -

1. The Principal, Holy Child Auxilium School, Poorvi Marg, Vasant Vihar, New Delhi- 57.
2. The Director of Education, Govt. of NCT of Delhi, Old Secretariat, New Delhi.

**Conditions for the validity of Fire Safety Certificate**

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
2. All the staff members must know the correct method of operation of firefighting system.
3. This certificate cannot be treated as regularization of unauthorized construction, if any.
4. The owner/ occupier shall submit a declaration every year in Form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)
5. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.
6. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry."



M/M

**INSPECTION REPORT**

1	Name & Address of the Building	Holy Child Auxilium School, Poorvi Marg, Vasant Vihar, New Delhi- 110057.		
2	Type of Occupancy	Educational, Group-B (School)		
3	Building Comprised of	Ground + Two upper floors.		
4	Type of Case	Renewal		
5	Details of Previous NOC	F6/DFS/MS/School/2018/SZ/2444 Dated 31/10/2018		
6	Fire Safety Directives Letter No	F6/MS/DFS/2005/420 Dated 04/07/2005		
7	Date of Inspection	22/10/2021		
8	Name of the Inspecting Officers	Sh. Rajesh Kumar ADO (BCP)		
9	Name & Designation of Officers from the building side	Sr. Celina Alexander		
10	Year of construction	2006		
11	Applicant letter No.	Letter no dated 13/09/2021		
<b>S. No.</b>	<b>Minimum standards on Fire Prevention and Fire Safety U/R 33</b>	<b>Old NOC requirements</b>	<b>Provided at Site</b>	<b>Remarks MR/NMR</b>
<b>1.</b>	<b>Access to Building.</b>			
	• Road width	9 mtr	9 mtr	MR
	• Gate width	5 mtr	5 mtr	MR
	• Width of internal road	-NA-	-NA-	-NA-
<b>2.</b>	<b>Number, width, type &amp; arrangement of exits.</b>			
	<b>a) Number of Staircase</b>			
	➤ Upper floors.	03 Nos	Provided	MR
	➤ Basement floor.	-NA-	-NA-	-NA-
	<b>b) Width of Staircase</b>			
	➤ Upper floors	1.5 m /0.75 m	1.50 m x 2 each & 1.45 m	MR
	➤ Basement floor	-NA-	-NA-	-NA-
	<b>c) Protection of exits</b>			
	➤ Fire check door	-NA-	-NA-	-NA-
	➤ Pressurization	-NA-	-NA-	-NA-
	<b>d) No. of continuous staircase to terrace</b>	Required	01 Nos	MR
	<b>e) Width of corridor</b>	1.50 m	Provided	MR
	<b>f) Door size</b>	1 m	Provided	MR
<b>3.</b>	<b>Compartmentation.</b>			
	• Fire check door.	-NA-	-NA-	-NA-
	• Sealing of electrical shafts.	-NA-	-NA-	-NA-
	• Fire rating of shaft door.	-NA-	-NA-	-NA-
	• Water curtain	-NA-	-NA-	-NA-
	• Fire dampers.	-NA-	-NA-	-NA-
<b>4.</b>	<b>Smoke Management system.</b>			
	• Basement	30 ACPH	-NA-	-NA-
	• Upper floors	12 ACPH	-NA-	-NA-
<b>5.</b>	<b>Fire Extinguishers.</b>			
	• Total numbers	Required	20 Nos	MR
	• Types	ABC / CO2	ABC & CO2	MR
	• ISI Marking	ISI marked	Provided	MR
<b>6.</b>	<b>First Aid Hose Reels.</b>			
	• Total numbers on each floor.	02 Nos	Provided	MR
	• Length of hose-reel hose.	30 m	Provided	MR
	• Nozzle Diameter	5mm	Provided	MR
<b>7.</b>	<b>Automatic fire detection &amp; alarming system.</b>			







N/13

<ul style="list-style-type: none"> <li>• Flow switch panel.</li> <li>• PA system panel.</li> <li>• Battery backup.</li> <li>• Building floor plan.</li> </ul>	-NA-	-NA-	-NA-
	-NA-	-NA-	-NA-
	-NA-	-NA-	-NA-
	-NA-	-NA-	-NA-
<b>20.</b>	<b>Special Fire Protection System for the Protection of special Risk, if any.</b>		-NA-

The fire protection systems provided in the premises were test checked at random and found functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules, the FSC issued vide letter No. F6/DFS/MS/School/2018/SZ/2444 Dated 31/10/2018, renewal under rule 37 of the Delhi Fire Service Rules, 2010 is recommended.

Accordingly DFA is put up for approval and signature please.

*Handwritten signature*  
25/10/2021

Signature of the Inspecting Officer  
Name: Sh. Rajesh Kumar  
Design: ADO (BCP)

DO (SD)

*Handwritten notes:*  
dimp  
25/10  
F.T.  
Dcfo (S2)  
25/10

*Handwritten:* ADO (BCP)

*Handwritten:* As approved, F.T. letter is put up for your signature pl

*Handwritten signature*  
27/10/2021

*Handwritten notes:*  
Dcfo (S2)  
27/10 on.s. cv