

C-59

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS, DELHI FIRE SERVICE, NEW DELHI - 110001


No.F6/DFS/MS/GH/NDZ/2021/ 483

Dated: 28/10/2021

FIRE SAFETY CERTIFICATE

Certified that the **Great Shiva Dx. Guest House** located at **2896, Sangatrashan, Pahar Ganj, New Delhi** comprised of Ground + 04 Upper floors, Ground floor (04 guest rooms Reception + store), 1st floor to 3rd floor (05 guest rooms at each floor) and 4th floor found sealed, total 19 guest rooms owned/occupied by **Great Shiva Dx. Guest House** was earlier granted FSC by this department vide letter No.F6/DFS/MS/GH/NDZ/2018/1872 dated 08/08/18. Now, the premise was re-inspected by the officer concerned of this department on 21/10/21 in the presence of Sh. Guljar Alam and found that the said guest house building **having given an affidavit dated 28.12.19 regarding not to any floor above third floor**, has deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy class **Residential, Sub Division-A-1 Ground floor (04 guest rooms Reception + store), 1st floor to 3rd floor (05 guest rooms at each floor), total - 19 guest rooms only at ground to 3rd floor** with effect from 28/10/2021 for period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules 2010, printed below.

Issued 28/10/2021 at New Delhi by.


(Dr. S.K. Tomar)
Dy. Chief Fire Officer
Delhi Fire Service

Copy to:-

1. The Commissioner, North MCD, Civic Centre, New Delhi : to ensure the occupancy as detailed above.
2. The Addl. Commissioner of Police (Lic), First Floor, P.S. Defence Colony New Delhi. ID No. 2021091421341 dated 14/09/2021
3. The Manager, Great Shiva Dx. Guest House at 2896, Sangatrashan, Pahar Ganj, New Delhi.

Conditions for the validity of Fire Safety Certificate

1. All the fire safety arrangements provided therein shall be maintained in good working conditions at all times.
2. Any loss of life or property due to non functional fire safety measures shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation w.r.t. construction etc. shall be verified by the concerned building sanctioning authority.
5. This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
7. The means of escape shall be kept unobstructed / unlocked for unhindered evacuation in case of an emergency.
8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six month prior to its expiry.

2/24
INSPECTION REPORT

1. Name & address of the building Great Shiva Dx. Guest House at 2896, Sangatrashan, Pahar Ganj, New Delhi.
2. Type of occupancy:- Residential, Sub Division-A-1
Gr. + 04 Upper floors (total 19 Guest rooms)
Ground floor (04 guest rooms Reception + store),
1st floor to 3rd floor (05 guest rooms at each floor)
and 4th floor not in use as per affidavit dated **28.12.2019**
3. Type of case:- Renewal
4. Details of previous FSC:- No. F6/DFS/MS/GH/NDZ/2018/1872 dated 08/08/18.
5. Fire safety directives No.- N/A
6. Date of inspection:- 21/10/21
7. Name of the inspecting officer:- Sh. Ravinder Singh (ADO/CC)
Sh. Rajinder Atwal DO /CD
8. Name & designation of officer From the building side:- Sh. Guljar Alam
9. Year of construction:-
10. Applicant's letter No:- ID No. 2021091421341 dated 14/09/2021.

Old Case


S.No.	Minimum Standards on fire Prevention and fire safety U/R 33	Requirement/ Existing fire safety arrangements	Provided at site	Remarks MR/NMR
1.	Access to Building			
	1) Road width	N/A	06 mtr.	N/A
	2) Gate width	N/A	N/A	N/A
	3) Width of internal road	N/A	N/A	N/A
2.	Number, Width Type & Arrangement of Exits			
	A. Number of staircases			
	1. Upper floors	01 Nos.	01 Nos.	MR
	2. Basements	N/A	N/A	N/A
	B. Width of staircase			
	1. Upper floors	0.80 mtr.	1.25 mtr.	MR
	2. Basements	N/A	N/A	N/A
	C. Protection of exits			
	1. Fire check door	N/A	N/A	N/A
	2. Pressurization	N/A	N/A	N/A
	D. No of continuous staircase to terrace	N/A	N/A	N/A
	E. Width of corridor			
	F. Door size	01 mtr.	01 mtr.	MR
3.	Compartmentation			
	1) Fire check door	N/A	N/A	N/A
	2) Sealing of electrical shafts	N/A	N/A	N/A
	3) Fire rating of shaft door	N/A	N/A	N/A
	4) Water curtain	N/A	N/A	N/A
	5) Fire Dampers	N/A	N/A	N/A
4.	Smoke Management System			
	1) Basements	30 ACPH	N/A	N/A
	2) Upper floors	12 ACPH	Natural/Exhaust	MR
5.	Fire Extinguishers			
	1) Total numbers	10 Nos.	10 Nos.	MR
	2) Types	ABC & CO2	ABC & CO2	MR
	3) ISI marking	Required	Provided	MR
6.	First-Aid Hose Reel			





	1) Total number of each floor	01	01	MR
	2) Length of hose reel hose	30 mtr.	30 mtr.	MR
	3) Nozzle diameter	05 mm	05 mm	MR
7.	Automatic Fire Detection & Alarming System			
	1) Type of detectors CO type	Required	Provided	MR
	2) Location of main panel	Gr. floor	Provided	MR
	3) Location of repeater panel	N/A	N/A	N/A
	4) Alternate source of power	Required	Provided	MR
	5) Hooter's Location	Gr. floor	Provided	MR
8.	MOEFA	N/A	N/A	N/A
9.	Public Address System	Required	Provided	MR
10.	Automatic Sprinkler System			
	1) Basement	N/A	N/A	N/A
	2) Upper floors	N/A	N/A	N/A
	3) Sprinkler above false ceiling	N/A	N/A	N/A
11.	Internal Hydrants			
	1) Size of riser/down-comer	N/A	N/A	N/A
	2) Number of hydrants per floor	N/A	N/A	N/A
	3) Hose box	N/A	N/A	N/A
12.	Yard Hydrants			
	1) Total number of hydrants	N/A	N/A	N/A
	2) Hose box	N/A	N/A	N/A
13.	Pumping Arrangement			
	1) Ground level	N/A	N/A	N/A
	a) Discharge of main pump	N/A	N/A	N/A
	b) Head of main pump	N/A	N/A	N/A
	c) Number of main pump	N/A	N/A	N/A
	d) Jockey pump out put	N/A	N/A	N/A
	e) Jockey pump head	N/A	N/A	N/A
	f) Stand by pump output	N/A	N/A	N/A
	g) Stand by pump head	N/A	N/A	N/A
	h) Auto starting/Manual stopping	N/A	N/A	N/A
	2) Terrace level			
	a) Discharge of pump	225 LPM	225 LPM	MR
	b) Head of pump	30 mtr.	30 mtr.	MR
	c) Power supply	Required	Provided	MR
	d) Auto starting of pump	Required	Provided	MR
14.	Captive Water Storage for Fire Fighting			
	1) Under ground tank capacity	N/A	N/A	N/A
	a) Draw-off connection	N/A	N/A	N/A
	b) Fire service inlet	N/A	N/A	N/A
	c) Access to tank	N/A	N/A	N/A
	d) Over head tank capacity	2,500 ltr.	2,500 ltr.	MR
15.	Exit Signage.	Required	Provided	MR


16.	Provision of Lifts.			
	a) Pressurization of lift shaft	N/A	N/A	N/A
	b) Pressurization of lift lobby	N/A	N/A	N/A
	c) Communication in lift car	N/A	N/A	N/A
	d) Fireman's switch	N/A	N/A	N/A
	e) Lift signage	N/A	N/A	N/A
17.	Stand by Power Supply	Required	Provided	MR
18.	Refuge Area	N/A	N/A	N/A
	Total area location	N/A	N/A	N/A
19.	Fire Control Room	N/A	N/A	N/A
	a) Detector system panel	N/A	N/A	N/A
	b) Flow switch panel	N/A	N/A	N/A
	c) PA system panel	N/A	N/A	N/A
	d) Battery backup	N/A	N/A	N/A
	e) Building floor plan	N/A	N/A	N/A
20.	Special Fire Protection System for Protection of special Risk, if any: One ABC type fire extinguisher found provided.			MR

The fire protection systems provided in the building were randomly tested, checked and found functional at the time of inspection.
 Further, shortcomings issued vide letter No. F6 DFS MS GH NDZ/2021/614 dated 13.09.21 have been rectified.
 In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the FSC issued vide letter no. F6 DFS MS/GH/2018/NDZ/1872 dated 08/08/18, renewal under rule 35 of the Delhi Fire Service rules 2010, is recommended.


Signature of the Inspecting Officer

 Name :- Rajinder Atwal
 Designation :- Do /CD


Signature of the Inspecting Officer

 Name :- Ravinder Singh
 Designation :- ADO (CC)



Dy. (F&E) (MO2)


As approved. For put up for (Cue) Review and Expenditure Release.

Dy. (F&E) (MO2)



 22/10/21