

C-22

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEAD QUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE  
NEW DELHI-110001**


No.F.6 DFS/MS/School/2021/SZ/ 900

Dated: 28/10/2021

**FIRE SAFETY CERTIFICATE**

Certified that the **SDMC Primary School, New Mangla Puri, New Delhi- 110030** comprised of Ground plus one upper floor was issued Fire Safety Certificate by this department vide letter No. F6/DFS/MS/School/2018/SZ/2220 Dt. 03/10/2018. The said premises was re-inspected by officer concerned of this department on 18/10/2021 in presence of Mrs. Sarita Nijhara (Principal) of the school and found that the said school building have deemed complied with the fire prevention and fire safety requirements in accordance with Directorate of Education Circular No F.16//Estate/CC/Fire Safety/2011/3298 to 3398 dated 01/03/2011 issued by Director of Education, Govt. of NCT of Delhi and that the building is fit for occupancy class "**Educational Building Group – B**" with effect from 28/10/2021 for a period of **Three years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of Delhi Fire Service Rules 2010.

Issued on 28/10/2021 at New Delhi by



(SUNIL CHAWDHARY)  
DY. CHIEF FIRE OFFICER (SZ)

Copy to: -

1. The Principal, SDMC Primary School, New Mangla Puri, New Delhi- 110030
2. The Directorate of Education, South MCD, Civic Centre, Minto Road, New Delhi-110002

**Conditions for the validity of Fire Safety Certificate**

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
3. All the staff members must know the correct method of operation of firefighting system.
4. The owner/ occupier shall submit a declaration every year in Form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)
5. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.
6. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry."

2/11

**INSPECTION REPORT**

1	Name & Address of the Building	SDMC Primary School, New Mangla Puri, New Delhi- 110030		
2	Type of Occupancy	Educational, Group-B (School)		
3	Building Comprised of	Ground plus One Upper Floor		
4	Type of Case	Renewal		
5	Details of Previous NOC	F6/DFS/MS/School/2018/SZ/2220 Dt. 03/10/2018		
6	Fire Safety Directives Letter No	F.16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01.03.2011		
7	Date of Inspection	18-10-2021		
8	Name of the Inspecting Officers	Sh. Rajesh Kumar ADO (BCP)		
9	Name & Designation of Officers from the building side	Mrs. Sarita Nijhara (Principal)		
10	Year of construction	2004		
11	Applicant letter No.	Gmail ID Dated 21/09/2021		
<b>S. No</b>	<b>Minimum standards on Fire Prevention and Fire Safety U/R 33</b>	<b>As per old NOC Requirement</b>	<b>Provided at Site</b>	<b>Remarks MR/NMR</b>
1	<b>Access to Building.</b>			
	• Road width	06 mtr	Provided	MR
	• Gate width	-NA-	-NA-	-NA-
	• Width of internal road	-NA-	-NA-	-NA-
2	<b>Number, width, type &amp; arrangement of exits.</b>			
	<b>a) Number of Staircase</b>			
	➤ Upper floors.	01 No's	01 Nos	MR
	➤ Basement floor.	-NA-	-NA-	-NA-
	<b>b) Width of Staircase</b>			
	➤ Upper floors	1.5 mtr	2 mtr	MR
	➤ Basement floor	-NA-	-NA-	-NA-
	<b>c) Protection of exits</b>			
	➤ Fire check door	-NA-	-NA-	-NA-
	➤ Pressurization	-NA-	-NA-	-NA-
	<b>d) No. of continuous staircase to terrace</b>	Required	Provided	MR
	<b>e) Width of corridor</b>	1.5 m	1.60 m	MR
	<b>f) Door size</b>	1 mtr	1 mtr	MR
3	<b>Compartmentation.</b>			
	• Fire check door.	-NA-	-NA-	-NA-
	• Sealing of electrical shafts.	-NA-	-NA-	-NA-
	• Fire rating of shaft door.	-NA-	-NA-	-NA-
	• Water curtain	-NA-	-NA-	-NA-
	• Fire dampers.	-NA-	-NA-	-NA-
4.	<b>Smoke Management system.</b>			
	• Basement	-NA-	-NA-	-NA-
	• Upper floors	-NA-	-NA-	-NA-
5.	<b>Fire Extinguishers.</b>			
	• Total numbers	Required 04	04 Nos	MR
	• Types	ABC	ABC & Co2 Type	MR
	• ISI Marking	ISI mark	Provided	MR
6.	<b>First Aid Hose Reels.</b>			
	• Total numbers on each floor.	-NA-	-NA-	-NA-
	• Length of hose-reel hose.	-NA-	-NA-	-NA-
	• Nozzle Diameter	-NA-	-NA-	-NA-
7	<b>Automatic fire detection &amp; alarming system.</b>			

	<ul style="list-style-type: none"> <li>Type of detectors</li> <li>Location of Main Panel</li> <li>Location of Repeater Panel</li> <li>Alternate source of power</li> <li>Hooter's location</li> </ul>	-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
8.	<b>MOEFA</b>	-NA-	-NA-	-NA-
9.	<b>Public Address System</b>	-NA-	-NA-	-NA-
10.	<b>Automatic Sprinkler System</b>			
	<ul style="list-style-type: none"> <li>Basement</li> </ul>	-NA-	-NA-	-NA-
	<ul style="list-style-type: none"> <li>Upper floors</li> </ul>	-NA-	-NA-	-NA-
	<ul style="list-style-type: none"> <li>Sprinkler above false ceiling</li> </ul>	-NA-	-NA-	-NA-
11.	<b>Internal Hydrants.</b>			
	<ul style="list-style-type: none"> <li>Size of Riser/Down-comer</li> </ul>	-NA-	-NA-	-NA-
	<ul style="list-style-type: none"> <li>Number of Hydrant per floor</li> </ul>	-NA-	-NA-	-NA-
	<ul style="list-style-type: none"> <li>Hose box.</li> </ul>	-NA-	-NA-	-NA-
12.	<b>Yard Hydrants.</b>			
	<ul style="list-style-type: none"> <li>Total number of hydrants.</li> </ul>	-NA-	-NA-	-NA-
	<ul style="list-style-type: none"> <li>Hose box.</li> </ul>	-NA-	-NA-	-NA-
13.	<b>Pumping arrangements.</b>			
	<ul style="list-style-type: none"> <li><b>Ground Level</b></li> </ul>			
	<ul style="list-style-type: none"> <li>➤ Discharge of main pump.</li> </ul>	-NA-	-NA-	-NA-
	<ul style="list-style-type: none"> <li>➤ Head of main pump.</li> </ul>	-NA-	-NA-	-NA-
	<ul style="list-style-type: none"> <li>➤ Number of main pumps.</li> </ul>	-NA-	-NA-	-NA-
	<ul style="list-style-type: none"> <li>➤ Jockey Pump output.</li> </ul>	-NA-	-NA-	-NA-
	<ul style="list-style-type: none"> <li>➤ Jockey Pump head.</li> </ul>	-NA-	-NA-	-NA-
	<ul style="list-style-type: none"> <li>➤ Standby Pump output.</li> </ul>	-NA-	-NA-	-NA-
	<ul style="list-style-type: none"> <li>➤ Standby Pump head.</li> </ul>	-NA-	-NA-	-NA-
	<ul style="list-style-type: none"> <li>➤ Auto Starting / Manual Stopping.</li> </ul>	-NA-	-NA-	-NA-
	<ul style="list-style-type: none"> <li>➤ Pump house access.</li> </ul>	-NA-	-NA-	-NA-
	<ul style="list-style-type: none"> <li><b>Terrace Level</b></li> </ul>			
	<ul style="list-style-type: none"> <li>➤ Discharge of pump.</li> </ul>	-NA-	-NA-	-NA-
	<ul style="list-style-type: none"> <li>➤ Head of pump.</li> </ul>	-NA-	-NA-	-NA-
	<ul style="list-style-type: none"> <li>➤ Power supply.</li> </ul>	-NA-	-NA-	-NA-
	<ul style="list-style-type: none"> <li>➤ Auto starting of pump.</li> </ul>	-NA-	-NA-	-NA-
14.	<b>Captive water storage for fire fighting.</b>			
	<ul style="list-style-type: none"> <li>Underground tank capacity.</li> </ul>	-NA-	-NA-	-NA-
	<ul style="list-style-type: none"> <li>➤ Draw-off connection.</li> </ul>	-NA-	-NA-	-NA-
	<ul style="list-style-type: none"> <li>➤ Fire Service Inlet.</li> </ul>	-NA-	-NA-	-NA-
	<ul style="list-style-type: none"> <li>➤ Access to tank.</li> </ul>	-NA-	-NA-	-NA-
	<ul style="list-style-type: none"> <li>Overhead tank capacity.</li> </ul>	-NA-	-NA-	-NA-
15.	<b>Exit Signage.</b>	Required	Provided	MR
16.	<b>Provision of Lifts.</b>			
	<ul style="list-style-type: none"> <li>Pressurization of lift shaft.</li> </ul>	-NA-	-NA-	-NA-
	<ul style="list-style-type: none"> <li>Pressurization of lift lobby.</li> </ul>	-NA-	-NA-	-NA-
	<ul style="list-style-type: none"> <li>Communication in lift car.</li> </ul>	-NA-	-NA-	-NA-
	<ul style="list-style-type: none"> <li>Fireman's switch.</li> </ul>	-NA-	-NA-	-NA-
	<ul style="list-style-type: none"> <li>Lift signage.</li> </ul>	-NA-	-NA-	-NA-
17.	<b>Standby Power Supply</b>	-NA-	-NA-	-NA-
18.	<b>Refuge Area</b>			
	<ul style="list-style-type: none"> <li>Total area</li> </ul>	-NA-	-NA-	-NA-
	<ul style="list-style-type: none"> <li>Location</li> </ul>	-NA-	-NA-	-NA-
19.	<b>Fire Control Room.</b>			
	<ul style="list-style-type: none"> <li>Detector system panel.</li> </ul>	-NA-	-NA-	-NA-

M/13

- Flow switch panel.
- PA system panel
- Battery backup.
- Building floor plan.

-NA-	-NA-	-NA-
-NA-	-NA-	-NA-
-NA-	-NA-	-NA-
-NA-	-NA-	-NA-
-NA-	-NA-	-NA-

20. **Special Fire Protection System for the Protection of special Risk, if any.**

The fire protection system provided in the building were randomly checked and found functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standard on fire prevention and fire safety measures as required under the rules, the FSC issued vide letter no F6/DFS/MS/School/2018/SZ/2220 Dt. 03/10/2018 renewal under rule 37 of the Delhi Fire Service rules, 2010 is recommended.

Accordingly, DFA is put up for approval and signature please.

*Handwritten signature and date: 21/10/2018*

Signature of the Inspecting Officer  
Name: Sh. Rajesh Kumar  
Design: ADO (BCP)

DO (SB)

*Handwritten signature and date: 21/10/2018*

*Handwritten signature: Devo (SB)*

*Handwritten text: F.T.*

*Handwritten signature and text: 22/10 ADO BCP*

As approved, F.T. letter is put up for your signature pl

*Handwritten signature and date: 26/10*

*Handwritten signature and date: 26/10/18*

*Handwritten signature and date: 27/10*

*Handwritten text: M-S-CP*