

L-28

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110001


No F6/DFS/MS / School/2021 / 921

Dated: 05/11/2021

FIRE SAFETY CERTIFICATE

Certified that the Sarvodaya Vidyalaya (I.D. 1309280) located at Bhalswa Village, Delhi-110042 comprised of Ground and 03 upper floors owned/ occupied by Sarvodaya Vidyalaya was issued Fire Safety Certificated vide this office letter no. F-6/DFS/MS/2017/WZ/1405 dated 22.09.2017 (Govt. Co-ed Middle School). The premise was re-inspected by the officer concerned of this department on 26.10.2021 in the presence of Sh. Chetan Gupta (Estate Manager) and observed that all the fire prevention and fire safety arrangements as provided in the premise found in good working condition. The premise have therefore deemed complied with the requirements under rule 33 of the Delhi Fire Service Rules, 2010 and the building premise is fit for occupancy under Educational "Group B" with effect from ...05.11.21.... for a period of three years in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under rule 40, subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010,

Issued on05/11/21..... at New Delhi


(Dharampal Bhardwaj)
Dy. Chief Fire Officer
Ph:-011-25156707
DFC

Copy to: -

1. The Director, Education, Government of N.C.T of Delhi. Old Sectt. Delhi - 110054.
2. The Principal, Sarvodaya Vidyalaya (I.D. 1309280) , Bhalswa Village, Delhi-110042.

Conditions for the validity of Fire Safety Certificate:

- 1 All the means of escape/entry/exit shall be kept free from any obstruction.
3. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
4. All the staff members must know the correct method of operation of firefighting system.
- 4 The owner / occupier shall submit a declaration every year in Form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on <http://delhi.gov.in./wps/wcm/connect/doi/fire/FIRE/Home/Forms>.
- 5 This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.
- 6 "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".

INSPECTION REPORT

1. Name & address of the building : Sarvodaya Vidyalaya , Bhalswa Village, Delhi-110042. (I.D. 1309280)
2. Type of Occupancy : Educational
3. Type of Case : Renewal (Ground + 03 upper floors)
4. Details of previous NOC : F6/DFS/MS/2017/WZ/1405 Dated:22.09.2017 (Govt. Co-ed Middle School)
5. Fire Safety directives letter No : NBC Part-4
6. Date of inspection : 26.10.2021
7. Name of the Inspecting Officers : ADO (RN)
8. Name and designation of officers from the building side : Sh. Chetan Gupta (Estate Manager)
9. Year of Construction : 2017
10. Applicant's letter No. : Letter no. SV/BV/1282 dated: 12.10.2021

	Minimum Standards on fire prevention and fire safety U/R 33	NBC Requirement	Provided at site	Remarks MR/NMR
1	Access to building			
	• Road width	06m	06m	MR
	• Gate width	4.5m	4.5m	MR
	• Width of internal road	NA	NA	NA
2	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	• Upper Floors	04	05	MR
	• Basements			
	b. Width of staircases			
	• Upper Floors	1.50m	1.60m each	MR
	• Basements	NA	NA	NA
	c. Protection of exits			
	• Fire check door	NA	NA	NA
	• Pressurization	NA	NA	NA
	d. No. of continuous staircases to terrace	02	05	MR
e. Width of Corridor	Required	Provided	MR	
f. Door Size	1 m	1.10m	MR	
3	Compartmentation.			
	• Fire check door	NA	NA	NA
	• Sealing of electrical shafts	NA	NA	NA
	• Fire Rating of shaft door	NA	NA	NA
	• Water Curtain	NA	NA	NA
	• Fire Dampers	NA	NA	NA
4	Smoke Management System.			
	• Basements	12 a/c per hour	NA	NA
	• Upper floors	12 a/c per hour	Natural Ventilation	MR
5	Fire Extinguishers			
	• Total numbers	40 nos	50nos	MR
	• Types	ABC/Co2	ABC-25/Co2-25	MR
	• ISI marking	ISI Marked	Provided	MR

6	First-Aid Hose Reels.			MR
	<ul style="list-style-type: none"> Total numbers on each floor 	04	05each Provided	MR
	<ul style="list-style-type: none"> Length of hose reel hose Nozzle diameter 	30 m 5mm	30m 5mm	MR MR
7	Automatic fire detection and alarming system.			NA
	<ul style="list-style-type: none"> Type of detectors 	NA	NA	NA
	<ul style="list-style-type: none"> Location of Main Panel 	NA	NA	NA
	<ul style="list-style-type: none"> Location of Repeater Panel 	NA	NA	NA
	<ul style="list-style-type: none"> Alternate source of power 	NA	NA	NA
	<ul style="list-style-type: none"> Hooters' Location 	NA	NA	NA
8	MOEFA			
9	Public Address System.			
10	Automatic Sprinkler System.			NA
	<ul style="list-style-type: none"> Basement 	NA	NA	NA
	<ul style="list-style-type: none"> Upper Floor 	NA	NA	NA
	<ul style="list-style-type: none"> Sprinkler above false ceiling 	NA	NA	NA
11	Internal Hydrants			NA
	<ul style="list-style-type: none"> Size of riser/down-comer 	NA	NA	NA
	<ul style="list-style-type: none"> Number of hydrants per floor 	NA	NA	NA
	<ul style="list-style-type: none"> Hose Box 	NA	NA	NA
12	Yard Hydrants.			NA
	<ul style="list-style-type: none"> Total number of hydrants 	NA	NA	NA
	<ul style="list-style-type: none"> Hose Box 	NA	NA	NA
13	Pumping Arrangements.			
	<ul style="list-style-type: none"> Ground Level <ul style="list-style-type: none"> Discharge of main Pump Head of Main pump Number of main pumps Jockey Pump out put Jockey pump head Standby Pump out put Standby Pump Head Auto Starting/ Manual stopping Pump House Access 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		NA	NA	NA
		NA	NA	NA
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
	<ul style="list-style-type: none"> Terrace level <ul style="list-style-type: none"> Discharge of pump Head of the pump Power Supply Auto Starting of pump 	450lpm	450lpm x2 Provided	MR
		40m	40m	MR
		Required	Provided	MR
		Required	Provided	MR
14	Captive Water Storage for fire fighting.			
	<ul style="list-style-type: none"> Underground tank capacity 	NA	1,00,000 ltr.	NA
	<ul style="list-style-type: none"> Draw-off connection 	NA	NA	NA
	<ul style="list-style-type: none"> Fire service inlet 	NA	NA	NA
	<ul style="list-style-type: none"> Access to tank 	NA	NA	NA

40

N/11

	<ul style="list-style-type: none"> Overhead Tank capacity 	10,000 ltr	10,000 ltr.	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	<ul style="list-style-type: none"> Pressurization of Lift Shaft 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Pressurization of Lift lobby 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Communication In lift Car 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Fireman's Grounding Switch 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Lift Signage 	N/A	N/A	N/A
17	Standby power supply	N/A	N/A	N/A
18	Refuge Area.			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19	Fire Control Room			
	<ul style="list-style-type: none"> Detector System Panel 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Flow Switch Panel 	N/A	N/A	N/A
	<ul style="list-style-type: none"> PA System Panel 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Batter backup 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Building Floor Plans 	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested/ checked randomly and found in good working condition, at the time of inspection. The management has complied all the shortcomings issued and communicated by this department vide letter of even no. 171 dated 30.03.2021.

Keeping in view the satisfactory compliance of the minimum standards on fire prevention and fire safety required as stipulated in NBC Part 4, the FSC issued vide letter of even no. 1405 dated 22.09.2017 renewal under rule 37 of the Delhi Fire Service Rules, 2010 is recommended

DO (NW) - ON Leave
 By CFO (WZ) - ON Leave
 By CFO (SZ)

[Handwritten Signature]

[Handwritten Signature]
 28/11/2021
 Signature of the Inspecting Officer
 Name: - C.L. Meena
 Designation:- ADO/RN

[Handwritten Signature]
 ADO (RN)

As approved F.T. letter is put up for your signature pl.

By CFO (WZ)

31/11/2021

[Handwritten Signature]
 30/11/2021
 ADO (RN)

ms/cclp