

C-22

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE**  
**NEW DELHI-110 001.**

No.F.6/DFS/MS/School/2021/SZ/ 1077

Dated: 24 | 12 | 2021

**FIRE SAFETY CERTIFICATE**

Certified that the **S.D.M.C Nigam Pratibha Vidyalaya**, New Krishna Park, New Delhi-110018 comprised of ground plus one upper floor, owned/occupied by S.D.M.C was issued Fire Safety Certificate by this department vide letter No F.6/DFS/MS/School/2019/SZ/580 dated 22/03/2019. The school building was re- inspected by the officer concerned of this department on 15/12/2021 in the presence of Smt. Sudesh Sehrawat (Principal) and found that the School Building have deemed complied with the fire prevention and fire safety requirements in accordance with the Circular No. F.16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01.03.2011 issued by the Director of Education and that the building/ premises is fit for occupancy class "Educational" w.e.f. the date of issue of this certificate for a period of three years, subject to compliance of the conditions printed as under.

Issued on..... 24 | 12 | 2021 ..... at New Delhi.



(SUNIL CHAWDHARY)  
Dy. CHIEF FIRE OFFICER

Copy to:-

1. The Principal,  
S.D.M.C Nigam Pratibha Vidyalaya,  
New Krishna Park, New Delhi-110018
2. Director of Education,  
S.D.M.C, Civic Centre,  
Minto Road, New Delhi-110001.

Following fire safety directives must be adhered to:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. The means of escape shall be kept unlocked and unobstructed for unhindered evacuation of occupants in case of emergency.
3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
4. The trained staff should be available round the clock.
5. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
6. Basement shall be used as per the building bye laws.
7. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
8. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in).
9. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

## INSPECTION REPORT

1. Name & address of the building : S.D.M.C Nigam Pratibha Vidyalaya, New Krishna Park, New Delhi-18
2. Building is comprised of : Ground plus one upper floor only.
3. Type of Occupancy : Educational
4. Type of Case : Renewal
5. Details of Previous NOC : F.6/DFS/MS/School/2019/SZ/580 dated 22/03/2019
6. Fire Safety directives letter No : Circular No. F.16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01.03.2011
7. Date of inspection : 15/12/2021
8. Name of Inspecting Officer : A.D.O. R.K.Yadav
9. Name and designation of officers  
From the building side : Smt. Sudesh Sehrawat (Principal)
10. Year of Construction : 2011
11. Applicant's letter No. : Outdoor Diary no. 4826 dated 01/12/2021

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	Requirement as per FSC dt. 22.03.2019	Provided at site	Remarks MR/NMR
1.	<b>Access to building</b>			
	<ul style="list-style-type: none"> <li>• Road width</li> <li>• Gate width</li> <li>• Width of internal road</li> </ul>	Accessible 06 m. 4.5 m N/A	Provided 3.7 m N/A	MR MR, being old case N/A
2.	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	a. Number of staircases			
	<ul style="list-style-type: none"> <li>• Upper Floors</li> <li>• Basements</li> </ul>	02 no.'s N/A	02 no.'s N/A	MR N/A
	b. Width of staircases			
	<ul style="list-style-type: none"> <li>• Upper Floor</li> <li>• Basements</li> </ul>	1.50 & .75 m N/A	1.38 & 1.40 m N/A	MR N/A
	c. Protection of exits			
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Pressurization</li> </ul>	N/A N/A	N/A N/A	N/A N/A
	d. No. of continuous staircases to terrace	N/A 1.50 m	N/A 2.0 m	N/A MR
	e. Width of Corridor	1.0 m	1.10 m	MR
	f. Class room Door Size		(double door)	
3.	<b>Compartmentation</b>			
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Sealing of electrical shafts</li> <li>• Fire Rating of shaft door</li> <li>• Water Curtain</li> <li>• Fire Dampers</li> </ul>	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A
4.	<b>Smoke Management System</b>			
	<ul style="list-style-type: none"> <li>• Basements</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>• Upper floors</li> </ul>	Required	Natural Ventilation provided	MR
5.	<b>Fire Extinguishers</b>			
	<ul style="list-style-type: none"> <li>• Total numbers</li> <li>• Types</li> <li>• IS marking</li> </ul>	06 No's ABC/CO <sub>2</sub> type ISI marked	Provided Provided ISI marked	MR MR MR


6.	<b>First-Aid Hose Reels</b>			
	<ul style="list-style-type: none"> <li>Total numbers on each floor</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Length of hose reel hose</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Nozzle diameter</li> </ul>	N/A	N/A	N/A
7.	<b>Automatic fire detection and alarming system</b>			
	<ul style="list-style-type: none"> <li>Type of detectors</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Location of Main Panel</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Location of Repeater Panel</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Alternate source of power</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Hooters' Location</li> </ul>	N/A	N/A	N/A
8.	<b>MOEFA</b>	N/A	N/A	N/A
9.	<b>Public Address System</b>	N/A	N/A	N/A
10.	<b>Automatic Sprinkler System</b>			
	<ul style="list-style-type: none"> <li>Basement</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Ground Floor</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Sprinkler above false ceiling</li> </ul>	N/A	N/A	N/A
11.	<b>Internal Hydrants</b>			
	<ul style="list-style-type: none"> <li>Size of riser/down-comer</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Number of hydrants per floor</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Hose Box</li> </ul>	N/A	N/A	N/A
12.	<b>Yard Hydrants</b>			
	<ul style="list-style-type: none"> <li>Total number of hydrants</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Hose Box</li> </ul>	N/A	N/A	N/A
13.	<b>Pumping Arrangements</b>			
	<ul style="list-style-type: none"> <li>Ground Level                             <ul style="list-style-type: none"> <li>Discharge of main Pump</li> <li>Head of Main pump</li> <li>Number of main pumps</li> <li>Jockey Pump out put</li> <li>Jockey pump head</li> <li>Standby Pump out put</li> <li>Standby Pump Head</li> <li>Auto Starting/Manual Stopping</li> </ul> </li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Pump House Access</li> </ul>			
	<ul style="list-style-type: none"> <li>Terrace level                             <ul style="list-style-type: none"> <li>Discharge of pump</li> <li>Head of the pump</li> <li>Power Supply</li> <li>Auto Starting of pump</li> </ul> </li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
14.	<b>Captive Water Storage for fire fighting</b>			
	<ul style="list-style-type: none"> <li>Underground tank capacity                             <ul style="list-style-type: none"> <li>Draw-off connection</li> <li>Fire service inlet</li> <li>Access to tank</li> </ul> </li> <li>Overhead Tank capacity</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
15.	<b>Exit Signage.</b>	N/A	N/A	N/A

N/15


16. Provision of Lifts.		(No Lift)		
<ul style="list-style-type: none"> <li>• Pressurization of Lift Shaft</li> <li>• Pressurization of Lift lobby</li> <li>• Communication In lift Car</li> <li>• Fireman's Grounding Switch</li> <li>• Lift Signage</li> </ul>		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
17.	Standby power supply	N/A	N/A	N/A
18. Refuge Area.				
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19. Fire Control Room				
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20.	Special Fire Protection System for Protection of special Risks, if any:	N/A	N/A	N/A


The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.


In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the FSC issued vide letter number F.6/DFS/MS/School/2019/SZ/580 dated 22/03/2019 renewal in accordance with the Circular No. F.16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01.03.2011 issued by the Director of Education is recommended.




  
 Signature of Inspecting Officer  
 Name:- R.K. Yadav  
 Designation:- Asstt. Divisional Officer

Divisional Officer (South West)

  
 22/12/2021  
 Dy CRO (S2)

  
 22/12

FT letter is put up for sign please  
  
 Dy CRO (S2)

  
 A.O. (S2)  
  
 M.S. All  
  
 23/12/2021