

c 55

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE  
NEW DELHI- 110 001**

No.F6/DFS/MS/School/2021/NDZ/ 1084

Dated: 28/12/2021

**FIRE SAFETY CERTIFICATE**

Certified that the D.A.V Public School at Pocket-C, LIG, DDA Flats, East Of Loni Road Delhi-110093, comprised of ground plus two upper floors only owned/occupied by D.A.V Public School was issued FSC vide letter No.F6/DFS/MS/School/2015/NDZ/1991 dated 04/11/15. The school building was inspected by the officer concerned of this department on dated 24/12/2021 in the presence of Mrs. Sameeksha Sharma, Principal of the school and found that the school building have complied with the fire prevention and fire safety requirements in accordance with rules 33 of the Delhi Fire Service Rules, 2010 and observed that the school building is fit for ground plus two upper floors occupancy class "B" 'Educational Building' with effect from 28/12/2021 for a period of **three** years in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010, printed overleaf.

Issued on 28/12/2021 at New Delhi by

*[Handwritten Signature]*  
27/12/21

**(Dr. S.K Tomar)  
Dy.Chief Fire Officer**

*[Handwritten Signature]*

To,  
The Manager  
D.A.V Public School,  
Pocket-C, LIG, DDA Flats,  
East of Loni Road, Delhi-110093

Copy:-  
The Dy. Director of Education,  
B-Block, Yamuna Vihar,  
Delhi-110053

## **CONDITIONS**

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.
5. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction /unauthorized use of land if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in).
7. The owner / occupier shall apply for renewal of this Fire Safety Certificate of the Director in Form 'J' [sub rule (1) of rule (37)] along with a copy of this Certificate, Six Months prior to its expiry.

N/25

1. Name & address of the building : D.A.V. Public School,  
Pocket-C, LIG DDA Flats,  
East of Loni Road, Delhi-110093
2. Building is comprised of : Ground plus two upper floors
3. Type of Occupancy : Educational
4. Type of Case : Renewal
5. Details of Previous FSC letter : F.6/DFS/MS/School/2015/1991 dated-04/11/15
6. Fire Safety direction letter No : NBC Part-IV
7. Date of Inspection : 24/12/2021
8. Name of the Inspecting officers : ADO Mehmood
9. Name and designation of Officer  
from the building side : Mrs. Sameeksha Sharma (Principal)
10. Year of Construction : 2001
11. Applicant's letter No : DAVPSLR/2021-22/212 dated 21/12/2021

Sr. No.	Minimum Standards on Fire Prevention and Fire Safety U/R/33	BBL & NBC Part-IV Requirement	Provided at Site	Remarks MR/NMR
01	Access to Building.			
	• Road width	06 mtr.	06 mtr.	MR
	• Gate width	4.50 mtr.	05 mtr.	MR
	• Width of internal road	N/A	N/A	N/A
02	Number, Width, Type and Arrangement of Exits.			
	a. Number of Staircases			
	• Upper floor	02 Nos.	02 Nos.	MR
	• Basement	N/A	N/A.	N/A
	b. Width of Staircases			
	• Upper floor	1.50 mtr.	1.50 mtr & 1.15 mtr	MR
	• Basement	N/A	N/A	N/A
	c. Protection of exits			
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	d. No. of Continuous Staircases to Terrace	01 Nos.	02 Nos.	MR
	e. Width of Corridor	1.50 mtr.	1.70 mtr	MR
	f. Door Size	01 mtr.	1.10 mtr.	MR
03	Compartmentation.			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire rating of shaft door	N/A	N/A	N/A
	• Water curtain	N/A	N/A	N/A
	• Fire dampers	N/A	N/A	N/A
04	Smoke Management System.			
	• Basement	N/A	N/A	N/A
	• Upper floor	N/A	N/A	N/A
05.	Fire Extinguishers.			
	• Total numbers	12 nos.	20 nos.	MR
	• Types	ABC /CO <sub>2</sub>	ABC /CO <sub>2</sub>	MR
	• IS marking	ISI marked	ISI marked	MR



06	First-Aid-Hose Reels.			
	Total numbers on each floor	01 No.	02	MR
	• Length of hose reel hose	30 mtr.	30 mtr.	MR
	• Nozzle diameter	05 mm	05 mm	MR
07	Automatic Fire Detection and Alarming System.			
	• Type of detectors	N/A	N/A	N/A
	• Location of main panel	N/A	N/A	N/A
	• Location of repeater panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooter's location	N/A	N/A	N/A
08	MOEFA	N/A	N/A	N/A
09	Public Address System.	N/A	N/A	N/A
10	Automatic Sprinkler System.			
	• Basement	N/A	N/A	N/A
	• upper floor	N/A	N/A	N/A
	• sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants			
	• size of riser/down-comer	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose box	N/A	N/A	N/A
12	Yard Hydrants.			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13	Pumping Arrangements.			
	➤ Ground Level			
	• Discharge of main pump	N/A	N/A	N/A
	• Head of Main pump	N/A	N/A	N/A
	• Number of main pumps	N/A	N/A	N/A
	• Jockey pump out put	N/A	N/A	N/A
	• Jockey pump head	N/A	N/A	N/A
	• Standby pump out put	N/A	N/A	N/A
	• Standby pump head	N/A	N/A	N/A
	• Auto Starting /Manual stopping	N/A	N/A	N/A
	• Pump house access	N/A	N/A	N/A
	➤ Terrace Level			
	• Discharge of pump	450 Lpm.	450 Lpm	MR
	• Head of the pump	40 M	40 mtr	MR
	• Power supply	Required	Provided	MR
	• Auto Starting of pump	Required	Provided	MR
14	Captive Water Storage for Fire Fighting.			
	• Underground tank capacity	N/A	N/A	N/A
	• Draw-off connection	N/A	N/A	N/A
	• Fire service inlet	N/A	N/A	N/A
	• Access to tank	Provided	Provided	MR
	• Overhead tank capacity	10,000 Ltr.	10,000 Ltr.	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	• Pressurization of lift shaft	N/A	N/A	N/A
	• Pressurization of lift lobby	N/A	N/A	N/A
	• Communication in lift car	N/A	N/A	N/A
	• Firemen's grounding switch	N/A	N/A	N/A
	• Lift signage	N/A	N/A	N/A

17	Standby Power Supply	N/A	N/A	N/A
18	Refuge Area.			
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector system panel	N/A	N/A	N/A
	• Flow switch panel	N/A	N/A	N/A
	• PA system panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building floor plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of Special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested/checked and found functional at the time of inspection. The shortcomings communicate earlier vide letter No F6/DFS/MS/School/2021/NDZ/630 dated 07/12/2021 have been rectified now.

Keeping in view the deemed compliance of the minimum standards on fire prevention and fire safety required under NBC IV, it is recommended to renewal Fire Safety Certificate under the rule 35 of Delhi Fire Service rules 2010.

*Mehmood*  
24/12/21

Signature of the Inspecting Officer  
Name :- Mehmood  
Designation :- A.D.O (TP)

Dy.CFO(NDZ)

*Mehmood*  
24/12/21



A.D.O (TP)

*A. G. T. letter put up for signature please*

Dy.CFO(NDZ)

*Mehmood*  
27/12/21

*Mehmood*  
27/12/21  
A.D.O (TP)

MS