

C-22

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE
NEW DELHI- 110 001**

No. F6/DFS/MS/School/2021/NDZ/ 1097

Dated: 31/12/21

FIRE SAFETY CERTIFICATE

Certified that the Vidyadeep Public School located at P-110-114 Phase -IV, Shiv Vihar, Karawal Nagar Delhi-110094, comprised of ground plus three upper floor, owned/occupied by Vidyadeep Public School was issued FSC vide letter No. F6/DFS/MS/NDZ/2017/1851 dated 22/12/17. The school building was re-inspected by the officer concerned of this department in the presence of Mr. Devat ram singh, Head Master Manager of the school and found that the school building have deemed complied with the fire prevention and fire safety requirements in accordance with the rule 33 of Delhi Fire Service Rules 2010 and observed that the school building is fit for ground plus three upper floor occupancy class "B" 'Educational Building' with effect from 31/12/21 for a period of **three** years in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010, subject to conditions, printed overleaf.

Issued on.....31/12/21.....at New Delhi by


31/12/21

(Dr. S.K. Tomar)
Dy.Chief Fire Officer

To,
The Manager
M/s Vidyadeep Public School
P-110-114, Phase -IV,
Shiv Vihar, Karawal Nagar
Delhi-110094

Copy:-
The Dy. Director of Education,
B-Block, Yamuna Vihar,
Delhi-110053

EK

CONDITIONS

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.
5. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction /unauthorized use of land if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in
7. The owner / occupier shall apply for renewal of this Fire Safety Certificate of the Director in Form 'J' [sub rule (1) of rule (37)] along with a copy of this Certificate, Six Months prior to its expiry

- M-11
1. Name & address of the building : Vidyadeep Public School,
P-110-114 Phase-IV, Shiv Vihar,
Karawal Nagar, Delhi 110094
 2. Building is comprised of : Ground plus three upper Floors only
 3. Type of Occupancy : Educational
 4. Type of Case : Renew
 5. Details of Previous NOC letter : F6/DFS/MS/NDZ/2017/1851 dated 22/12/17
 6. Fire Safety directive letter No : NBC Part IV
 7. Date of Inspection : 27/12/2021
 8. Name of the Inspecting officers : ADO Mehmood
 9. Name and designation of Officer
from the building side : Mr. Devat Ram Singh, Head Master
 10. Year of Construction : 1996, 2010 & 2015-16 last construction
 11. Applicant's letter No : Nil Dated- 20/12/2021

Sr. No.	Minimum Standards on Fire Prevention and Fire Safety U/R33	NBC Requirement	Provided at Site	Remarks MR/NMR
01	Access to Building			
	• Road width	06 mtr.	06 mtr.	MR
		N/A	N/A	N/A
	• Gate width	N/A	N/A	N/A
	• Width of internal road			
02	Number, Width, Type and Arrangement of Exits			
	a. Number of Staircases	02 nos.	02 nos.	MR
	• Upper floor	N/A	N/A	N/A
	• Basement	N/A	N/A	N/A
	B. Width of Staircases			
	• Upper floor	1.50 mtr	1.20 mtr & 1.52 mtr	MR
	• Basement	N/A	N/A	N/A
	c. Protection of Exits			
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	d. No. of Continuous Staircases to Terrace	01 nos.	01 nos.	MR
	e. Width of Corridor	1.50 mtr.	1.73 mtr.	MR
	f. Door Size	01 mtr.	01 mtr.	MR
03	Compartmentation.			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire rating of shaft door	N/A	N/A	N/A
	• Water curtain	N/A	N/A	N/A
	• Fire dampers	N/A	N/A	N/A
04	Smoke Management System.			
	• Basement	N/A	N/A	N/A
	• Upper floor	N/A	N/A	N/A
05.	Fire Extinguishers			
	• Total numbers	12 nos.	16 nos.	MR
	• Types	ABC /CO ₂	ABC /CO ₂	MR
	• IS marking	ISI marked	ISI marked	MR

06	First-Aid-Hose Reels.			
	Total numbers on each floor	01 nos	02 nos	MR
	• Length of hose reel hose	30 mtr	30 mtr	MR
	• Nozzle diameter	05 mm	05 mm	MR
07	Automatic Fire Detection and Alarming System.			
	• Type of detectors	N/A	N/A	N/A
	• Location of main panel	N/A	N/A	N/A
	• Location of repeater panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooter	N/A	N/A	N/A
08	MOEFA	N/A	N/A	N/A
09	Public Address System.	N/A	N/A	N/A
10	Automatic Sprinkler System.			
	• Basement	N/A	N/A	N/A
	• upper floor	N/A	N/A	N/A
	• sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants			
	• size of riser/down-comer	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose box	N/A	N/A	N/A
12	Yard Hydrants.			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose box	N/A	N/A	N/A
13	Pumping Arrangements.			
	➤ Ground Level			
	• Discharge of main pump	N/A	N/A	N/A
	• Head of main pump	N/A	N/A	N/A
	• Number of main pumps	N/A	N/A	N/A
	• Jockey pump out put	N/A	N/A	N/A
	• Jockey pump head	N/A	N/A	N/A
	• Standby pump out put	N/A	N/A	N/A
	• Standby pump head	N/A	N/A	N/A
	• Auto starting /manual stopping	N/A	N/A	N/A
	• Pump house access	N/A	N/A	N/A
	➤ Terrace Level			
	• Discharge of pump	450 lpm	450 lpm	MR
	• Head of the pump	40 mtr	40 mtr	MR
	• Power supply	Required	Provided	MR
	• Auto starting of pump	Required	Provided	MR
14	Captive Water Storage for Fire Fighting.			
	• Underground tank capacity	N/A	N/A	N/A
	• Draw-off connection	N/A	N/A	N/A
	• Fire service inlet	N/A	N/A	N/A
	• Access to tank	N/A	N/A	N/A
	• Overhead tank capacity	10,000 Ltr	10,000 Ltr	MR
15	Exit Signage.	Required	Provided	MR

16	Provision of Lifts.			
	<ul style="list-style-type: none"> • Pressurization of lift shaft • Pressurization of lift lobby • Communication in lift car • Firemen's grounding switch • Lift signage 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
17	Standby Power Supply	N/A	N/A	N/A
18	Refuge Area.			
	<ul style="list-style-type: none"> • Total area • Location 	N/A	N/A	N/A
		N/A	N/A	N/A
19	Fire Control Room			
	<ul style="list-style-type: none"> • Detector system panel • Flow switch panel • PA system panel • Battery backup • Building floor plans 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of Special Risks, if Any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested/checked and found functional at the time of inspection.

Keeping in view the compliance of the minimum standards on fire prevention and fire safety required under the NBC Part-IV, it is recommended to renew Fire Safety Certificate under the rule 35 of Delhi Fire Service rule 2010.

Mehmood
20/12/2021

Signature of the Inspecting Officer
Name :- Mehmood
Designation :- A.D.O (T.Pur)

Dy.CEO(NDZ)

Mehmood
30/12/21

ADO(TP)

AD

A.G.T. Kullu

put up for sign

Dy CEO NDZ

Mehmood
31/12/21

Mehmood
30/12/2021

ADO(TP)

