

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEADQUARTERS: DELHI FIRE SERVICE**  
**CONNAUGHT PLACE: NEW DELHI- 110001**

No. F.6/DFS/MS/EH/2022/SZ/ 04

Dated: 11 / 01 / 2022

**FIRE SAFETY CERTIFICATE**

Certified that M/s Narangs International Hotels Pvt. Ltd. Unit: The Ambassador's Sky Chef at IGI Airport Complex, Near Centaur Hotel, New Delhi-110037, comprised of Basement & Ground Floor only was issued Fire Safety Certificate by this department vide letter No. F.6/DFS/MS/EH/2019/SZ/102 dated 15/01/2019. The premise was re-inspected by the officers concerned of this department on 04/01/2022 in the presence of Mr. D.S. Dogra (CSO) and found that the said premises have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy class "Assembly" (Eating House) with effect from 11 / 01 / 2022 for a period of **three years** in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules 2010.

Issued on 11 / 01 / 2022 at New Delhi by

  
**Sunil Chawdhary**  
**Dy. Chief Fire Officer (SZ)**  
**Delhi Fire Service**

Copy to: -

1. Sh. D.S. Dogra (CSO), M/s Narangs International Hotels Pvt. Ltd. Unit: The Ambassador's Sky Chef, IGI Airport Complex, Near Centaur Hotel, New Delhi-110037
2. The Dy. Health Officer, South MCD, Public Health Department, Najafgarh Zone, Near Dhansa Stand, , New Delhi-110043

**Conditions for the validity of Fire Safety Certificate: -**

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangement provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life property due to non-functional fire safety measures shall be at the responsibility of the management.
3. Any deviations with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.
4. All the staff members must know the correct method of operation of fire fighting system.
5. The owner/occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)
6. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.
7. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six month prior to its expiry.

## INSPECTION REPORT

1.	Name & address of the building:	M/s Narangs International Hotels Pvt. Ltd Unit: The Ambassador's Sky Chef at IGI Airport Complex, Near Centaur Hotel, New Delhi-37		
2.	Type of Occupancy	Eating House (Assembly)		
3.	Building Comprised of	Basement & Ground Floor only		
4.	Type of Case	Renewal		
5.	Details of Previous NOC	F.6/DFS/MS/EH/2019/SZ/102 dated 15/01/2019		
6.	Fire Safety directives letter No	Nil		
7.	Date of inspection	04/01/2022		
8.	Name of Inspecting Officer	DO (SD) & DO (AKJ)		
9.	Name and designation of officers From the building side	Mr. D.S. Dogra (CSO)		
10.	Year of Construction	1983		
11.	Applicant's Letter /Online ID No.	2021052813583 dated 28/05/2021		
<b>S. No.</b>	<b>Minimum Standards on fire prevention and fire safety U/R 33</b>	<b>Old FSC Requirement</b>	<b>Provided at site</b>	<b>Remarks MR/NMR</b>
<b>1.</b>	<b>Access to building</b>			
	<ul style="list-style-type: none"> <li>• Road width</li> <li>• Gate width</li> <li>• Width of internal road</li> </ul>	9m 5m -NA-	Provided Provided 6m	MR MR -NA-
<b>2.</b>	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	<b>a. Number of staircases</b>			
	➤ Upper Floors	-NA-	-NA-	-NA-
	➤ Basements	3 Nos	Provided	MR
	<b>b. Width of staircases</b>			
	➤ Upper Floor	-NA-	-NA-	-NA-
	➤ Basements	1.2m	1.8m, 2.6m & 1.2m	MR
	<b>c. Protection of exits</b>			
	➤ Fire check door	Required	Provided	MR
	➤ Pressurization	-NA-	-NA-	-NA-
	<b>d. No. of continuous staircases to terrace</b>	Required	One	MR
	<b>e. Width of Corridor</b>	-NA-	-NA-	-NA-
	<b>f. Door Size</b>	-NA-	-NA-	-NA-
<b>3.</b>	<b>Compartmentation</b>			
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Sealing of electrical shafts</li> <li>• Fire Rating of shaft door</li> <li>• Water Curtain</li> <li>• Fire Dampers</li> </ul>	Required Required -NA- -NA- -NA-	Provided Provided -NA- -NA- -NA-	MR MR -NA- -NA- -NA-
<b>4.</b>	<b>Smoke Management System</b>			
	<ul style="list-style-type: none"> <li>• Basements</li> <li>• Upper floors</li> </ul>	30 ACPH 12 ACPH	Exhaust Fan Provided Exhaust Fan Provided	MR MR
<b>5.</b>	<b>Fire Extinguishers</b>			
	<ul style="list-style-type: none"> <li>• Total numbers</li> <li>• Types</li> <li>• IS marking</li> </ul>	Required ABC / CO <sub>2</sub> ISI Marked	30 Nos ABC, CO <sub>2</sub> & WCO <sub>2</sub> Provided	MR MR MR
<b>6.</b>	<b>First-Aid Hose Reels</b>			
	<ul style="list-style-type: none"> <li>• Total numbers on each floor</li> <li>• Length of hose reel hose</li> <li>• Nozzle diameter</li> </ul>	Hose Reels	Basement: 03 Nos Ground Floor: 05 Nos 30m 5mm	MR MR MR

<b>7.</b>	<b>Automatic fire detection and alarming system</b>			
	<ul style="list-style-type: none"> <li>• Type of detectors</li> <li>• Location of Main Panel</li> <li>• Location of Repeater Panel</li> <li>• Alternate source of power</li> <li>• Hooters' Location</li> </ul>	Required	Smoke & Heat	MR
		Required	Ground Floor	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	All area	MR
<b>8.</b>	<b>MOEFA</b>	Required	Provided	MR
<b>9.</b>	<b>Public Address System</b>	Required	Provided	MR
<b>10.</b>	<b>Automatic Sprinkler System</b>			
	<ul style="list-style-type: none"> <li>• Basement</li> <li>• Upper Floors</li> <li>• Sprinkler above false ceiling</li> </ul>	Required	Provided	MR
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
<b>11.</b>	<b>Internal Hydrants</b>			
	<ul style="list-style-type: none"> <li>• Size of riser/down-comer</li> <li>• Number of hydrants per floor</li> <li>• Hose Box</li> </ul>	Required	100mm	MR
		Required	Basement: 03 Nos Ground Floor: 05 Nos	MR
		Required	Basement: 03 Nos Ground Floor: 05 Nos	MR
<b>12.</b>	<b>Yard Hydrants</b>			
	<ul style="list-style-type: none"> <li>• Total number of hydrants</li> <li>• Hose Box</li> </ul>	6 Nos	Provided	MR
		6 Nos	Provided	MR
<b>13.</b>	<b>Pumping Arrangements</b>			
	<ul style="list-style-type: none"> <li>• <b>Ground Level</b> <ul style="list-style-type: none"> <li>➤ Discharge of main Pump</li> <li>➤ Head of Main pump</li> <li>➤ Number of main pumps</li> <li>➤ Jockey Pump out put</li> <li>➤ Jockey pump head</li> <li>➤ Standby Pump out put</li> <li>➤ Standby Pump Head</li> <li>➤ Auto Starting/Manual Stopping</li> </ul> </li> </ul>	1800 LPM	1800 LPM	MR
		56m	56m	MR
		02 Nos	Provided	MR
		180 LPM	Provided	MR
		56m	Provided	MR
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		Required	Provided	MR
	<ul style="list-style-type: none"> <li>• <b>Terrace level</b> <ul style="list-style-type: none"> <li>➤ Discharge of pump</li> <li>➤ Head of the pump</li> <li>➤ Power Supply</li> <li>➤ Auto Starting of pump</li> </ul> </li> </ul>	-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
<b>14.</b>	<b>Captive Water Storage for fire fighting</b>			
	<ul style="list-style-type: none"> <li>• Underground tank capacity <ul style="list-style-type: none"> <li>➤ Draw-off connection</li> <li>➤ Fire service inlet</li> <li>➤ Access to tank</li> </ul> </li> <li>• Overhead Tank capacity</li> </ul>	1, 50, 000	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	-NA-	-NA-
		-NA-	-NA-	-NA-
<b>15.</b>	<b>Exit Signage.</b>	Required	Provided	MR
<b>16.</b>	<b>Provision of Lifts.</b>			
	<ul style="list-style-type: none"> <li>• Pressurization of Lift Shaft</li> <li>• Pressurization of Lift lobby</li> <li>• Communication In lift Car</li> <li>• Fireman's Grounding Switch</li> <li>• Lift Signage</li> </ul>	-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
<b>17.</b>	<b>Standby power supply</b>	Required	Provided	MR
<b>18.</b>	<b>Refuge Area.</b>			
	<ul style="list-style-type: none"> <li>➤ Total Area</li> <li>➤ Location</li> </ul>	-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-

19.	<b>Fire Control Room</b> <ul style="list-style-type: none"> <li>• Detector System Panel</li> <li>• Flow Switch Panel</li> <li>• PA System Panel</li> <li>• Battery backup</li> <li>• Building Floor Plans</li> </ul>	-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
20.	<b>Special Fire Protection System for Protection of special Risks, if any:</b>	CO <sub>2</sub> flooding provided in HT & LT panels.		MR

The fire protection systems provided in the building were checked, tested at random and found functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules, the Fire Safety Certificate issued vide letter No. F.6/MS/DFS/EH/2019/SZ/102 dated 15/01/2019, renewal under Rule 37 of the Delhi Fire Service Rules 2010, is recommended.

*[Signature]*  
06/01/22

Signature of the Inspecting Officer  
 Name : S. K. Dua  
 Designation: DO (SD)

*[Signature]*

Signature of the Inspecting Officer  
 Name : A. K. Jaiswal  
 Designation: Div. Officer

Dv. CFO (SZ)

*[Handwritten notes and signatures]*  
F.T.  
*[Signature]*

*[Handwritten notes and signature]*  
DO SD

F.T. letter is put up for sig. pl.

Dv. CFO (SZ) *[Signature]*

*[Signature]*  
10/01/22

M.S. *[Signature]*