

C/54

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI- 110001

No. F.6/DFS/MS/School/2021/NDZ/ 59

Dated: 21/01/2022

FIRE SAFETY CERTIFICATE


Certified that the Bhai Parmanand Vidya Mandir at Surya Niketan, Near Karkardooma, Delhi-110092, comprised of ground plus three upper floors (temporary construction at fourth floor) owned/occupied by Bhai Parmanand Vidya Mandir was issued FSC vide letter No. F.6/DFS/MS/School/2018/NDZ/904 dated 04/05/2018. The Manager has given an undertaking dated 04/01/2022 not to use fourth floor for any other purpose. The school building have complied with the fire prevention and fire safety requirements in accordance with the rule 33 of the Delhi Fire Service Rules, 2010 and verified by the officer concerned of this department on 04/10/2021 in the presence of Sh. Ajay Pal Singh, Principal and that the building is fit for occupancy class "B" 'Educational Building' for ground plus three upper floor only with effect from 21/01/2022 for a period of **three** years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010 & also conditions printed overleaf.

Issued on.....21/01/2022.....at New Delhi by

Note:- This Fire Safety Certificate does not includes fourth floor.


21/1/22

(Dr. S. K. Tomar)
Dy. Chief Fire Officer

O/c 

To,

The Principal,
Bhai Parmanand Vidya Mandir,
Surya Niketan, Near Karkardooma,
Delhi-110092

Copy for information and necessary action, if any:-

1. The Commissioner,
EDMC, Headquarters,
419, Udyog Sadan, Patparganj Industrial Area,
New Delhi-110092
2. The Director of Education,
D-Block, Anand Vihar,
Delhi

CONDITIONS

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities. This Fire Safety Certificate is valid only for permanent building structure as per plan.
5. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction /unauthorized use of land or activities, if any.
6. Basement if any shall not be used for any other purpose except as specified in UBBL/National Building Code.
7. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in
8. The owner / occupier shall apply for renewal of this Fire Safety Certificate of the Director in Form 'J' [sub rule (1) of rule (37)] along with a copy of this Certificate, Six Months prior to its expiry.

N/18
INSPECTION REPORT

1. Name & address of the building : Bhai Parmanand Vidya Mandir, Surya Niketan, Near Karkardooma, Delhi-110092
2. Building is comprised of : Ground plus three upper floors(Some construction at fourth floor)
3. Type of Occupancy : Educational
4. Type of Case : Renewal
5. Details of Previous NOC letter : F.6/DFS/MS/School/2018/NDZ/904 dated- 04/05/2018
6. Fire Safety direction letter No : F.6/MS/DFS/BP/2000/194 dt- 02.02.2000
7. Date of Inspection : 03/12/2021
8. Name of the Inspecting officers : ADO Nagender Singh
9. Name and designation of Officer from the building side : Sh. Ajay Pal Singh, Principal
10. Year of Construction : 2000
11. Applicant's email ID : info@bvmschool.in dt- 23/09/2021


Sr. No	Minimum Standards on fire prevention and fire safety U/R33	Directive Requirement	Provided at Site	Remarks MR/NMR
01	Access to building.			
	• Road width	6 m	7 m	MR
	• Gate width	4.5 m	2 nos. of 5 m	MR
	• Width of internal road	N/A	N/A	N/A
02	Number, Width, Type and Arrangement of Exits.			
	a. Number of Staircases			
	• Upper Floor	4 nos.	4 nos.	MR
	• A-Block G+3	2 nos.	2 nos.	MR
	• B-Block G+3	2 nos.	2 nos.	MR
	• Basement	N/A	N/A	N/A
	b. Width of Staircases			
	• Upper Floor	1.5 m	1.5 m each	MR
	• A-Block G+3	1.5 m	1.5 m each	MR
	• B-Block G+3	1.5 m	1.5 m & 1.45 m	MR(Accepted earlier)
	• Basement	N/A	N/A	N/A
	c. Protection of exits			
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	d. No. of continuous staircases to terrace	2 nos.	4 nos.	MR
	e. Width of Corridor	1.5 m	2.26 m & 1.85 m	MR
	f. Door Size	1 m	1 m	MR
03	Compartmentation.			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	Required	Provided	MR
	• Fire rating of shaft door	N/A	N/A	N/A
	• Water curtain	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A
04	Smoke Management System.			
	• Basement	N/A	N/A	N/A
	• Upper floor	N/A	N/A	N/A
05	Fire Extinguishers.			
	• Total numbers	45 nos.	111 nos.	MR
	• Types	ABC /CO ₂	ABC /CO ₂	MR
	• IS marking	ISI marked	ISI marked	MR

06	First-aid-Hose Reels.			
	• Total numbers on each floor	3 nos.	3 nos.	MR
	• Length of hose reel hose	30 m	30 m	MR
	• Nozzle diameter	05 mm	05 mm	MR
07	Automatic fire detection and alarming system.			
	• Type of detectors	N/A	N/A	N/A
	• Location of main panel	N/A	N/A	N/A
	• Location of repeater panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooter's location	N/A	N/A	N/A
08	MOEFA	N/A	Provided	MR
09	Public address System.	N/A	Provided	MR
10	Automatic Sprinkler System.			
	• Basement	N/A	N/A	N/A
	• Upper floor	N/A	N/A	N/A
	• Sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants			
	• Size of riser/down-comer	100 mm	100 mm X 3	MR
	• Number of hydrants per floor	3 nos.	3 nos.	MR
	• Hose Box	3 nos.	3 nos.	MR
12	Yard Hydrants.			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13	Pumping Arrangements.			
	➤ Ground Level	N/A	N/A	N/A
	• Discharge of main Pump	N/A	N/A	N/A
	• Head of Main Pump	N/A	N/A	N/A
	• Number of main pumps	N/A	N/A	N/A
	• Jockey pump out put	N/A	N/A	N/A
	• Jockey pump head	N/A	N/A	N/A
	• Standby pump out put	N/A	N/A	N/A
	• Standby pump Head	N/A	N/A	N/A
	• Auto Starting /Manual stopping	N/A	N/A	N/A
	• Pump House Access	N/A	N/A	N/A
	➤ Terrace Level			
	• Discharge of pump	900 LPM	900 LPM	MR
	• Head of the Pump	40 m	40 m	MR
	• Power supply	Required	Provided	MR
	• Auto Starting of pump	Required	Provided	MR
14	Captive Water Storage for Fire Fighting.			
	• Underground tank capacity	N/A	N/A	N/A
	• Draw-off connection	N/A	N/A	N/A
	• Fire service inlet	Required	Provided	MR
	• Access to tank	Required	Provided	MR
	• Overhead Tank capacity	35,000 Ltrs.	35,000 Ltrs.	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication in lift car	N/A	N/A	N/A
	• Firemen's grounding switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A

N/20

17	Standby power supply	N/A	N/A	N/A
18	Refuge Area.			
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector system panel	N/A	N/A	N/A
	• Flow switch panel	N/A	N/A	N/A
	• PA system panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection systems for protection of special Risks, if any:	N/A	N/A	N/A


Keeping in view of the compliance of the minimum standards of fire prevention and fire safety measures required under the rules and undertaking submitted by principal of the school, it is recommended to renewal Fire Safety Certificate under rule 37 of Delhi Fire Service Rules, 2010.


 (Nagender Singh)
 ADO (Shahdara)


Dy. CFO (NDZ)

Pl. Apcax about F.S.D. Dt. 30/7/20.


 8/11/21



ADD(Syahr) As directed the said school building was visited on dated 04/1/22 to verify undertaking submitted by Principal of the school. Also the school authorities showed their inability to construct 1st floor as per fire safety directives due to COVID Pandemic. The porta cabin has been sealed with ply ~~board~~ wood. Submitted please


 5/1/22

Dy. CFO (NDZ)


 8/11/22

ADD(Syahr)