

C-109

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110001


No. F6/DFS/MS/School/2022/ 119

Dated: 03/02/2022

FIRE SAFETY CERTIFICATE

Certified that the O.P Suri Memorial Education Society (The Srijan School) located at Plot No. 4B, North Model Town, Delhi-110009 comprised of Ground and 04 upper floors only owned/ occupied by O.P Suri Memorial Education Society was issued Fire Safety Certificated vide this office letter no. F-6/DFS/MS/2017/1696 dated 23.11.2017. The premise was re-inspected by the officer concerned of this department on 24.01.2022 in the presence of Sh. Devashish Tiwari (Admin. Officer) and observed that all the fire prevention and fire safety arrangements as provided in the premise found in good working condition there is premise additional alteration running of offices & library at fourth floor. The premise have therefore deemed complied with the requirements under rule 33 of the Delhi Fire Service Rules, 2010 and the building premise is fit for occupancy under Educational "Group B" with effect from 03/02/2022 for a period of three years in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under rule 40, subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010,

Issued on 03/02/2022 at New Delhi


(Atul Garg)

Director

Ph:-011-23414000

Copy to: -

1. The Director, Education, Government of N.C.T of Delhi. Old Sectt. Delhi – 110054.
2. The Principal, O.P Suri Memorial Education Society (The Srijan School) located at Plot No. 4B, North Model Town, Delhi-110009.

Conditions for the validity of Fire Safety Certificate:

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection.
3. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
4. All the staff members must know the correct method of operation of firefighting system.
5. The owner / occupier shall submit a declaration every year in Form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on <http://delhi.gov.in./wps/wcm/connect/doit fire/FIRE/Home/Forms>.
6. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.
7. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".

INSPECTION REPORT

1. Name & address of the building : O.P Suri Memorial Education Society (The Srijan School) at Plot no. 4B, North Model Town, Delhi-110009.
2. Composition of building : Ground and 04 upper floors
3. Type of Occupancy : Educational
4. Type of Case : Add/Alt
5. Details of previous NOC : F6/DFS/MS/2017/1696 Dated 23.11.2017
6. Fire Safety directives letter No : F6/DFS/MS/BP/2014/337 Dated 18/12/2014
7. Date of inspection : 24.01.2022
8. Name of the Inspecting Officers : ADO (RN)
9. Name and designation of officers
From the building side : Sh. Devashish Tiwari/ Admin. Officer
10. Year of Construction : 2015-16
11. Applicant's letter No. : Online E-mail I.D Dated 24.12.2021

Plot Area-8094 m2 Total class room -80 nos

Minimum Standards on fire prevention and fire safety U/R 33		NBC Requirement	Provided at site	Remarks MR/NMR
1	Access to building			
	• Road width	12m	24m	MR
	• Gate width	4.5m	5m	MR
	• Width of internal road	6m	6m	MR
2	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	• Upper Floors	03	03	MR
	• Basements	NA	NA	NA
	b. Width of staircases			
	• Upper Floors	1.50m	1.50m	MR
	• Basements	NA	NA	NA
	c. Protection of exits			
	• Fire check door	Required	Provided	MR
	• Pressurization	NA	NA	NA
	d. No. of continuous staircases to terrace	01	01	MR
	e. Width of Corridor	NA	NA	NA
	f. Door Size	1.0m & 1.5m for offices	Provided	MR
3	Compartmentation.			
	• Fire check door	Required	Provided	MR
	• Sealing of electrical shafts	Required	Provided	MR
	• Fire Rating of shaft door	01 hrs	Provided	MR
	• Water Curtain	NA	NA	NA
	• Fire Dampers	NA	NA	NA
4	Smoke Management System.			
	• Basements	30 a/c per hour	No basement	NA
	• Upper floors	12 a/c per hour	Open window	MR
5	Fire Extinguishers			

	<ul style="list-style-type: none"> Total numbers Types ISl marking 	30no	30nos	MR
		ABC/Co2	ABC-30	MR
		Yes	Yes	MR
6	First-Aid Hose Reels.			
	<ul style="list-style-type: none"> Total numbers on each floor Length of hose reel hose Nozzle diameter 	03	03 Provided	MR
		30m	30m Provided	MR
		5mm	5mm Provided	MR
7	Automatic fire detection and alarming system			
	<ul style="list-style-type: none"> Type of detectors Location of Main Panel Location of Repeater Panel Alternate source of power Hooters' Location 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
8	MOEFA	Required	Provided	MR
9	Public Address System.	NA	Provided	NA
10	Automatic Sprinkler System.			
	<ul style="list-style-type: none"> Basement Upper Floor Sprinkler above false ceiling 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
11	Internal Hydrants			
	<ul style="list-style-type: none"> Size of riser/down-comer Number of hydrants per floor Hose Box 	100mm	Provided	MR
		03	03	MR
		Required	Provided	MR
12	Yard Hydrants.			
	<ul style="list-style-type: none"> Total number of hydrants Hose Box 	NA	NA	NA
		NA	NA	NA
13	Pumping Arrangements.			
	<ul style="list-style-type: none"> Ground Level <ul style="list-style-type: none"> Discharge of main Pump Head of Main pump Number of main pumps Jockey Pump out put Jockey pump head Standby Pump out put Standby Pump Head Auto Starting/ Manual stopping Pump House Access Terrace level <ul style="list-style-type: none"> Discharge of pump Head of the pump Power Supply Auto Starting of pump 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		900 lpm	900 lpm	MR
		40m	40m	MR
		Required	Provided	MR
		Required	Provided	MR
14	Captive Water Storage for fire fighting.			
	<ul style="list-style-type: none"> Underground tank capacity Draw-off connection Fire service inlet Access to tank 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA

	<ul style="list-style-type: none"> Overhead Tank capacity 	25,000ltrs	Provided	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	<ul style="list-style-type: none"> Pressurization of Lift Shaft 	Required	Provided	MR
	<ul style="list-style-type: none"> Pressurization of Lift lobby 	Required	Provided	MR
	<ul style="list-style-type: none"> Communication In lift Car 	Required	Provided	MR
	<ul style="list-style-type: none"> Fireman's Grounding Switch 	Required	Provided	MR
	<ul style="list-style-type: none"> Lift Signage 	Required	Provided	MR
17	Standby power supply	Required	Provided	MR
18	Refuge Area.			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19	Fire Control Room			
	<ul style="list-style-type: none"> Detector System Panel 	Required	Ground floor	MR
	<ul style="list-style-type: none"> Flow Switch Panel 	Required	Ground floor	MR
	<ul style="list-style-type: none"> PA System Panel 	Required	Ground floor	MR
	<ul style="list-style-type: none"> Batter backup 	Required	Ground floor	MR
	<ul style="list-style-type: none"> Building Floor Plans 	Required	Ground floor	MR
20	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested/ checked randomly and found in good working condition, at the time of inspection. The management has complied all the shortcomings issued and communicated by this department vide letter of even no. 70 dated 17.02.2021

Keeping in view the satisfactory compliance of the minimum standard on fire prevention and fire safety requirements as stipulated in NBC Part 4, it is recommended to grant Fire Safety Certificate

DO (NW)

Signature
25/01/2022

Dy. CEO (W2)

Spoken say
Atak are weight

Signature
27/1/2022

Signature of the Inspecting Officer
Name :- C.L. Meena
Designation:- ADO/RN

ADO/RN

spoken.

three stairs case having width 1.5mtr. each

Approved by this department vide letter No. 199

dated 11/06/2020 at C-88

resubmitted Pl.

Signature
28/01/2022

Cont...