

C-40

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE, NEW DELHI-110001**

No. F6/DFS/MS/School/WZ/2022/ 121

Dated: 03/02/2022

**FIRE SAFETY CERTIFICATE**

Certified that the **R. R Gita Bal Bharti Public School** located at **Jalebi Chowk, Sultan Puri, Delhi-110086**, comprised of **Ground + 02 upper floors** has already been issued FSC by this department vide letter No. **F.6/DFS/MS/2018/School/WZ/1933** dated **21.08.2018**. The premises was re-inspected by the officer concerned of this department on **18.01.2022** in the presence of **Sh. Bhogiram (UDC)** and found that the said building have deemed complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and that the premises fit for occupancy class **Educational "Group B"** with effect from **03/02/2022** for a period of **three years** in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subjected to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010.

Issued on **03/02/2022** at New Delhi by

  
(Dhrampal Bhardwaj)  
Dy.Chief Fire Officer  
Tel:-01123414250

Copy to :-

1. The Principal, R. R Gita Bal Bharti Public School located at Jalebi Chowk, Sultan Puri, Delhi-110086.
2. The Director of Education, Old Secretariat, Delhi

**Conditions for the validity of fire safety certificate:**

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection.
3. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
4. All the staff members must know the correct method of operation of firefighting system.
5. The owner/ occupier shall submit a declaration **every year** in **Form 'K'** [sub rule (2) of Rule 38] provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [http://delhi.gov.in/wps/wcm/connect/doiit\\_fire/FIRE/Home/Forms](http://delhi.gov.in/wps/wcm/connect/doiit_fire/FIRE/Home/Forms)
6. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction (Clause 2.9.2 of UBBL-2016) or Alteration (Clause 1.4.3 of UBBL-2016), if any.
7. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in **Form 'J'** [sub rule (1) of Rule 37] along with a copy of this Certificate, **six months** prior to its expiry."

N/22

**INSPECTION REPORT**

1. Name & address of the building : R. R Gita Bal Bharti Public School, Jalebi Chowk, Sultan Puri, Delhi-86
2. Type of Occupancy : Educational
3. Type of Case : Renewal (**Ground + 02 upper floor**)
4. Details of Previous NOC : F.6/DFS/MS/2018/School/WZ/1933 dated 21.08.2018
5. Fire Safety directives letter No : NBC Part-IV
6. Date of inspection : 18.01.2022
7. Name of Inspecting Officer : A.K.Sharma ADO(Rohini)
8. Name and designation of officers  
From the building side : Sh. Bhogiram (UDC)
9. Year of Construction : 1994
10. Applicant's letter No. : OD No.3982 dated 01.11.2021.

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC Requirement	Provided at site	Remarks MR/NMR
1.	<b>Access to building</b>			
	<ul style="list-style-type: none"> <li>• Road width</li> <li>• Gate width</li> <li>• Width of internal road</li> </ul>	<ul style="list-style-type: none"> <li>Accessible</li> <li>Accessible</li> <li>NA</li> </ul>	<ul style="list-style-type: none"> <li>Accessible</li> <li>4.5m</li> <li>NA</li> </ul>	<ul style="list-style-type: none"> <li>MR</li> <li>MR</li> <li>NA</li> </ul>
2.	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	a. Number of staircases			
	<ul style="list-style-type: none"> <li>• Upper Floors</li> <li>• Basements</li> </ul>	<ul style="list-style-type: none"> <li>03</li> <li>NA</li> </ul>	<ul style="list-style-type: none"> <li>03</li> <li>NA</li> </ul>	<ul style="list-style-type: none"> <li>MR</li> <li>NA</li> </ul>
	b. Width of staircases			
	<ul style="list-style-type: none"> <li>• Upper Floor</li> <li>• Basements</li> </ul>	<ul style="list-style-type: none"> <li>1.5m</li> <li>NA</li> </ul>	<ul style="list-style-type: none"> <li>1.35m x 3</li> <li>NA</li> </ul>	<ul style="list-style-type: none"> <li>MR(Old case)</li> <li>NA</li> </ul>
	c. Protection of exits			
	Fire check door	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Pressurization</li> </ul>	NA	NA	NA
	d. No. of continuous staircases to terrace	01	01	MR
	e. Width of Corridor	1.5m	1.5m	MR
	f. Door Size	1m	1m x 2	MR
3.	<b>Compartmentation</b>			
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Sealing of electrical shafts</li> <li>• Fire Rating of shaft door</li> <li>• Water Curtain</li> <li>• Fire Dampers</li> </ul>	<ul style="list-style-type: none"> <li>NA</li> <li>Required</li> <li>NA</li> <li>NA</li> <li>NA</li> </ul>	<ul style="list-style-type: none"> <li>NA</li> <li>Provided</li> <li>NA</li> <li>NA</li> <li>NA</li> </ul>	<ul style="list-style-type: none"> <li>NA</li> <li>MR</li> <li>NA</li> <li>NA</li> <li>NA</li> </ul>
4.	<b>Smoke Management System</b>			
	<ul style="list-style-type: none"> <li>• Basements</li> <li>• Upper floors</li> </ul>	<ul style="list-style-type: none"> <li>30 a/c per hour</li> <li>12 a/c per hour</li> </ul>	<ul style="list-style-type: none"> <li>NA</li> <li>Natural ventilated</li> </ul>	<ul style="list-style-type: none"> <li>NA</li> <li>MR</li> </ul>
5.	<b>Fire Extinguishers</b>			
	<ul style="list-style-type: none"> <li>• Total numbers</li> <li>• Types</li> <li>• IS marking</li> </ul>	<ul style="list-style-type: none"> <li>12nos.</li> <li>ABC/CO2</li> <li>ISI marked</li> </ul>	<ul style="list-style-type: none"> <li>16nos.</li> <li>ABC-16</li> <li>Yes</li> </ul>	<ul style="list-style-type: none"> <li>MR</li> <li>MR</li> <li>MR</li> </ul>
6.	<b>First-Aid Hose Reels</b>			
	<ul style="list-style-type: none"> <li>• Total numbers on each floor</li> <li>• Length of hose reel hose</li> <li>• Nozzle diameter</li> </ul>	<ul style="list-style-type: none"> <li>01</li> <li>30mm</li> <li>5m</li> </ul>	<ul style="list-style-type: none"> <li>Provided</li> <li>Provided</li> <li>Provided</li> </ul>	<ul style="list-style-type: none"> <li>MR</li> <li>MR</li> <li>MR</li> </ul>
7.	<b>Automatic fire detection and alarming system</b>			
	<ul style="list-style-type: none"> <li>• Type of detectors</li> <li>• Location of Main Panel</li> <li>• Location of Repeater Panel</li> <li>• Alternate source of power</li> </ul>	<ul style="list-style-type: none"> <li>NA</li> <li>NA</li> <li>NA</li> <li>NA</li> </ul>	<ul style="list-style-type: none"> <li>NA</li> <li>NA</li> <li>NA</li> <li>NA</li> </ul>	<ul style="list-style-type: none"> <li>NA</li> <li>NA</li> <li>NA</li> <li>NA</li> </ul>

N)23

	• Hooters' Location	NA	NA	NA
8.	<b>MOEFA</b>	NA	NA	NA
9.	<b>Public Address System</b>	NA	NA	NA
10.	<b>Automatic Sprinkler System</b>			
	• Basement	NA	NA	NA
	• Ground & Upper Floors	NA	NA	NA
	• Sprinkler above false ceiling	NA	NA	NA
11.	<b>Internal Hydrants</b>			
	• Size of riser/down-comer	100mm	Provided	MR
	• Number of hydrants per floor	01	Provided	MR
	• Hose Box	01	Provided	MR
12.	<b>Yard Hydrants</b>			
	• Total number of hydrants	NA	NA	NA
	• Hose Box	NA	NA	NA
13.	<b>Pumping Arrangements</b>			
	• Ground Level	NA	NA	NA
	➤ Discharge of main Pump	NA	NA	NA
	➤ Head of Main pump	NA	NA	NA
	➤ Number of main pumps	NA	NA	NA
	➤ Jockey Pump out put	NA	NA	NA
	➤ Jockey pump head	NA	NA	NA
	➤ Standby Pump out put	NA	NA	NA
	➤ Standby Pump Head	NA	NA	NA
	➤ Auto Starting/Manual Stopping	NA	NA	NA
	➤ Pump House Access	NA	NA	NA
	• Terrace level			
	➤ Discharge of pump	450lpm	450lpm	MR
	➤ Head of the pump	40m	40m	MR
	➤ Power Supply	Required	Provided	MR
	➤ Auto Starting of pump	Required	Provided	MR
14.	<b>Captive Water Storage for fire fighting</b>			
	• Underground tank capacity	NA	NA	NA
	➤ Draw-off connection	NA	NA	NA
	➤ Fire service inlet	NA	NA	NA
	➤ Access to tank	NA	NA	NA
	• Overhead Tank capacity	10,000ltr	10,000ltr	MR
15.	<b>Exit Signage.</b>	Required	Provided	MR
16.	<b>Provision of Lifts.</b>			
	• Pressurization of Lift Shaft	NA	NA	NA
	• Pressurization of Lift lobby	NA	NA	NA
	• Communication In lift Car	NA	NA	NA
	• Fireman's Grounding Switch	NA	NA	NA
	• Lift Signage	NA	NA	NA
17.	<b>Standby power supply</b>	Required	Provided	MR
18.	<b>Refuge Area.</b>			
	➤ Total Area	NA	NA	NA
	➤ Location	NA	NA	NA
19.	<b>Fire Control Room</b>			
	• Detector System Panel	NA	NA	NA
	• Flow Switch Panel	NA	NA	NA
	• PA System Panel	NA	NA	NA
	• Battery backup	NA	NA	NA

20.

Speci  
of



2/24

	• Building Floor Plans	NA	NA	NA
20.	Special Fire Protection System for Protection of special Risks, if any:	NA	NA	NA


The fire protection systems provided in the building were test checked and found functional at the time of inspection.


Keeping in view the satisfactory compliance of the minimum standards on fire prevention and fire safety required as stipulated in NBC Part-4, and removal of shortcomings issued vide letter no. 587 dated 27.10.2021, the FSC issued vide letter no. F.6/DFS/MS/2018/School/WZ/1933 dated 21.08.2018, renewal under rule 37 of the Delhi Fire Service Rules, 2010 is recommended.

  
28/1/22

Signature of the Inspecting Officer  
Name Ajay Kumar Sharma  
Designation ADO (Rohini)


DO (NW)


  
28/01/2022  
By CFO (WZ)


  
31/7/2022

ADO Rohini

FI letter is put up for kind perusal and signature please.

  
CFO (WZ)

  
31/8/2022

  
2/2/22

