

412

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001**

No. F.6/DFS/MS/EH/2022/SZ/ **64**

Dated **09/03/2022**

**FIRE SAFETY CERTIFICATE**

Certified that the Eating House in the name & style of **M/s Haldiram Restaurant** located at HR, Express, L-43, Ground Floor, Kalkaji, New Delhi-110016 in the building comprised of Ground + 03 Upper floors owned/occupied by (A Unit of Haldiram Marketing Pvt Ltd) have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and verified by the officer concerned of Delhi Fire Service on 10/12/2021 in the presence of Mr. Sanjeev Yadav) and that the premise is fit for occupancy class **Group-D Assembly (Restaurant at Ground floor only)** with effect from the date of issue of this certificate for a period of **Three years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010

Issued on **09/03/2022** at New Delhi by

  
(ATUL GARG)  
DIRECTOR

Copy to: -

1. The Joint Comm. of Police (Lic.), First floor, P.S. Defence Colony, New Delhi-110049
2. The DHO, (South Zone), SDMC, Public Health Department, Aurobindo Marg, Green Park, New Delhi-110016 (Ref. MHA Portal ID NO 2021112527183 dated 25/11/2021)
3. M/s Haldiram Restaurant located at HR, Express, L-43, Ground Floor, Kalkaji, New Delhi-110016.

**Conditions for the validity of Fire Safety Certificate: -**

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
3. All the staff members must know the correct method of operation of fire-fighting system.
4. The owner/ occupier shall submit a declaration every year in Form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)
5. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or alteration (Clause 1.4.3 of UBBL-2016), if any.
6. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry."

## INSPECTION REPORT

1	Name & Address of the Building	M/s Haldiram Marketing Pvt Ltd located at HR-Express, L-43, Ground Floor, Kalkaji, New Delhi-110019		
2	Type of Occupancy	Assembly Building (Group-D)		
3	Building Comprised of	Ground + 03 upper floor (Restaurant at Ground Floor only)		
4	Type of Case	New Case		
5	Details of Previous NOC	Nil		
6	Fire Safety Directives Letter No	Nil		
7	Date of Inspection	10/12/2021		
8	Name of the Inspecting Officers	Sh. Rajesh Kumar, ADO (BCP)		
9	Name & Designation of Officers from the building side	Mr. Sanjeev Yadav		
10	Year of construction	2014		
11	Applicant letter No.	MHA Portal ID NO 2021112527183 dated 25/11/2021		
S. No	Minimum standards on Fire Prevention and Fire Safety U/R 33	UBBL /NBC- 2016 Requirements	Provided at Site	Remarks NR/NMR
1	<b>Access to Building.</b>			
	<ul style="list-style-type: none"> <li>• Road width</li> <li>• Gate width</li> <li>• Width of internal road</li> </ul>	As per MPD-2021	06 m	MR
		4.5 m	About on road	MR
		-N/A-	-N/A-	-N/A-
2	<b>Number, width, type &amp; arrangement of exits.</b>			
	a) Number of Staircase	Restaurant at ground floor only		
	➤ Upper floors.	-N/A-	-N/A-	-N/A-
	➤ Basement floor.	-N/A-	-N/A-	-N/A-
	b) Width of Staircase			
	➤ Upper floors	-N/A-	-N/A-	-N/A-
	➤ Basement floor	-N/A-	-N/A-	-N/A-
	c) Protection of exits			
	➤ Fire check door	-N/A-	-N/A-	-N/A-
	➤ Pressurization	-N/A-	-N/A-	-N/A-
	d) No. of continuous staircase to terrace	-N/A-	-N/A-	-N/A-
	e) Width of corridor	-N/A-	-N/A-	-N/A-
	f) Door size	2 exits, 1.50 m x 2	Provided	MR
3	<b>Compartmentation.</b>			
	<ul style="list-style-type: none"> <li>• Fire check door.</li> <li>• Sealing of electrical shafts.</li> <li>• Fire rating of shaft door.</li> <li>• Water curtain</li> <li>• Fire dampers.</li> </ul>	-N/A-	-N/A-	-N/A-
		-N/A-	-N/A-	-N/A-
		-N/A-	-N/A-	-N/A-
		-N/A-	-N/A-	-N/A-
		-N/A-	-N/A-	-N/A-
4	<b>Smoke Management system.</b>			
	<ul style="list-style-type: none"> <li>• Basement</li> <li>• Upper floors</li> </ul>	-N/A-	-N/A-	-N/A-
		-N/A-	-N/A-	-N/A-
5	<b>Fire Extinguishers.</b>			
	<ul style="list-style-type: none"> <li>• Total numbers</li> <li>• Types</li> <li>• ISI Marking</li> </ul>	10 nos.	Provided	MR
		ABC / CO <sub>2</sub>	ABC & CO <sub>2</sub>	MR
		ISI marked	Provided	MR
6	<b>First Aid Hose Reels.</b>			
	<ul style="list-style-type: none"> <li>• Total numbers on each floor</li> <li>• Length of hose-reel hose.</li> </ul>	One	Provided	MR
		30m	Provided	MR

	• Nozzle Diameter	5mm	Provided	MR
7	<b>Automatic fire detection &amp; alarming system.</b>			
	• Type of detectors	-N/A-	Smoke type	-N/A-
	• Location of Main Panel	-N/A-	Ground Floor	-N/A-
	• Location of Repeater Panel	-N/A-	-N/A-	-N/A-
	• Alternate source of power	-N/A-	Provided	-N/A-
	• Hooter's location	-N/A-	Each floor	-N/A-
8.	<b>MOEFA</b>	Required	Provided	MR
9.	<b>Public Address System</b>	-N/A-	-N/A-	-N/A-
10.	<b>Automatic Sprinkler System</b>			
	• Basement.	-N/A-	-N/A-	-N/A-
	• Upper floors	-NA-	-NA-	-NA-
	• Sprinkler above false ceiling	-NA-	-NA-	-NA-
11.	<b>Internal Hydrants.</b>			
	• Size of Riser / Down-comer	100 mm	Provided	MR
	• Number of Hydrant per floor	Required	01 no	MR
	• Hose box.	Required	01 no	MR
12.	<b>Yard Hydrants.</b>			
	• Total number of hydrants.	-N/A-	-N/A-	-N/A-
	• Hose box.	-N/A-	-N/A-	-N/A-
13.	<b>Pumping arrangements.</b>			
	• <b>Ground Level</b>			
	Discharge of main pump.	-N/A-	-N/A-	-N/A-
	➤ Head of main pump.	-N/A-	-N/A-	-N/A-
	➤ Number of main pumps.	-N/A-	-N/A-	-N/A-
	➤ Jockey Pump output.	-N/A-	-N/A-	-N/A-
	➤ Jockey Pump head.	-N/A-	-N/A-	-N/A-
	➤ Standby Pump output.	-N/A-	-N/A-	-N/A-
	➤ Standby Pump head.	-N/A-	-N/A-	-N/A-
	➤ Auto Starting/Manual stopping.	-N/A-	-N/A-	-N/A-
	➤ Pump house access.	-N/A-	-N/A-	-N/A-
	• <b>Terrace Level</b>			
	➤ Discharge of pump.	450 LPM	2 x 450 LPM	MR
	➤ Head of pump.	40 m	40 & 30 m	MR
	➤ Power supply.	Required	Provided	MR
	➤ Auto starting of pump.	Required	Provided	MR
14.	<b>Captive water storage for firefighting.</b>			
	• Underground tank capacity.	-N/A-	-N/A-	-N/A-
	➤ Draw-off connection.	-N/A-	-N/A-	-N/A-
	➤ Fire Service Inlet.	-N/A-	-N/A-	-N/A-
	➤ Access to tank.	-N/A-	-N/A-	-N/A-
	• Overhead tank capacity.	20,000 ltrs	Provided	MR
15.	<b>Exit Signage.</b>	Required	Provided	MR
16.	<b>Provision of Lifts.</b>			
	• Pressurization of lift shaft.	-N/A-	-N/A-	-N/A-
	• Pressurization of lift lobby.	-N/A-	-N/A-	-N/A-
	• Communication in lift car.	-N/A-	-N/A-	-N/A-
	• Fireman's switch.	-N/A-	-N/A-	-N/A-
	• Lift signage.	-N/A-	-N/A-	-N/A-



		Required	Provided	MR
17	Standby Power Supply			
18.	Refuge Area			
	• Total area	-N/A-	-N/A-	-N/A-
	• Location	-N/A-	-N/A-	-N/A-
19.	Fire Control Room.			
	• Detector System Panel.	-N/A-	-N/A-	-N/A-
	• Flow Switch Panel.	-N/A-	-N/A-	-N/A-
	• PA system Panel.	-N/A-	-N/A-	-N/A-
	• Battery backup	-N/A-	-N/A-	-N/A-
	• Building floor plan	-N/A-	-N/A-	-N/A-
20.	Special Fire Protection System for the Protection of special Risk, if any.	-N/A-	-N/A-	-N/A-

The Fire protection systems provided in the building were test checked at random and found functional at the time of inspection.

Keeping in view of the substantially satisfactory compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, it is recommended to issue Fire Safety Certificate under rule 35 (3) of the Delhi Fire Service Rules, 2010

Accordingly DFA is put up for approval and signature please.

*[Handwritten Signature]*  
13/12

Signature of the Inspecting Officer  
Name: Sh. Rajesh Kumar  
Designation: ADO (BCP)

~~DO (SD)~~

*[Handwritten Signature]*  
14/12/21

*[Handwritten Signature]*  
DeFO (S)

*[Handwritten Signature]*

*[Handwritten Signature]*  
15/12

*[Handwritten Signature]*

C.F.O.

*[Handwritten Signature]*  
15/12

*[Handwritten Signature]*  
16/12/21

1- What is the  
about on upper floor  
and is they have safe  
exit from ground floor

D/K/SL

2- Exit are on  
both sides

*[Handwritten Signature]*  
16/12/21

