

C-27

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE
NEW DELHI- 110001

No.F6/DFS/MS/School/2022/SZ/ 322

Dated: 29/03/2022

FIRE SAFETY CERTIFICATE

Certified that the **D.C. Convent School**, RZ-115 Shiv Nagar, Raghubir Enclave, Najafgarh, New Delhi-110043, Comprised of ground plus two upper floors & one room on terrace using for Store , owned/occupied by D.C. Convent School have complied with the fire prevention and fire safety requirements in accordance with the Rules 33 of the Delhi Fire Service Rules 2010 and verified by the officer concerned of this department on 09/03/2022 in the presence of Mr. Kuldeep Dagar (Manager) and found that the school building (Ground plus two upper floors only) is fit for occupancy class B 'Educational Building' for with effect from 29/03/2022 for a period of **three years** in accordance with the Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010, printed below.

Issued on 29/03/2022 at New Delhi by


(Atul Garg)
Director
Delhi Fire Service
9/22

Copy to:-

1. The Manager, D.C. Convent School, RZ-115 Shiv Nagar, Raghubir Enclave, Najafgarh, New Delhi-110043.
2. Director of Education, Govt. of NCT of Delhi, Old Secretariat, New Delhi-110054.

Following fire safety directives must be adhered to:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. The means of escape shall be kept unlocked and unobstructed for unhindered evacuation of occupants in case of emergency.
3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
4. The trained staff should be available round the clock.
5. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
6. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
7. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

N/11

1. Name & address of the building : D.C. Convent School, RZ-115, Shiv Nagar, Raghubir Enclave, Najafgarh, New Delhi-110043.
2. Building is comprised of : Ground plus two upper floors & one room on terrace using for store.
3. Type of Occupancy : Educational
4. Type of Case : New
5. Details of Previous NOC letter : N/A
6. Fire Safety direction letter No : N/A
7. Date of Inspection : 09/03/2022
8. Name of the Inspecting officers : A D.O R.K.Yadav & D.O Vedpal Chhhikara
9. Name and designation of Officer
From the building side : Mr. Kuldeep Dagar (Manager)
10. Year of Construction : Before 2019
11. Applicant's letter No : Outdoor Diary No.6848 dated 24/02/2022

NO.	Minimum Standards on fire prevention and fire safety U/R33	UBBL-16/NBC-17 Requirements	Provided at Site	Remarks
1	Access to building			
	<ul style="list-style-type: none"> • Road width • Gate width • Width of internal road 	06 M	Provided	MR
		N/A	Direct accessible from Road	MR
		N/A	N/A	N/A
2	Number, Width, Type and Arrangement of Exits			
	a. Number of Staircases			
	<ul style="list-style-type: none"> • Upper Floor • Basement 	02 No.	03 No.	MR
		N/A	N/A	N/A
	B. Width of Staircases			
	<ul style="list-style-type: none"> • Upper Floor • Basement 	1.5 M each	1.7, 1.5 & 1.28 M	MR
		N/A	N/A	N/A
	c. Protection of exits			
	<ul style="list-style-type: none"> • Fire check door • Pressurization 	N/A	N/A	N/A
		N/A	N/A	N/A
	e. No. of continuous staircases to terrace	Required	Provided	MR
	g. Width of Corridor	1.5 M	2.35 m	MR
	h. Door Size	1.0 M	1.0 M	MR
3	Compartmentation.			
	<ul style="list-style-type: none"> • Fire check door • Sealing of electrical shafts • Fire rating of shaft door • Water curtain • Fire Dampers 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
4	Smoke Management System.			
	<ul style="list-style-type: none"> • Basement • Upper floor 	N/A	N/A	N/A
		Required	Natural ventilation	MR
5	Fire Extinguishers			
	<ul style="list-style-type: none"> • Total numbers • Types • IS marking 	10 Nos.	10 Nos.	MR
		ABC & Co2	ABC & Co2	MR
		ISI marked	ISI marked	MR
6	First-aid-Hose Reels.			
	Total numbers of each floor	01 No.	Provided	MR
	<ul style="list-style-type: none"> • Length of hose reel hose • Nozzle diameter 	30 m	Provided	MR
		05mm	Provided	MR

PS

7	Automatic fire detection and alarming system.			
	• Type of detectors	N/A	N/A	N/A
	• Location of main panel	N/A	N/A	N/A
	• Location of repeater panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooter's location	N/A	N/A	N/A
8	MOEFA	N/A	N/A	N/A
9	Public address System.	N/A	N/A	N/A
10	Automatic Sprinkler System.			
	• Basement	N/A	N/A	N/A
	• upper floor	N/A	N/A	N/A
	• sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants			
	• size of riser/down-comer	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
12	Yard Hydrants.			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13	Pumping Arrangements.			
	• Ground Level	N/A	N/A	N/A
	➤ Discharge of main Pump	N/A	N/A	N/A
	➤ Head of Main Pump	N/A	N/A	N/A
	➤ Number of main pumps	N/A	N/A	N/A
	➤ Jockey pump out put	N/A	N/A	N/A
	➤ Jockey pump head	N/A	N/A	N/A
	➤ Standby pump out put	N/A	N/A	N/A
	➤ Standby pump Head	N/A	N/A	N/A
	➤ Auto Starting /Manual stopping	N/A	N/A	N/A
	➤ Pump House Access	N/A	N/A	N/A
	• Terrace Level			
	➤ Discharge of pump	450 LPM	450 LPM	MR
	➤ Head of the Pump	40 M	Provided	MR
	➤ Power supply	Required	Provided	MR
	➤ Auto Starting of pump	Required	Provided	MR
14	Captive Water Storage for Fire Fighting.			
	• Underground tank capacity	N/A	N/A	N/A
	➤ Draw-off connection	N/A	N/A	N/A
	➤ Fire service inlet	N/A	N/A	N/A
	➤ Access to tank	N/A	N/A	N/A
15	• Overhead Tank capacity	10,000 Ltr.	10,000 Ltrs	MR

Copy

Follo

1

2

3

4

17/13

		Required	Provided	MR
16	Exit Signage.			
	Provision of Lifts.			
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication in lift car	N/A	N/A	N/A
	• Firemen's grounding switch	N/A	N/A	N/A
17	• Lift Signage	N/A	N/A	N/A
18	Standby power supply	N/A	N/A	N/A
	Refuge Area.			
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19	Fire Control Room	N/A	N/A	N/A
	• Detector system panel	N/A	N/A	N/A
	• Flow switch panel	N/A	N/A	N/A
	• PA system panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
20	• Building Floor Plans	N/A	N/A	N/A
	Special Fire Protection systems for protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested/checked at the time of inspection. The shortcomings was issued vide letter no.F.6/DFS/MS/School/2019/SZ/2947 dated 20/05/2019 has been rectified.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety as required under the Rule 35 of the Delhi Fire Service Rules 2010 it is recommended to grant Fire Safety Certificate.

R.K. Yadav
14/3/2022

Signature of the Inspecting Officer
Name:-R.K.Yadav
Designation:-ADO (JKP)

Vedpal Chhikara
15/3/2022

Signature of the Inspecting Officer
Name:-Vedpal Chhikara
Designation:-DO (SW)

Oyato (SZ)

[Signature]
16/3

G.A.O.

[Signature]
14/3

[Signature]
14/03

[Signature]
21/3/22
ADO (Swikhar)

