

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110001**


No.F6/DFS/MS/2022/Metro/ 144

Dated 01/04/2022

**FIRE SAFETY CERTIFICATE**

Certified that the **Azadpur Metro Station (Line- 2), Delhi** comprised of **Ground Level + Mezz+ Concourse Level + Platform Level** owned/ occupied by **Delhi Metro Rail Corporation Ltd.** was granted NOC by this department vide letter no. **F6/DFS/MS/2009/369** dated **06.02.2009**. The premises was re-inspected by the officers concerned of this department on **23.03.2022** in the presence of **Mr. Ashish Antil (Fire Inspector)** and found that the building/premise have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules,2010 and the building/ premises is fit for **occupancy class 'D' Assembly Building** only with effect from 01/04/2022 for a period of **03 (Three) years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 01/04/2022 at New Delhi by

  
(Dharampal Bhardwaj)  
Dy. Chief Fire Officer  
Ph-011-25156707

Copy to:-

1. Sh. Ashish Antil (Fire Inspector), Delhi Metro Rail Corporation Ltd. Azadpur Metro Station (Line- 2), Delhi

**Conditions for the validity of Fire Safety Certificate:**

- 1 All the means of escape/entry/exit shall be kept free from any obstruction.
- 2 All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
- 3 All the staff members must know the correct method of operation of firefighting system.
- 4 The owner / occupier shall submit a declaration **every year** in **Form "K"** provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on <http://delhi.gov.in./wps/wcm/connect/doi/fire/FIRE/Home/Forms>.
- 5 This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.
- 6 "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in **Form 'J'** [sub rule (1) of rule 37] along with a copy of this Certificate, **six months** prior to its expiry".

**INSPECTION REPORT**

1. Name & address of the building : Azadpur Metro Station (Line-2), Delhi.
2. Type of Occupancy : Assembly-Group-D Sub division -D-7
3. Type of Case : Renewal (Ground Level + Mezz+Concourse Level + Platform Level)
4. Details of previous NOC : F6/DFS/MS//2009/369 dated 06.02.2009.
5. Fire Safety directives letter No : F6/DFS/MS/BP/2008/261 dated 04.02.2008.
6. Date of inspection : 23.03.2022
7. Name of the Inspecting Officers : ADO (RN)
8. Name and designation of officers  
from the building side : Mr. Ashish Antil (Fire Inspector)
9. Year of Construction : 2009
10. Applicant's letter No. : Online E-mail ID dated: 08.03.2022

S. No	Minimum Standards on fire prevention and fire safety U/R 33	NBC Requirement <i>DFS Rules Clause 35(e).</i>	Provided at site	Remarks MR/NMR
1	<b>Access to building</b>			
	• Road width	09m	Provided	MR
	• Gate width	NA	NA	NA
	• Width of internal road	NA	NA	NA
2	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	a. Number of staircases			
	• Upper Floors	04nos Concourse to platform 04 concourse to Mezzanine 04 nos. ground to Concourse	Provided	MR
	• Basements	NA	NA	NA
	b. Width of staircases			
	• Upper Floors concourse to platform	2m each	4.00m x 2 no's 2.05 m x 2 no;s	MR
	02 s/c concourse to ground	2m each	4.00m x 2 no's 2.05 m x 2 no;s	
	02 s/c platform to street 1.8 x2			
	• Basements	NA	NA	NA
	c. Protection of exits			
	• Fire check door	Required	Provided	MR
	• Pressurization	NA	NA	NA
	d. No. of continuous staircases to terrace	02	Provided	MR
	e. Width of Corridor	NA	NA	NA
	f. Door Size	1.0m	Provided	MR
3	<b>Compartmentation.</b>			
	• Fire check door	Required	Provided	MR
	• Sealing of electrical shafts	Required	Provided	MR
	• Fire Rating of shaft door	Required	Provided	MR
	• Water Curtain	NA	NA	NA
	• Fire Dampers	N/A	N/A	N/A
4	<b>Smoke Management System.</b>			
	• Basements	30ACPH	NA	NA
	• Upper floors	12ACPH	Provided	MR

5	<b>Fire Extinguishers</b>			
	<ul style="list-style-type: none"> <li>Total numbers</li> </ul>	33nos	33nos	MR
	<ul style="list-style-type: none"> <li>Types</li> </ul>	ISI marked	Provided	MR
	<ul style="list-style-type: none"> <li>IS marking</li> </ul>	Required	Provided	MR
6	<b>First-Aid Hose Reels.</b>			
	<ul style="list-style-type: none"> <li>Total numbers on each floor</li> </ul>	02 on each platform 04 on Concourse/ Plat form 45m 25mm	06 on each platform 04 on Concourse/ Plat form 45m 25mm	MR
	<ul style="list-style-type: none"> <li>Length of hose reel hose</li> </ul>	45m	45m	MR
	<ul style="list-style-type: none"> <li>Nozzle diameter</li> </ul>	5mm	5mm	MR
7	<b>Automatic fire detection and alarming system.</b>			
	<ul style="list-style-type: none"> <li>Type of detectors</li> </ul>	Smoke	Provided	MR
	<ul style="list-style-type: none"> <li>Location of Main Panel</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>Location of Repeater Panel</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>Alternate source of power</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>Hooters' Location</li> </ul>	Required	Provided	MR
8	<b>MOEFA</b>	Required	Provided	MR
9	<b>Public Address System.</b>	Required	Provided	MR
10	<b>Automatic Sprinkler System.</b>			
	<ul style="list-style-type: none"> <li>Basement</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>Upper Floor</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>Sprinkler above false ceiling</li> </ul>	NA	NA	NA
11	<b>Internal Hydrants</b>			
	<ul style="list-style-type: none"> <li>Size of riser/down-comer</li> </ul>	100mm	100mm	MR
	<ul style="list-style-type: none"> <li>Number of hydrants per floor</li> </ul>	Required	Same as col. no 6	MR
	<ul style="list-style-type: none"> <li>Hose Box</li> </ul>	Required	Same as col. no 6	MR
12	<b>Yard Hydrants.</b>			
	<ul style="list-style-type: none"> <li>Total number of hydrants</li> </ul>	02	02	MR
	<ul style="list-style-type: none"> <li>Hose Box</li> </ul>	Required	Provided	MR
13	<b>Pumping Arrangements.</b>			
	<ul style="list-style-type: none"> <li>Ground Level</li> </ul>			
	<ul style="list-style-type: none"> <li>Discharge of main Pump</li> </ul>	1800 Lpm	1800 LPM	MR
	<ul style="list-style-type: none"> <li>Head of Main pump</li> </ul>	60 mtr	60m	MR
	<ul style="list-style-type: none"> <li>Number of main pumps</li> </ul>	01	01	MR
	<ul style="list-style-type: none"> <li>Jockey Pump out put</li> </ul>	180 LPM	180 LPM	MR
	<ul style="list-style-type: none"> <li>Jockey pump head</li> </ul>	60 m	60m	M/R
	<ul style="list-style-type: none"> <li>Standby Pump out put</li> </ul>	1800LPM	1800 LPM	MR
	<ul style="list-style-type: none"> <li>Standby Pump Head</li> </ul>	60 mtr	60m	MR
	<ul style="list-style-type: none"> <li>Auto Starting/ Manual stopping</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>Pump House Access</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>Terrace level</li> </ul>			
	<ul style="list-style-type: none"> <li>Discharge of pump</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>Head of the pump</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>Power Supply</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>Auto Starting of pump</li> </ul>	NA	NA	NA



14	<b>Captive Water Storage for fire fighting.</b>			
	• Underground tank capacity	50,000ltrs	50,000ltrs	MR
	➤ Draw-off connection	Required	Provided	MR
	➤ Fire service inlet	Required	Provided	MR
	➤ Access to tank	Required	Provided	MR
	• Overhead Tank capacity	NA	NA	NA
15	<b>Exit Signage.</b>	Required	Provided	MR
16	<b>Provision of Lifts.</b>			
	• Pressurization of Lift Shaft	NA	NA	NA
	• Pressurization of Lift lobby	NA	NA	NA
	• Communication In lift Car	Required	Provided	MR
	• Fireman's Grounding Switch	Required	Provided	MR
	• Lift Signage	Required	Provided	MR
17	<b>Standby power supply</b>	Required	Provided	MR
18	<b>Refuge Area.</b>			
	➤ Total Area	NA	NA	NA
	➤ Location	NA	NA	NA
19	<b>Fire Control Room</b>			
	• Detector System Panel	Required	Provided	MR
	• Flow Switch Panel	NA	NA	NA
	• PA System Panel	Required	Provided	MR
	• Battery backup	Required	Provided	MR
	• Building Floor Plans	NA	NA	NA
20	<b>Special Fire Protection Systems for Protection of special Risks, if any:</b>	Required	Provided	MR

The fire protection systems provided in the building were tested/ checked randomly and found in working condition at the time of inspection. The metro management has complied all the observations which were issued earlier vide this office letter of even no.7665 dated 20.12.2019.

Keeping in view the satisfactory compliance of the minimum standards on fire prevention and fire safety required as stipulated in NBC Part-IV the FSC issued vide letter of even no 369 dated 06.02.2009 renewal under rule 37 of the Delhi Fire Service Rules, 2010 is recommended.


DO (NW) - ON Leave


~~DO (NW)~~

~~DO (NW)~~  
 25/3/2022  
 DO (NW)  
 28/3/2022

~~ADO (RN)~~  
 ADO (RN)

As approved, F.T. letter is put up for your signature pl.

  
 Signature of the Inspecting Officer  
 Name: - C.L. Meena  
 Designation:- ADO/RN

  
 30/03/2022 P.T.O