

C-35

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI- 110 001


No.F6/DFS/MS/School/SZ/2022/374

Dated: 06/04/2022

FIRE SAFETY CERTIFICATE

Certified that the **Bal Vaishali Model Public School** located at 1st 60 Foota Road, Molarband Extn. Badarpur, New Delhi-44, comprised of **ground + 02 upper floors** was granted Fire Safety Certificate by this department vide letter no.- F6/DFS/MS/School/2015/SZ/05 dated 02.01.2015. The school building was re-inspected by Assistant Divisional Officer (M. Road) from this department on 21.03.2022 in the presence of Mr. Vaibhav Sharma (owner's son) and found that the school building is comprised of two blocks, each blocks having Ground + 2 upper floors which is interconnected at each floor level. The school building has deemed complied with the fire prevention and fire safety requirements in accordance with the circular no. 3298 to 3398 dated 01.03.2011 issued by the Director of Education and the building comprised of two blocks (**Ground floor + 02 upper floors each block**) is fit for occupancy of Group B "Educational Building" with effect from 06/04/2022 renewed for a period of three years, subject to conditions printed below.

Issued on... 06/04/2022 at New Delhi by



(Atul Garg)

Director

Delhi Fire Service

Copy to:-

1. The Director of Education, Govt. of NCT of Delhi, Old Secretariat, Delhi.
2. The Principal, Bal Vaishali Model Public School located at K-First Sixty Foot Road, Molarband Extn. Badarpur, New Delhi-44.

etc At 04/21

Conditions for the validity of Fire Safety Certificate

1. All the means of escape shall be kept free of all the type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
4. The clarification with regards electrical installation, ventilation, structure stability set back areas, occupancy and constructional deviation in building etc .may be got verified from the authorities concerned.
5. This Fire Safety Certificate cannot be treated in any case for regularizations of unauthorized construction unauthorized use of land if any.
6. Basement shall be used as per BBL.
7. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in.
8. The owner /occupier shall apply for renewal of this fire safety certificate to the Director in form 'J' [sub rule(1) of rule 37] along with a copy of this certificate, six months prior to its expiry.

INSPECTION REPORT

1	Name & address of the building	Bal Vaishali Model Public School located at K-First Sixty Foot Road, Molarband Extn. Badarpur, New Delhi-44.		
2	Building is comprised of	Ground + 2 upper floors (comprised of two blocks which is interconnected at each floor level)		
3	Type of occupancy	Group B -Educational Building		
4	Type of case	Renewal		
5	Details of previous FSC	F6/DFS/MS/School/2015/SZ/05 dated 02.01.2015		
6	Fire safety direction letter no.	F6/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01.03.2011		
7	Date of inspection	21.03.2022		
8	Name of the inspecting officers	Rajesh Kumar Shukla, ADO (M.Road)		
9	Name of the designation of officer from the building side	Mr. Vaibhav Sharma (owner son)		
10	Year of construction	2005 & 2015		
11	Applicant's letter no.	Letter no. nil dated 28.02.2022		
S.No	Minimum standard of fire prevention and fire safety U/R 33	Requirement as per DOE Circular dated 01.03.2011	Provided at site	Remarks MR/NM R
1	Access to Building:			
A	Road width	Accessible	Accessible	MR
B	Gate width	NA	NA	NA
C	Width of internal road	NA	NA	NA
2	Number, Width, Type and Arrangement of Exits:			
A	Number of staircases			
a	Upper floor	03 nos.	03 nos.	MR
b	Basement	NA	NA	NA
B	Width of staircases			
a	Upper floor	1 staircase of 1.5 mtrs or if main staircase width is < 1.5 mtrs an additional staircase of 0.75 mtrs width is required.	1.5 mtrs, 1.5 mtrs & 1.20 mtrs'	MR
b	Basement	NA	NA	NA
C	Protection of exits			
a	Fire check door	NA	NA	NA
b	Pressurization	NA	NA	NA
D	No. of continuous staircases to terrace	01 nos.	01 nos.	MR
E	Width of corridor	1.5 mtrs.	1.5 mtrs.	MR
F	Door size	1 mtrs.	1 mtrs.	MR
3	Compartmentation:			
A	Fire check door	NA	NA	NA
B	Sealing of electrical shafts	NA	NA	NA
C	Fire rating of shaft door	NA	NA	NA
D	Water curtain	NA	NA	NA
E	Fire dampers	NA	NA	NA
4	Smoke Management System:			
A	Basement	NA	NA	NA
B	Upper floor	NA	NA	NA

N/16

5. Fire Extinguisher:				
A	Total numbers	12 nos.	15 nos.	MR
B	Types	CO ₂ & ABC	CO ₂ & ABC	MR
C	ISI marking	Required	Provided	MR
6 First-Aid-Hose Reel:				
A	Total numbers of each floor	02 nos.	02 nos.	MR
B	Length of hose reel hose	30 mtrs	30 mtrs	MR
C	Nozzle diameter	5 mm	5 mm	MR
7 Automatic Fire Detection and Alarming System:				
A	Type of detectors	NA	NA	NA
B	Location of main panel	NA	NA	NA
C	Location of repeater panel	NA	NA	NA
D	Alternate source of power	NA	NA	NA
E	Hooters	NA	NA	NA
8	MOEFA:	NA	Provided	NA
9	Public Address System:	NA	Provided	NA
10 Automatic Sprinkler System:				
A	Basement	NA	NA	NA
B	Upper floor	NA	NA	NA
C	Sprinkler above false ceiling	NA	NA	NA
11 Internal Hydrants:				
A	Size of riser/down-comer	NA	100 mm	NA
B	Number of hydrants per floor	NA	02 no.	NA
C	Hose box	NA	02 no.	NA
12 Yard Hydrants:				
A	Total number of hydrants	NA	NA	NA
B	Hose box	NA	NA	NA
13 Pumping Arrangements:				
A Ground level				
a)	Discharge of main pump	NA	NA	NA
b)	Head of main pump	NA	NA	NA
c)	Number of main pumps	NA	NA	NA
d)	Jockey pump out put	NA	NA	NA
e)	Jockey pump head	NA	NA	NA
f)	Standby pump out put	NA	NA	NA
g)	Standby pump head	NA	NA	NA
h)	Auto starting /manual stopping	NA	NA	NA
i)	Pump house access	NA	NA	NA
B Terrace Level				
a)	Discharge of pump	450LPM	2 no. of 450LPM	MR
b)	Head of the pump	40 mtrs	40 mtrs	MR
c)	Power supply	Required	Provided	MR
d)	Auto starting of pump	Required	Provided	MR

14	Captive Water Storage for Fire Fighting:				
	A	Underground tank capacity	NA	NA	NA
	B	Draw-off connection	NA	NA	NA
	C	Fire service inlet	NA	NA	NA
	D	Access to tank	NA	NA	NA
	E	Overhead tank capacity	10,000 ltrs	10,000 ltrs	MR
15	Exit Signage:		Required	Provided	MR
16	Provision of Lifts:				
	A	Pressurization of lift shaft	NA	NA	NA
	B	Pressurization of lift lobby	NA	NA	NA
	C	Communication in lift car	NA	NA	NA
	D	Firemen's grounding switch	NA	NA	NA
	E	Lift signage	NA	NA	NA
17	Standby Power Supply:		NA	NA	NA
18	Refuge Area:				
	A	Total area	NA	NA	NA
	B	Location	NA	NA	NA
19	Fire Control Room:				
	A	Detector system panel	NA	NA	NA
	B	Flow switch panel	NA	NA	NA
	C	PA system panel	NA	NA	NA
	D	Battery backup	NA	NA	NA
	E	Building floor plans	NA	NA	NA
20	Special Fire Protection systems for protection of special Risks, if any:		NA		NA

Meeting Requirement (MR), Not Meeting Requirement (NMR), Not Applicable (NA), Provided but Not Functional (PNF), Not Provided (NP).

The fire protection systems provided in the building were tested, checked at random and found functional at the time of inspections. The shortcomings communicated by this department vide letter no. F6/DFS/MS/School/2017/SZ/3232 dated 01.12.2017 have been rectified by the school management.

If approved & keeping in view of the deemed compliance of minimum standards of fire prevention and fire safety measures as required in Directorate of Education Circular no. 3298 to 3398 dated 01.03.2011, the FSC issued vide letter no. F6/DFS/MS/School/2015/SZ/05 dated 02.01.2015 is recommended to be renewed.

Signature of the Inspecting Officer

Name Rajesh Kumar Shukla

Designation ADO (M. Road)

DO (SD)

Defol (SD)

Handwritten signatures and dates, including "29/3/2022" and "30/03/22".