

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110001**

No F 6 / DFS / MS / 2022 / School/WZ/ 348

Dated 31/03/2022

FIRE SAFETY CERTIFICATE

Certified that the **Govt. Co-ed Sr. Sec. School (New Building)** located at **Holambi Kalan, Delhi-110082** comprised of **Ground+Three upper floors** owned/ occupied by **Govt. Co-ed Sr. Sec. School** have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules 2010 and verified by the officer concerned of Fire Service on **25.03.2022** in the presence of **Sh. Anil Kumar** and found that the building is fit for **occupancy class Group B Educational** with effect from **31/03/2022** for a period of **03 (Three) years** in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on**31/03/2022** at New Delhi by


(Anil Garg)
Director
Delhi Fire Service
AG

Copy to:-

1. The Director , Education, Government of NCT of Delhi. Old Sect. Delhi-110054
2. Principal , Gov. Co-ed Sr. Sec. School, New Building, Holambi Kalan , Delhi-110082.

Conditions for the validity of Fire Safety Certificate:

1. All the fire safety arrangement provided there-in shall be maintained in good working conditions at all times.
2. Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
5. This certificate cannot be treated in any case for regularizations of unauthorized construction.
6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director of Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on WWW.dfs.Delhigovt.nic.in
8. All the means of escape shall be kept free of any obstruction all the time to evacuate the occupant, in a safe manner, in the event of emergency.

INSPECTION REPORT

1. Name & address of the building : Govt. Co-ed Sr. Sec. School (New Building) located at Holambi Kalan, Delhi-110082
2. Type of Occupancy : Educational
3. Building Comprised : Ground + Three Upper Floors (02 Blocks interconnected)
4. Type of Case : New Case
5. Details of Previous NOC : Nil
6. Fire Safety directives letter No : NBC Part-IV
7. Date of inspection : 25/03/2022
8. Name of Inspecting Officer : ADO, R.K.Sinha
9. Name and designation of officers
From the building side : Sh. Anil Kumar
10. Year of Construction : 2021
11. Applicant's letter No. : E Mail ID , Dated-23/03/2022

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC Requirement	Provided at site	Remarks MR/NMR
1.	Access to building			
	<ul style="list-style-type: none"> Road width 	6.0 m	6.0 m	MR
	<ul style="list-style-type: none"> Gate width 	4.5 m	4.5 m	MR
	<ul style="list-style-type: none"> Width of internal road 	NA	NA	NA
2.	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	<ul style="list-style-type: none"> Upper Floors 	03	03	MR
	<ul style="list-style-type: none"> Basements 	NA	NA	NA
	b. Width of staircases			
	<ul style="list-style-type: none"> Upper Floor 	1.50 m each	1.60 m each	MR
	<ul style="list-style-type: none"> Basements 	NA	NA	NA
	c. Protection of exits			
	<ul style="list-style-type: none"> Fire check door 	NA	NA	NA
	<ul style="list-style-type: none"> Pressurization 	NA	NA	NA
	d. No. of continuous staircases to terrace	NA	NA	NA
		02	03	MR
	e. Width of Corridor	1.50 m	1.70 m	MR
	f. Door Size	1.20 m	1.20 m (Double Door)	MR
3.	Compartmentation			
	<ul style="list-style-type: none"> Fire check door 	NA	NA	NA
	<ul style="list-style-type: none"> Sealing of electrical shafts 	NA	NA	NA
	<ul style="list-style-type: none"> Fire Rating of shaft door 	NA	NA	NA
	<ul style="list-style-type: none"> Water Curtain 	NA	NA	NA
	<ul style="list-style-type: none"> Fire Dampers 	NA	NA	NA
4.	Smoke Management System			
	<ul style="list-style-type: none"> Basements 	30 a/c per hour	NA	NA

2 H

	<ul style="list-style-type: none"> Upper floors 	12 a/c per hour	Natural Ventilated	MR
5.	Fire Extinguishers			
	<ul style="list-style-type: none"> Total numbers 	20	34	MR
	<ul style="list-style-type: none"> Types 	ABC/CO2	ABC/Co2	MR
	<ul style="list-style-type: none"> IS marking 	Yes	Yes	MR
6.	First-Aid Hose Reels			
	<ul style="list-style-type: none"> Total numbers on each floor 	03 Nos.	03 Nos.	MR
	<ul style="list-style-type: none"> Length of hose reel hose 	30 m	Provided	MR
	<ul style="list-style-type: none"> Nozzle diameter 	5 mm	Provided	MR
7.	Automatic fire detection and alarming system			
	<ul style="list-style-type: none"> Type of detectors 	NA	NA	NA
	<ul style="list-style-type: none"> Location of Main Panel 	NA	NA	NA
	<ul style="list-style-type: none"> Location of Repeater Panel 	NA	NA	NA
	<ul style="list-style-type: none"> Alternate source of power 	NA	NA	NA
	<ul style="list-style-type: none"> Hooters' Location 	NA	NA	NA
8.	MOEFA	NA	NA	NA
9.	Public Address System	NA	NA	NA
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> Basement 	NA	NA	NA
	<ul style="list-style-type: none"> Ground Floor 	NA	NA	NA
	<ul style="list-style-type: none"> Sprinkler above false ceiling 	NA	NA	NA
11.	Internal Hydrants			
	<ul style="list-style-type: none"> Size of riser/down-comer 	NA	NA	NA
	<ul style="list-style-type: none"> Number of hydrants per floor 	NA	NA	NA
	<ul style="list-style-type: none"> Hose Box 	NA	NA	NA
12.	Yard Hydrants			
	<ul style="list-style-type: none"> Total number of hydrants 	NA	NA	NA
	<ul style="list-style-type: none"> Hose Box 	NA	NA	NA
13.	Pumping Arrangements			
	<ul style="list-style-type: none"> Ground Level 			
	<ul style="list-style-type: none"> ➤ Discharge of main Pump 	NA	NA	NA
	<ul style="list-style-type: none"> ➤ Head of Main pump 	NA	NA	NA
	<ul style="list-style-type: none"> ➤ Number of main pumps 	NA	NA	NA
	<ul style="list-style-type: none"> ➤ Jockey Pump out put 	NA	NA	NA
	<ul style="list-style-type: none"> ➤ Jockey pump head 	NA	NA	NA
	<ul style="list-style-type: none"> ➤ Standby Pump out put 	NA	NA	NA
	<ul style="list-style-type: none"> ➤ Standby Pump Head 	NA	NA	NA
	<ul style="list-style-type: none"> ➤ Auto Starting/Manual Stopping 	NA	NA	NA
		NA	NA	NA

12

h

2

2-13

	<ul style="list-style-type: none"> ➤ Pump House Access 	NA	NA	NA
	<ul style="list-style-type: none"> • Terrace level ➤ Discharge of pump ➤ Head of the pump ➤ Power Supply ➤ Auto Starting of pump 	- 450 lpm 40 m Required - Required	- 450 lpm×2 40 m Provided - Provided	- MR MR MR - MR
14.	Captive Water Storage for fire fighting			
	<ul style="list-style-type: none"> • Underground tank capacity ➤ Draw-off connection ➤ Fire service inlet ➤ Access to tank • Overhead Tank capacity 	NA NA NA NA 10,000 ltrs Required	NA NA NA NA 10,000 ltrs Provided	NA NA NA NA MR MR
15.	Exit Signage.			
16.	Provision of Lifts.			
	<ul style="list-style-type: none"> • Pressurization of Lift Shaft • Pressurization of Lift lobby • Communication In lift Car • Fireman's Grounding Switch • Lift Signage 	NA NA NA NA NA NA	NA NA NA NA NA NA	NA NA NA NA NA NA
17.	Standby power supply			
18.	Refuge Area.			
	<ul style="list-style-type: none"> ➤ Total Area ➤ Location 	NA NA	NA NA	NA NA
19.	Fire Control Room			
	<ul style="list-style-type: none"> • Detector System Panel • Flow Switch Panel • PA System Panel • Battery backup • Building Floor Plans 	NA NA NA NA NA	NA NA NA NA NA	NA NA NA NA NA
20.	Special Fire Protection System for Protection of special Risks, if any:	NA	NA	NA

[Handwritten signature]

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

Keeping in view of the above compliance of the minimum standards of fire prevention and fire safety measures required under rule 35 of the Delhi Fire Service Rules 2010 it is recommended to grant Fire Safety Certificate.

~~DO (West) on duty~~

~~Director (W2)~~

[Handwritten signature]
29/10/22

~~CFO (on leave)~~

~~Dir/dfs~~

[Handwritten signature]
29/10/22

~~ADW / MW F.T letter in respect for sign done~~

~~Director (Pfs)~~

[Handwritten signature]
31/10/22

[Handwritten signature]

[Handwritten signature]
ADO (B.W.)
29/10/22

Signature of Inspecting Officer

Name : Rajeev Kumar Sinha

Designation : ADO/B.W.

[Handwritten signature]
ADW (B.W.)
30/10/22