

E-21

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001**



No. F6/DFS/MS/School/WZ/2022/366

Dated: 04/04/2022

FIRE SAFETY CERTIFICATE

Certified that **M.M. Public School located at Vasudha Enclave, Pitampura, Delhi-110034**, comprised of basement, ground plus three upper floors, owned/occupied by M.M. Public School, was re-inspected by the officer concerned of this department on 24.03.2022 in the presence of Sh. Bijender Singh Rana, Teacher and found that the school building have deemed complied with the fire prevention and fire safety requirements in accordance with Directorate of Education circular No. 262-362 dated 17.01.2005 and that the building/premises is fit for occupancy class "Educational" with effect from 04/04/2022 for a period of three years, subject to compliance of the conditions, printed overleaf.

Issued on 04/04/2022 at New Delhi by.


(Dharampal Bhardwaj)
Dy. Chief Fire Officer
West Zone


Copy to: -

1. The Principal, M.M. Public School located at Vasudha Enclave, Pitampura, Delhi- 34.
2. The Directorate of Education, Old Secretariat, Delhi- 110054.

Conditions for the Validity of Fire Safety Certificate

1. All the fire safety arrangements provided therein shall be maintained in good working conditions at all times.
2. Any loss of life or property due to non-functional of fire safety measures shall be at the risk & responsibility of the management.
3. The trained firefighting staffs should be available round the clock.
4. Any deviation w.r.t. construction etc. shall be verified by the concerned building sanctioning authority.
5. This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any.
6. The basement floor shall be used as per building bye-laws.
7. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form "J" [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry. The form is available on www.dfs.delhigovt.nic.in.
9. All the means of escapes /exits shall not be locked/blocked at any time for safe evacuation of the occupants in case of emergency.

INSPECTION REPORT

1. Name & address of the building : M.M. Public School, Vasudha Enclave, Pitam Pura, Delhi-34
2. Type of Occupancy : Educational
3. Type of Case : Renewal
4. Details of previous NOC : F.6/DFS/MS/WZ/School/2019/642 dated 27.03.2022
5. Fire Safety directives letter No : D.o.E circular No. 262-362 dated 17.01.2005
6. Date of inspection : 24.03.2022
7. Name of the Inspecting Officers : M.K. Chattopadhyay, DO (West)
8. Name and designation of officers from the building side : Sh. Bijender Singh Rana, Teacher
9. Year of Construction : Before 2009
10. Applicant's letter No. : E-mail dated 15.03.2022

The school building is comprised of basement, ground plus three upper floors.

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	Requirement accordingly Rule 35 (6) of DFS Act- 2007	Provided at site	Remarks MR/NMR
1	Access to building			
	• Road width	09 mts	Provided	MR
	• Gate width	05 mts	Provided	MR
	• Width of internal road	N/A	N/A	N/A
2	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases	-----	-----	-----
	• Upper Floors	02	Provided	MR
	• Basements	02	Provided	MR
	b. Width of staircases	-----	-----	-----
	• Upper Floors	1.5 mts each	Provided	MR
	• Basements	1.5 mts each	Provided	MR
	c. Protection of exits	-----	-----	-----
	• Fire check door	Required	Provided	MR
	• Pressurization	N/A	N/A	N/A
	e. No. of continuous staircases to terrace	01	Provided	MR
	g. Width of Corridor	1.5 mts	Provided	MR
	h. Door Size	1.0 mt.	Provided	MR
3	Compartmentation.			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire Rating of shaft door	N/A	N/A	N/A
	• Water Curtain	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A
4	Smoke Management System.			
	• Basements	30 a/c per hour	Exhaust fan provided	MR
	• Upper floors	N/A	N/A	N/A
5	Fire Extinguishers			
	• Total numbers	36 nos.	Provided	MR
	• Types	ABC, CO ₂ type	Provided	MR
	• IS marking	ISI marked	Provided	MR
6	First-Aid Hose Reels.			

	<ul style="list-style-type: none"> Total numbers on each floor Length of hose reel hose Nozzle diameter 	01 30 m 5 mm	Provided Provided Provided	MR MR MR
7	Automatic fire detection and alarming system Not required			
	<ul style="list-style-type: none"> Type of detectors Location of Main Panel Location of Repeater Panel Alternate source of power Hooters' Location 	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A
8	MOEFA	N/A	N/A	N/A
9	Public Address System.	Required	Provided	MR
10	Automatic Sprinkler System			
	<ul style="list-style-type: none"> Basement Upper Floor Sprinkler above false ceiling 	Required N/A N/A	Provided N/A N/A	MR N/A N/A
11	Internal Hydrants			
	<ul style="list-style-type: none"> Size of riser/down-comer Number of hydrants per floor Hose Box 	100 mm 01 01	Provided Provided Provided	MR MR MR
12	Yard Hydrants.			
	<ul style="list-style-type: none"> Total number of hydrants Hose Box 	N/A N/A	N/A N/A	N/A N/A
13	Pumping Arrangements			
	<ul style="list-style-type: none"> Ground Level <ul style="list-style-type: none"> ➤ Discharge of main Pump ➤ Head of Main pump ➤ Number of main pumps ➤ Jockey Pump out put ➤ Jockey pump head ➤ Standby Pump out put ➤ Standby Pump Head ➤ Auto Starting/ Manual stopping ➤ Pump House Access Terrace level <ul style="list-style-type: none"> ➤ Discharge of pump ➤ Head of the pump ➤ Power Supply ➤ Auto Starting of pump 	--- N/A N/A N/A N/A N/A N/A N/A N/A N/A N/A ---- 900 LPM 40 mts Required Required	---- N/A N/A N/A N/A N/A N/A N/A N/A N/A N/A ----- Provided Provided Provided	----- N/A N/A N/A N/A N/A N/A N/A N/A N/A N/A ----- MR MR MR MR
14	Captive Water Storage for fire fighting			
	<ul style="list-style-type: none"> Underground tank capacity <ul style="list-style-type: none"> ➤ Draw-off connection ➤ Fire service inlet ➤ Access to tank Overhead Tank capacity 	N/A N/A N/A N/A 10,000 lts	N/A N/A Provided N/A Provided	N/A N/A N/A N/A MR
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	<ul style="list-style-type: none"> Pressurization of Lift Shaft Pressurization of Lift lobby Communication In lift Car Fireman's Grounding Switch Lift Signage 	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A
17	Standby power supply	N/A	N/A	N/A

18	Refuge Area.			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Batter backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were checked and found functional at the time of inspection.


In view of the substantial compliance of the minimum standards on fire prevention and fire safety requirements as per D.o.E circular No. 262-362 dated 17.01.2005, the renewal of FSC issued vide letter No. F.6/DFS/MS/WZ/School/2019/642 dated 27.03.2022, is recommended.

Accordingly, DFA is put up please.


28/3/2022


Signature of the Inspecting Officer
Divisional Officer (West Division)


DCFO (WZ)



31/3/2022

~~DCFO West~~

F.T. letter is put up for Sign. please!


DCFO (WZ)


4/4/2022


4/4/22