

G-29  
D.B

G-30

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEAD QUARTERS, DELHI FIRE SERVICE, NEW DELHI - 110001**


No.F6/DFS/MS/EH/NDZ/2022/ 94

Dated : 18/4/2022

**FIRE SAFETY CERTIFICATE**

Certified that the M/s Café MRP (A unit of RSV Hospitality (P) Ltd.), C-39, 1<sup>st</sup> floor, Connaught Place, New Delhi – 110001 comprises of Ground + 02 Upper floor, Restaurant is running at 1<sup>st</sup> floor only was granted FSC by this department vide letter No.F6/DFS/MS/EH/2019/NDZ/677 dated 01/04/19. The premises was re-inspected by the officer concerned of this department on 11/04/22 in the presence of Mr. Sachin (Manager) and found that the said premises have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy class **Assembly Building Group D, Restaurant at 1<sup>st</sup> floor only** with effect 18/4/2022 for period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules 2010, printed below.

Issued 18/4/2022-at New Delhi by.



(Dr. S.K. Tomar)  
Dy. Chief Fire Officer  
Delhi Fire Service

**Copy to:-**

1. The Joint Commissioner of Police (Lic), First Floor, P.S. Defence Colony New Delhi: Ref: ID no. 2022032904388 dated 29/03/2022.
2. The Manager,  
M/s Café MRP (A unit of RSV Hospitality (P) Ltd.), C-39, 1st floor, Connaught Place, New Delhi – 110001.

**Conditions for the validity of Fire Safety Certificate**

1. All the fire safety arrangements provided therein shall be maintained in good working conditions at all times.
2. Any loss of life or property due to non functional fire safety measures shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation w.r.t. construction etc. shall be verified by the concerned building sanctioning authority.
5. This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)
7. The means of escape shall be kept unobstructed / unlocked for unhindered evacuation in case of an emergency.
8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six month prior to its expiry.
9. Any flammable material for interior decoration is prohibited.

N/12  
**INSPECTION REPORT**

1. Name & address of the building M/s Café MRP (Aunit of RSV Hospitality (P) Ltd.), C-39, 1<sup>st</sup> floor, Connaught Place, New Delhi.
2. Type of occupancy:- Assembly Building Group-D  
Gr. + 02 Upper floors, Restaurant is running at 1st floor only.
3. Type of case:- Renewal
4. Details of previous FSC:- F6DFS/MS/EH/2019/NDZ/677 dated 01.04.19
5. Fire safety directives No.- N/A
6. Date of inspection:- 11/04/22
7. Name of the inspecting officer:- Sh. Ravinder Singh (ADO/CC)  
Sh. Rajinder Atwal DO /CD
8. Name & designation of officer  
From the building side:- Sh. Sachin (Manager)
9. Year of construction:- Old Heritage
10. Applicant's letter No:- ID No. 2022032904388 dated 29/03/2022  
Old Case

| S.No.     | Minimum Standards on fire Prevention and fire safety U/R 33 | Requirement/ Existing fire safety arrangements | Provided at site | Remarks MR/NMR |
|-----------|---|--|------------------|----------------|
| <b>1.</b> | <b>Access to Building</b>                                   |  |                  |                |
|           | 1) Road width   | 06 mtr.  | 18 mtr.          | MR             |
|           | 2) Gate width   | N/A  | N/A              | N/A            |
|           | 3) Width of internal road                                   | N/A  | N/A              | N/A            |
| <b>2.</b> | <b>Number, Width Type &amp; Arrangement of Exits</b>        |  |                  |                |
|           | <b>A. Number of staircases</b>                              |  |                  |                |
|           | 1. Upper floors   | 02   | 02               | MR             |
|           | 2. Basements  | N/A  | N/A              | N/A            |
|           | <b>B. Width of staircase</b>                                |  |                  |                |
|           | 1. Upper floors   | 1.0 mtr.                                       | 1.01 & 1.07 mtr. | MR             |
|           | 2. Basements  | N/A  | N/A              | N/A            |
|           | <b>C. Protection of exits</b>                               |  |                  |                |
|           | 1. Fire check door  | N/A  | N/A              | N/A            |
|           | 2. Pressurization   | N/A  | N/A              | N/A            |
|           | <b>D. No. of continuous staircase to terrace</b>            |  |                  |                |
|           | 1. Upper floors   | N/A  | N/A              | N/A            |
|           | <b>E. Width of corridor</b>                                 |  |                  |                |
|           | F. Door size  | 2 mtr.   | 2 & 1 mtr.       | MR             |
| <b>3.</b> | <b>Compartmentation</b>                                     |  |                  |                |
|           | 1) Fire check door  | N/A  | N/A              | N/A            |
|           | 2) Sealing of electrical shafts                             | N/A  | N/A              | N/A            |
|           | <b>3) Fire rating of shaft door</b>                         |  |                  |                |
|           | 4) Water curtain  | N/A  | N/A              | N/A            |
|           | 5) Fire Dampers   | N/A  | N/A              | N/A            |
| <b>4.</b> | <b>Smoke Management System</b>                              |  |                  |                |
|           | 1) Basements  | 30 ACPH  | N/A              | N/A            |
|           | 2) Upper floors   | 12 ACPH  | Natural          | MR             |
| <b>5.</b> | <b>Fire Extinguishers</b>                                   |  |                  |                |
|           | 1) Total numbers  | 06 Nos.  | 06 Nos.          | MR             |



N/13

|            |   |           |           |     |
|------------|---|-----------|-----------|-----|
|            | 2) Types  | ABC & CO2 | ABC & CO2 | MR  |
|            | 3) ISI marking  | Required  | Provided  | MR  |
| <b>6.</b>  | <b>First-Aid Hose Reel</b>                            |           |           |     |
|            | 1) Total number of each floor                         | 01        | 01        | MR  |
|            | 2) Length of hose reel hose                           | 30 mtr.   | 30 mtr.   | MR  |
|            | 3) Nozzle diameter                                    | 05 mm     | 05 mm     | MR  |
| <b>7.</b>  | <b>Automatic Fire Detection &amp; Alarming System</b> |           |           |     |
|            | 1) Type of detectors                                  | N/A       | N/A       | N/A |
|            | 2) Location of main panel                             | N/A       | N/A       | N/A |
|            | 3) Location of repeater panel                         | N/A       | N/A       | N/A |
|            | 4) Alternate source of power                          | N/A       | N/A       | N/A |
|            | 5) Hooter's Location                                  | N/A       | N/A       | N/A |
| <b>8.</b>  | <b>MOEFA</b>  | Required  | Provided  | MR  |
| <b>9.</b>  | <b>Public Address System</b>                          | N/A       | N/A       | N/A |
| <b>10.</b> | <b>Automatic Sprinkler System</b>                     |           |           |     |
|            | 1) Basement   | N/A       | N/A       | N/A |
|            | 2) Upper floors                                       | N/A       | N/A       | N/A |
|            | 3) Sprinkler above false ceiling                      | N/A       | N/A       | N/A |
| <b>11.</b> | <b>Internal Hydrants</b>                              |           |           |     |
|            | 1) Size of riser/down-comer                           | 100 mm    | 100 mm    | MR  |
|            | 2) Number of hydrants per floor                       | 01        | 01        | MR  |
|            | 3) Hose box   | 01        | 01        | MR  |
| <b>12.</b> | <b>Yard Hydrants</b>                                  |           |           |     |
|            | 1) Total number of hydrants                           | N/A       | N/A       | N/A |
|            | 2) Hose box   | N/A       | N/A       | N/A |
| <b>13.</b> | <b>Pumping Arrangement</b>                            |           |           |     |
|            | 1) Ground level                                       | N/A       | N/A       | N/A |
|            | a) Discharge of main pump                             | N/A       | N/A       | N/A |
|            | b) Head of main pump                                  | N/A       | N/A       | N/A |
|            | c) Number of main pump                                | N/A       | N/A       | N/A |
|            | d) Jockey pump out put                                | N/A       | N/A       | N/A |
|            | e) Jockey pump head                                   | N/A       | N/A       | N/A |
|            | f) Stand by pump output                               | N/A       | N/A       | N/A |
|            | g) Stand by pump head                                 | N/A       | N/A       | N/A |
|            | h) Auto starting/Manual stopping                      | N/A       | N/A       | N/A |
|            | 2) Terrace level                                      |           |           |     |
|            | a) Discharge of pump                                  | 450 LPM   | 450 LPM   | MR  |
|            | b) Head of pump                                       | 40 mtr.   | 40 mtr.   | MR  |
|            | c) Power supply                                       | Required  | Provided  | MR  |
|            | d) Auto starting of pump                              | Required  | Provided  | MR  |
| <b>14.</b> | <b>Captive Water Storage for Fire Fighting</b>        |           |           |     |
|            | 1) Under ground tank capacity                         | N/A       | N/A       | N/A |
|            | a) Draw-off connection                                | N/A       | N/A       | N/A |

11/14

MR  
MR  
MR  
MR  
MR

|     |   |             |          |     |
|-----|---|-------------|----------|-----|
|     | b) Fire service inlet   | N/A         | N/A      | N/A |
|     | c) Access to tank   | N/A         | N/A      | N/A |
|     | d) Over head tank capacity  | 10,000 ltr. | Provided | MR  |
| 15. | <b>Exit Signage.</b>  | Required    | Provided | MR  |
| 16. | <b>Provision of Lifts.</b>  |             |          |     |
|     | a) Pressurization of lift shaft   | N/A         | N/A      | N/A |
|     | b) Pressurization of lift lobby   | N/A         | N/A      | N/A |
|     | c) Communication in lift car  | N/A         | N/A      | N/A |
|     | d) Fireman's switch   | N/A         | N/A      | N/A |
|     | e) Lift signage   | N/A         | N/A      | N/A |
| 17. | <b>Stand by Power Supply</b>  | N/A         | N/A      | N/A |
| 18. | <b>Refuge Area</b>  | N/A         | N/A      | N/A |
|     | Total area location   | N/A         | N/A      | N/A |
| 19. | <b>Fire Control Room</b>  | N/A         | N/A      | N/A |
|     | a) Detector system panel  | N/A         | N/A      | N/A |
|     | b) Flow switch panel  | N/A         | N/A      | N/A |
|     | c) PA system panel  | N/A         | N/A      | N/A |
|     | d) Battery backup   | N/A         | N/A      | N/A |
|     | e) Building floor plan  | N/A         | N/A      | N/A |
| 20. | <b>Special Fire Protection System for Protection of special Risk, if any:</b> |             |          | N/A |

The fire protection systems provided in the building were randomly tested, checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the FSC issued vide letter no. F6/DFS/MS/EH/2019/NDZ/677 dated 01/04/19 renewal under rule 35 of the Delhi Fire Service rules 2010, is recommended.

Signature of the Inspecting Officer


*[Signature]* 13/4/22

Name :- Sh. Rajinder Atwal  
Designation :- DO/CD

Signature of the Inspecting Officer

*[Signature]* 13/4/22

Name :- Ravinder Singh  
Designation :- ADO (CC)



*[Signature]* 13/4/22  
*[Signature]* 13/4/22

ADG/CCO  
As approved PPR put up for renewal followed and response please

*[Signature]* 13/4/22  
*[Signature]* 13/4/22

*[Signature]* 13/4/22

RU