

C20



**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE  
NEW DELHI- 110 001**

No. F6/DFS/MS/School/2022/NDZ/ 414

Dated: 13/04/2022

**FIRE SAFETY CERTIFICATE**

Certified that the St. Vivekanand Modern School located at 6/50, Street No.4, Vishwas Nagar, Shahdara, Delhi-110032 comprised of ground plus three upper floor, owned/occupied by St. Vivekanand Modern School was issued FSC vide letter No. F.6/DFS/MS/School/2017/NDZ/1758 dated 08/12/2017. The premises was re-inspected by the officer concerned of this department on dated 04/04/2022 in the presence of Mr. A.L. Ahuja, Manager and observed that all the fire prevent in and fire safety arrangements provided in the premises found in good working condition. The premises have therefore deemed complied with Circular No. F.16/Estate/CC/Fire Safety/2011/3298 to 3398 dated-01/03/11 issued by the Director of Education and found that the building/premises is fit for occupancy class 'Educational Building (Group-B)' with effect from ..13/04/2022 for a period of **three** years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010 & also conditions printed below.

Issued on .....13/04/2022..... at New Delhi by

*(Signature)*  
13/4/22

**(Dr. S. K. Tomar)  
Dy. Chief Fire Officer**

ok  
e

To,

The Manager,  
St. Vivekanand Modern School  
6/50, Street No.4, Vishwas Nagar, Shahdara, Delhi-110032

Copy:-

The Director of Education, EDMC  
Plot No. 419, Udyog Sadan,  
FIE, Patparganj, Delhi- 110092

**Conditions for the validity of Fire Safety Certificate**

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipment shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.
5. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction /unauthorized use of land if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)
7. The owner / occupier shall apply for renewal of this Fire Safety Certificate of the Director in Form 'J' [sub rule (1) of rule (37)] along with a copy of this Certificate, Six Months prior to its expiry

**INSPECTION REPORT**

1. Name & address of the building : St. Vivekanand Modern School, at 6/50 Street No.4, Vishwas Nagar Delhi.
2. Building is comprised of : Ground plus three upper floors
3. Type of Occupancy : Educational
4. Type of Case : Renewal
5. Details of Previous NOC letter : F.6/DFS/MS/School/2017/NDZ/1758 dated 8/12/2017
6. Fire Safety direction letter No : F.16/Estate/CC/Fire Safety/2011/3298 to 3398 dated- 01/03/2011
7. Date of Inspection : 04/04/2022
8. Name of the Inspecting officers : ADO Deepak Kumar
9. Name and designation of Officer from the building side : Mr. A.L. Ahuja (Manager)
10. Year of Construction : 1988
11. Applicant's email ID : svmsvng@gmail.com dt-23/02/2022

Sr. No	Minimum Standards on fire prevention and fire safety U/R33	DoE Circular Requirement	Provided at Site	Remarks MR/NMR
01	Access to building.			
	<ul style="list-style-type: none"> <li>• Road width</li> <li>• Gate width</li> <li>• Width of internal road</li> </ul>	6 m N/A N/A	06 m N/A N/A	MR N/A N/A
02	Number, Width, Type and Arrangement of Exits.			
	a. Number of Staircases			
	<ul style="list-style-type: none"> <li>• Upper Floor</li> <li>• Basement</li> </ul>	2 no. N/A	2 nos. N/A.	MR N/A
	b. Width of Staircases			
	<ul style="list-style-type: none"> <li>• Upper Floor</li> <li>• Basement</li> </ul>	1.5 m/0.75m N/A	1.12 m, 1.07 m N/A	MR(Accepted earlier) N/A
	c. Protection of exits			
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Pressurization</li> </ul>	N/A N/A	N/A N/A	N/A N/A
	d. No. of continuous staircases to terrace	N/A 2 no.	N/A 2 no.	N/A MR
	e. Width of Corridor	N/A	N/A	N/A
	f. Door Size	01 m	01 m	MR
03	Compartmentation.			
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Sealing of electrical shafts</li> <li>• Fire rating of shaft door</li> <li>• Water curtain</li> <li>• Fire Dampers</li> </ul>	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A
04	Smoke Management System.			
	<ul style="list-style-type: none"> <li>• Basement</li> <li>• Upper floor</li> </ul>	N/A N/A	N/A N/A	N/A N/A
05	Fire Extinguishers.			
	<ul style="list-style-type: none"> <li>• Total numbers</li> <li>• Types</li> <li>• IS marking</li> </ul>	08 nos. ABC /CO <sub>2</sub> ISI marked	14 nos. ABC /CO <sub>2</sub> ISI marked	MR MR MR

N/14

06	First-aid-Hose Reels.			
	• Total numbers on each floor	1 no.	1 no.	MR
	• Length of hose reel hose	30 m	30 m	MR
	• Nozzle diameter	05 mm	05 mm	MR
07	Automatic fire detection and alarming system.			
	• Type of detectors	N/A	N/A	N/A
	• Location of main panel	N/A	N/A	N/A
	• Location of repeater panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooter's location	N/A	N/A	N/A
08	MOEFA	N/A	N/A	N/A
09	Public address System.	N/A	N/A	N/A
10	Automatic Sprinkler System.			
	• Basement	N/A	N/A	N/A
	• Upper floor	N/A	N/A	N/A
	• Sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants			
	• Size of riser/down-comer	100 mm	100 mm	MR
	• Number of hydrants per floor	1 no.	1 no.	MR
	• Hose Box	1 no.	1 no.	MR
12	Yard Hydrants.			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13	Pumping Arrangements.			
	➤ Ground Level	N/A	N/A	N/A
	• Discharge of main Pump	N/A	N/A	N/A
	• Head of Main Pump	N/A	N/A	N/A
	• Number of main pumps	N/A	N/A	N/A
	• Jockey pump out put	N/A	N/A	N/A
	• Jockey pump head	N/A	N/A	N/A
	• Standby pump out put	N/A	N/A	N/A
	• Standby pump Head	N/A	N/A	N/A
	• Auto Starting /Manual stopping	N/A	N/A	N/A
	• Pump House Access	N/A	N/A	N/A
	➤ Terrace Level			
	• Discharge of pump	450 LPM	450 LPM	MR
	• Head of the Pump	40 m	40 m	MR
	• Power supply	Required	Provided	MR
	• Auto Starting of pump	Required	Provided	MR
14	Captive Water Storage for Fire Fighting.			
	• Underground tank capacity	N/A	N/A	N/A
	• Draw-off connection	N/A	N/A	N/A
	• Fire service inlet	N/A	N/A	N/A
	• Access to tank	N/A	N/A	N/A
	• Overhead Tank capacity	10,000 Ltrs.	10,000 Ltrs.	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication in lift car	N/A	N/A	N/A
	• Firemen's grounding switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A

2.

N/15

17	Standby power supply	N/A	N/A	N/A
18	Refuge Area.			
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector system panel	N/A	N/A	N/A
	• Flow switch panel	N/A	N/A	N/A
	• PA system panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection systems for protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested/checked and found functional at the time of inspection.

Keeping in view the deemed compliance of the minimum standards on fire prevention and fire safety required under the circular No- F16/Estate/CC/Fire Safety/2011/3298to3398 datedt-01/03/11. The shortcomings issued vide letter No. F.6/DFS/MS/School/2022/NDZ/64 dated 11/02/2022 renewal under rule 37 of the Delhi Fire Service Rule, 2010 is recommended.

*Deepak*  
06/04/2022  
Signature of the Inspecting Officer  
Name :- Deepak Kumar  
Designation :- A.D.O (Shd)

~~DO(ED)~~  
*AD*  
7/4/2022  
By CFO (NDZ)  
*F.T.*  
*[Signature]*  
~~A.D.O~~  
A.D.O (Shd)

Sir, F.T. letter is put up for your signature pl.

*Deepak*  
13/04/2022

P.T.O