

C-22

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110001


No. F.6/DFS/MS/School/2022/SZ/ 424

Dated. 29/04/2022

FIRE SAFETY CERTIFICATE

Certified that **Tamana (School)** at C-10, Vasant Vihar, New Delhi-110057 comprised of Basement, ground plus Two upper floors owned/occupied by Tamana School, have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and verified by officer concern of this department on 13/04/2022 in the presence of Mr. Navratan Singh (Account officer) and that the premises is fit for occupancy class "**Educational, Group-B**" (School) as above with effect from 29/04/2022 for period of **Three years** in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 29/4/2022 at New Delhi by


(ATUL KARG)
DIRECTOR

DELHI FIRE SERVICE

Copy to: -

1. The Principal, Tamana (School) at C-10, Vasant Vihar, New Delhi-110057.
2. The Directorate of Education, Govt. of NCT of Delhi, Old Secretariat, New Delhi-110054

Conditions for the validity of Fire Safety Certificate: -

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangement provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life property due to non-functional fire safety measures shall be at the responsibility of the management.
3. All the staff members must know the correct method of operation of fire fighting system.
4. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
5. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or alteration (Clause 1.4.3 of UBBL-2016), if any.
6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six month prior to its expiry.

N/2

INSPECTION REPORT				
1	Name & Address of the Building	Tamana (School) at C10, Vasant Vihar, New Delhi-110057		
2	Type of Occupancy	Educational, Group-B (School)		
3	Building Comprised of	Basement, Ground plus two upper floors		
4	Type of Case	New Case		
5	Details of Previous NOC	Nil		
6	Fire Safety Directives Letter No	NBC Part IV 2005/ BBL-1983		
7	Date of Inspection	13-04-2022		
8	Name of the Inspecting Officers	Sh. Rajesh Kumar ADO (BCP)		
9	Name & Designation of Officers from the building side	Mr. Navratan Singh (Account officer)		
10	Year of construction	2000 & 2009		
11	Applicant letter No.	Gmail dated 08-02-2022		
S. No.	Minimum standards on Fire Prevention and Fire Safety U/R 33	NBC Part IV 2005/ BBL-1983	Provided at Site	Remarks MR/NMR
1	Access to Building.			
	• Road width	6 mtr	Provided	MR
	• Gate width	4.5 mtr	Provided	MR
	• Width of internal road	-NA-	-NA-	-NA-
2	Number, width, type & arrangement of exits.			
	a) Number of Staircase			
	➤ Upper floors.	02 Nos	Provided	MR
	➤ Basement floor.	02 Nos	Provided	MR
	b) Width of Staircase			
	➤ Upper floors	1.50m & 1.0 m	1.50 m (iron) & 1.10m	MR
	➤ Basement floor	1.50m & 1.0 m	1.50m & 1.10m	MR
	c) Protection of exits			
	➤ Fire check door	-NA-	-NA-	-NA-
	➤ Pressurization	-NA-	-NA-	-NA-
	d) No. of continuous staircase to terrace	One	Provided	MR
	e) Width of corridor	-NA-	-NA-	-NA-
	f) Door size	0.90 m	Provided	MR
3	Compartmentation.			
	• Fire check door.	-NA-	-NA-	-NA-
	• Sealing of electrical shafts.	-NA-	-NA-	-NA-
	• Fire rating of shaft door.	-NA-	-NA-	-NA-
	• Water curtain	-NA-	-NA-	-NA-
	• Fire dampers.	-NA-	-NA-	-NA-
4	Smoke Management system.			
	• Basement	-NA-	-NA-	-NA-
	• Upper floors	-NA-	-NA-	-NA-
5	Fire Extinguishers.			
	• Total numbers	Required	18 Nos	MR
	• Types	ABC / CO2	ABC & Co2	MR
	• ISI Marking	ISI mark	Provided	MR
6	First Aid Hose Reels.			
	• Total numbers on each floor.	One	Provided	MR
	• Length of hose-reel hose.	30m	Provided	MR
	• Nozzle Diameter	5mm	Provided	MR
7	Automatic fire detection & alarming system.			

	<ul style="list-style-type: none"> Type of detectors Location of Main Panel Location of Repeater Panel Alternate source of power Hooter's location 	-NA-	Smoke/Heat	-NA-
		-NA-	Ground floor	-NA-
		-NA-	-NA-	-NA-
		-NA-	Provided	-NA-
8	MOEFA	-NA-	Provided	-NA-
9	Public Address System	NA	Provided	NA
10	Automatic Sprinkler System	-NA-	-NA-	-NA-
	<ul style="list-style-type: none"> Basement Upper floors Sprinkler above false ceiling 	Required	Provided	MR
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
11	Internal Hydrants.			
	<ul style="list-style-type: none"> Size of Riser/Down-comer Number of Hydrant per floor Hose box. 	-NA-	100 mm	-NA-
		-NA-	One	-NA-
		-NA-	One	-NA-
12	Yard Hydrants.			
	<ul style="list-style-type: none"> Total number of hydrants. Hose box. 	-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
13	Pumping arrangements.			
	<ul style="list-style-type: none"> Ground Level 			
	<ul style="list-style-type: none"> Discharge of main pump. Head of main pump. Number of main pumps. Jockey Pump output. Jockey Pump head. Standby Pump output. Standby Pump head. Auto Starting/Manual Stopping. Pump house access. 	-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
	<ul style="list-style-type: none"> Terrace Level 			
	<ul style="list-style-type: none"> Discharge of pump. Head of pump. Power supply. Auto starting of pump. 	900 LPM	900 LPM	MR
		40 mtr	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
14	Captive water storage for fire fighting.			
	<ul style="list-style-type: none"> Underground tank capacity. Draw-off connection. Fire Service Inlet. Access to tank. Overhead tank capacity. 	-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		15,000 Lts	15,000 Lts	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	<ul style="list-style-type: none"> Pressurization of lift shaft. Pressurization of lift lobby. Communication in lift car. Fireman's switch. Lift signage. 	-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
17	Standby Power Supply	-NA-	-NA-	-NA-
18	Refuge Area			
	<ul style="list-style-type: none"> Total area Location 	-NA-	-NA-	-NA-
		-NA-	-NA-	-NA-
19	Fire Control Room.			
	<ul style="list-style-type: none"> Detector system panel. 	-NA-	-NA-	-NA-


21/4

	• Flow switch panel	-NA-	-NA-	-NA-
	• PA system panel	-NA-	-NA-	-NA-
	• Battery backup	-NA-	-NA-	-NA-
	• Building floor plan	-NA-	-NA-	-NA-
20	Special Fire Protection System for the Protection of special Risk, if any.	Required	ABC Type fire extinguishers provided near electrical panel	MR


The Fire protection systems provided in the building were test checked at random and found functional at the time of inspection.


Keeping in view of the substantially satisfactory compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, it is recommended to issue Fire Safety Certificate under rule 35 (3) of the Delhi Fire Service Rules, 2010

Accordingly DFA is put up for approval and signature please.


 Signature of the Inspecting Officer
 Name Sh. Rajesh Kumar
 Design: ADO (BCP)


DO (SB)


 18/04/22


 Defo (S2)



 19/4







 C.F.O.


 25/4


 25/04/22
 ADO

As approved, F.T. letter is put up for your signature pl


 Director
 11/4
 25/4
