

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEADQUARTERS : DELHI FIRE SERVICE, NEW DELHI – 110001**

F6/DFS/MS/Hospital/NDZ/2022/220

Dated: 17/05/2022

**FIRE SAFETY CERTIFICATE**

Certified that the **Sant Parmanand Hospital** located at **18, Sham Nath Marg, Civil Lines, Delhi – 110006**. The building is comprised of **Basement + Ground + 03 upper floors** has deemed complied with the fire prevention and fire safety requirements in accordance with Rule 33 of Delhi Fire Service Rules, 2010 and verified the officers concerned of Delhi Fire Service on 08.05.2022 in the presence of Mr. Hari Purohit and that the premises fit for occupancy class group **C-1 Institutional Building**, with effect from 17/05/2022 for a period of **three years** in accordance with Rule 35 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subjected to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 17/05/2022 at New Delhi by

  
(ATUL GARG)  
Director

Tel: 011-23414000

**Copy to:-**

1. The Commissioner, North DMC, SPM Civic Centre, Near Kamla Market, Delhi-02.
2. The Director /Medical Superintendent, Sant Parmanand Hospital, 18, Sham Nath Marg, Civil Lines, Delhi-54.

**Condition for the validity of fire safety certificate**

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non functional fire safety measures shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation w.r.t. construction etc. shall be verified by the concerned building sanctioning authority.
5. This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)
7. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub Rule (I) of Rule 37] along with a copy of this Certificate, six month prior to its expiry. Any change in the occupancy shall be intimated to this Deptt. and approval shall be obtained thereto before occupancy of the same.

- 2/11-

INSPECTION REPORT		
1.	Name and address of the building:	Sant Parmanand Hospital located at 18, Shyam Nath Marg, Civil Lines, Delhi
2.	Type of occupancy with details of floors:	Institutional Building C-1 (Basement + Ground + 03 Upper floors)
3.	Type of case:	New Case
4.	Details of previous FSC:	Nil
5.	Fire safety directives no.:	F6/DFS/MS/93/Hospital/398 dated 05.03.1993
6.	Date of inspection:	06.05.2022
7.	Name of the inspecting officer:	Rajinder Atwal (DO CD) & Sumit Kumar, ( ADO SPM)
8.	Name and designation of the officer from the building side:	Mr. Hari Purohit (Administrative officer)
9.	Year of construction:	1990
10.	Reference letter no.:	Letter no. SPH/HR/FIRE/NOC/2022/835 dated 30.03.2022

S,N o	Minimum standard of Fire Prevention and Fire Safety U/R 33	NBC Requirements	Provide at site	Remarks MR/NMR
1	<b>Access to Building</b>			
	A Road width	9.0 mtrs.	30.48 mtrs.	MR
	B Gate width	4.5 mtrs.	6.0 mtrs.	MR
	C Width of internal roads	NA	NA	NA
2	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	A No. of Staircase:			
	a) Upper floor	03 nos.	Provided	MR
	b) Basements	03 nos.	Provided	MR
	B Width of the Staircase:			
	a) Upper floors	2 mtrs.	2 mtrs.	MR
	b) Basements	2 mtrs.	2 mtrs.	MR
	C Protection of Exits			
	a) Fire check door	Required	Provided	MR
	b) Pressurization	NA	NA	NA
	D No. of continuous staircase to terrace:	02 nos.	03 nos.	MR
	E Width of the corridor	1.5 mtrs.	Provided	MR
	F Door size	1.0 mtrs.	Provided	MR
3	<b>Compartmentation:</b>			
	A Fire check doors	Required	Provided	MR
	B Sealing of electrical shafts	Required	Provided	MR
	C Fire rating of shaft doors	01 Hrs Rating	Provided	MR
	D Water curtain	NA	NA	NA
	E Fire dampers	NA	NA	NA
4	<b>Smoke Management System:</b>			
	A Basement	12 ACPH	Provided	MR
	B Upper floors	12 ACPH	Provided	MR
5	<b>Fire Extinguishers</b>			
	A Total numbers	60 nos.	Provided (78 nos.)	MR
	B Types	ABC & CO2	ABC & CO2	MR
	C ISI marking	Required	Provided	MR

<b>6</b>	<b>First Aid Hose Reel</b>				
	<b>A</b>	Total no. at each floor	02 nos.	Provided	<b>MR</b>
	<b>B</b>	Length of hose reel	30 mtrs.	30 mtrs.	<b>MR</b>
	<b>C</b>	Nozzle diameter	05 mm	05 mm	<b>MR</b>
<b>7</b>	<b>Automatic Fire Detection and Alarm System (ADAS)</b>				
	<b>A</b>	Type of detectors – Smoke type	Required	Provided	<b>MR</b>
	<b>B</b>	Location of main Panel	Ground floor	Provided	<b>MR</b>
	<b>C</b>	Location of repeater panel	Required (At each floor)	Provided	<b>MR</b>
	<b>D</b>	Alternate power Source	Required	Provided	<b>MR</b>
	<b>E</b>	Hooter's location	Required (At each floor)	Provided	<b>MR</b>
<b>8</b>	<b>MOEFA</b>		Required	Provided	<b>MR</b>
<b>9</b>	<b>Public Address System</b>		Required	Provided	<b>MR</b>
<b>10</b>	<b>Automatic Sprinkler System</b>				
	<b>A</b>	Basement	Required	Provided	<b>MR</b>
	<b>B</b>	Upper floor	NA	Provided	<b>NA</b>
	<b>C</b>	Sprinklers above false ceiling	NA	NA	<b>NA</b>
<b>11</b>	<b>Internal Hydrants</b>				
	<b>A</b>	Size of the riser/down comer	100mm	Provided	<b>MR</b>
	<b>B</b>	No. of hydrants per floor	02 nos. each	Provided	<b>MR</b>
	<b>C</b>	Hose box	02 nos. each	Provided	<b>MR</b>
<b>12</b>	<b>Yard Hydrants</b>				
	<b>A</b>	Total no. of hydrants	05	Provided	<b>MR</b>
	<b>B</b>	Hose box	05	Provided	<b>MR</b>
<b>13</b>	<b>Pumping Arrangements</b>				
	<b>A</b>	<b>Ground Level</b>			
		a) Discharge of main pump	2280 LPM	Provided	<b>MR</b>
		b) Head of main pump	60 m	Provided	<b>MR</b>
		c) Number of main pump	01 nos.	01 nos.	<b>MR</b>
		d) Discharge of jockey pump	180 LPM	Provided	<b>MR</b>
		e) Head of jockey pump	60 m	Provided	<b>MR</b>
		f) Discharge of standby pump (Diesel operated)	2280 LPM	Provided	<b>MR</b>
		g) Head of standby pump	60 m	Provided	<b>MR</b>
		h) Auto starting/ manual stopping	Required	Provided	<b>MR</b>
	<b>B</b>	<b>Terrace Level</b>			
		a) Discharge of terrace pump	NA	900 lpm	<b>NA</b>
		b) Head of terrace pump	NA	NA	<b>NA</b>
		c) Alternate power supply	NA	NA	<b>NA</b>
		d) Auto starting of pump	NA	NA	<b>NA</b>
<b>14</b>	<b>Captive Water Storage for Fire Fighting</b>				
	<b>A</b>	Underground tank capacity	50,000 ltr.	1,50,000 ltr.	<b>MR</b>
	<b>B</b>	Draw off connection	Required	Provided	<b>MR</b>
	<b>C</b>	Fire service inlet	Required	Provided	<b>MR</b>
	<b>E</b>	Access to tank	Required	Provided	<b>MR</b>
	<b>D</b>	Overhead tank capacity	10,000 ltr.	Provided	<b>MR</b>
<b>15</b>	<b>Exit Signage</b>		Required	Provided	<b>MR</b>
<b>16</b>	<b>Provision of lift</b>				
	<b>A</b>	Pressurization of lift shaft	Required	Provided	<b>MR</b>
	<b>B</b>	Pressurization of lift lobby	NA	NA	<b>NA</b>
	<b>C</b>	Communication in lift car	Required	Provided	<b>MR</b>
	<b>D</b>	Fireman switch	Required	Provided	<b>MR</b>
	<b>E</b>	Lift signage	Required	Provided	<b>MR</b>
<b>17</b>	<b>Standby Power Supply</b>		Required	Provided	<b>MR</b>




18	Refuge Area				
	A	location	NA	NA	NA
	B	Total area	NA	NA	NA
19	Fire Control Room				
	A	Fire detection system panel	Required	Provided	MR
	B	Flow switch panel	NA	NA	NA
	C	P A system panel	Required	Provided	MR
	D	Battery backup	Required	Provided	MR
	E	Building floor plan	NA	NA	NA
20	Special Fire Protection for special risk if any ABC&CO2			CO2 flooding system provided at HT/LT panel rooms	
Th					

Accordingly, the fire protection systems provided in the building were tested, checked at randomly and found in working condition at the time of inspections.

Keeping in view of the deemed compliance of minimum standards of fire prevention and fire safety measures as required under the Rules, the FSC for the premises renewal under Rule 35(3) of the Delhi Fire Service Rules 2010, is recommended.

Signature of the Inspecting Officer  
 Name Rajinder Atwal  
 Designation DO (CD)

Signature of the Inspecting Officer  
 Name Sumit Kumar  
 Designation ADO (SPM)



DCFO/ND2

K. Kumar  
11/5/22

CFO Wing  
12/5/2022

Director

12/5/2022

DLFO/NDM  
K. Kumar  
13/5/22

DOCCO  
13/5  
ADO (SPM)

F.T. letter is put up for signature, please.

Sumit Kumar  
14/05/2022

D.O. (CD)  
14/5/22  
Director