C-47

## GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE NEW DELHI- 110 001

No.F6/DFS/MS/School/2022/NDZ/ 548

Dated: 20 /05/2012

## FIRE SAFETY CERTIFICATE

Issued on 90/05/2022 at New Delhi by

(Dr. S.K Tomar)
Dy. Chief Fire Officer

To.

The Principal, M/s Sarvodya Kanya Vidyalaya, Mandoli, Delhi-110093.

Copy:-

The Dy. Director of Education B–Block, Yamuna Vihar, Delhi-110053.

## CONDITIONS

- 1. All the means of escape shall be kept free of all type of obstruction all the time.
- 2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
- 3. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
- 4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.
- 5. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction /unauthorized use of land if any.
- 6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in
- 7. The owner / occupier shall apply for renewal of this Fire Safety Certificate of the Director in Form 'J' [sub rule (1) of rule (37)] along with a copy of this Certificate, Six Months prior to its expiry.

DFS/MS/S

ď

Name & address of the building

: Sarvodya Kanya Vidyalaya, Mandoli, Delhi-110093

2. Building is comprised of 3. Type of Occupancy

: M Block- (G+2), 02 Block- (G+1)

: Educational

4. Type of Case

: Renewal 5. Details of Previous NOC letter

6. Fire Safety directive letter no.

: F6/DFS/MS/School/2019/NDZ/1017 dt. 14/05/19 : NBC Part IV

7. Date of Inspection

: 09/05/2022

8. Name of the Inspecting officers 9. Name and designation of Officer

: ADO Mehmood

from the building side

: Mr. Ashok Verma (HOS)

10. Year of Construction

: 1984 & 2013

11. Applicant's letter No

:Letter No. SKV/M/2022, Dated- 16/04/2022

Sr. No.	Minimum Standards on Fire	Letter No. SKV/M/2022, Dated- 16/0-NBC Part IV Provided at Site					
	Frevention and Fire Safety Lypsa	Requirement	Provided at Site	Remarks			
01	Access to Building	requirement		MR/NMR			
	Road width     Road width						
	Gate width	06 mtr.	06 mtr.	MR			
		N/A	N/A	N/A			
02	Width of internal road     Number Width Town	N/A	N/A	N/A			
	Arrangement of Exits						
	a. Number of Staircases						
	<ul> <li>Upper floor Block- M</li> </ul>	02 nos					
	<ul> <li>Upper floor Block- A</li> </ul>	04 nos	02 nos.	MR			
	<ul> <li>Upper floor Block- S</li> </ul>	01 nos	05 nos.	MR			
	B. Width of Staircases	011105	01 nos.	MR			
	Upper floor	1.50					
	Basement	1.50 mtr	1.50 mtr. each	MR			
	c. Protection of Exits	N/A	N/A	N/A			
	Fire check door	N					
	Pressurization	N/A	N/A	N/A			
	d. No. of Continuous Staircases	N/A	N/A	N/A			
	to Terrace	01 no.	01 no.	MR			
	e. Width of Corridor	1.50 mtr.					
	f. Door Size		1.50 mtr.	MR			
03		01 mtr.	01 mtr	MR			
03	Compartmentation.						
	Fire check door	N/A	<b>N</b> 1/4				
	<ul> <li>Sealing of electrical shafts</li> </ul>	N/A	N/A	N/A			
	<ul> <li>Fire rating of shaft door</li> </ul>	N/A	N/A	N/A			
	Water curtain	N/A	N/A	N/A			
	Fire dampers	N/A	N/A	N/A			
04	Smoke Management System.		N/A	N/A			
	Basement	T	1				
	Upper floor	N/A	N/A	N/A			
05.	Fire Extinguishers	N/A	N/A	N/A			
	- Indiana in the second in the						
	<ul> <li>Total numbers</li> </ul>	30 nos.	26				
	Types	ABC /CO <sub>2</sub>	36 nos	MR			
	IS marking	ISI marked	ABC & CO <sub>2</sub>	MR			
		1 101 marked	Provided	MR			

06	First-Aid-Hose Reels.							
-	Total numbers on each floor	02 nos	02 nos	MR				
	<ul> <li>Length of hose reel hose</li> </ul>	30 mtr	30 mtr	MR				
	Nozzle diameter	05 mm	05 mm	MR				
07	Automatic Fire Detection and Alarming System.							
	Type of detectors	N/A	N/A	N/A				
	<ul> <li>Location of main panel</li> </ul>	N/A	N/A	N/A				
	<ul> <li>Location of repeater panel</li> </ul>	N/A	N/A	N/A				
	Alternate source of power	N/A	N/A	N/A				
00	Hooter	N/A	N/A	N/A				
80	MOEFA	N/A	N/A	N/A				
09	Public Address System.	N/A	N/A	N/A				
10	Automatic Sprinkler System.							
	Basement	N/A	N/A	N/A				
	upper floor	N/A	N/A	N/A				
4.4	sprinkler above false ceiling	N/A	N/A	N/A				
11	Internal Hydrants							
	<ul> <li>size of riser/down-comer</li> </ul>	N/A	N/A	N/A				
	<ul> <li>Number of hydrants per floor</li> </ul>	N/A	N/A	N/A				
	Hose box	N/A	N/A	N/A				
12	Yard Hydrants.							
	<ul> <li>Total number of hydrants</li> </ul>	N/A	N/A	N/A				
3	Hose box     Pumping Arrangements.	N/A	N/A	N/A				
-	<ul> <li>Ground Level</li> <li>Discharge of main pump</li> </ul>	N/A	N/A	N/A				
	Head of main pump	N/A	N/A	N/A				
	<ul> <li>Number of main pumps</li> </ul>	N/A	N/A	N/A				
	<ul> <li>Jockey pump out put</li> </ul>	N/A	N/A	N/A				
	<ul> <li>Jockey pump head</li> </ul>	N/A	N/A	N/A				
	<ul> <li>Standby pump out put</li> </ul>	N/A	N/A	N/A				
	<ul> <li>Standby pump head</li> </ul>	N/A	N/A	N/A				
	<ul> <li>Auto starting /manual stopping</li> </ul>	N/A	N/A	N/A				
-	Pump house access	N/A	N/A	N/A				
	> Terrace Level							
	Discharge of pump	450 lpm	450 lpm	MR				
	Head of the pump	40 M	40 M	MR				
	Power supply	Required	Provided	MR				
	Auto starting of pump	Required	Provided	MR				
1	Captive Water Storage for Fire Fighting.							
	Underground tank capacity	N/A	N/A	N/A				
	Draw-off connection	N/A	N/A	N/A				
	Fire service inlet	N/A	N/A	N/A				
	Access to tank	N/A	N/A	N/A				
1	<ul> <li>Overhead tank capacity</li> </ul>	10,000 ltr	10,000 ltr d	MR				
E	xit Signage.	Required	Provided	MR				
		7	. Torided	IVIE				

- East Side Should be initialed.

16	Provision of Lifts.					
	Pressurization of lift shaft     Pressurization of lift lobby	N/A	N/A	N/A		
	Communication in lift car	N/A	N/A	N/A		
	Firemen's grounding switch	N/A	N/A	N/A		
	Lift signage	N/A	N/A	N/A		
17	Standby Power Supply	N/A	N/A	N/A		
		N/A	N/A	N/A		
18	Refuge Area.		1			
	Total area	N/A	N/A	N/A		
	• Location	N/A	N/A	N/A		
19	Fire Control Room					
	Detector system panel	N/A	N/A	N/A		
	Flow switch panel	N/A	N/A	N/A		
	<ul> <li>PA system panel</li> </ul>	N/A	N/A	N/A		
	Battery backup	N/A	N/A	N/A		
	Building floor plans	N/A	N/A	N/A		
20	Special Fire Protection Systems for	N/A	N/A	N/A		
	Protection of Special Risks, if Any:					

The fire protection systems provided in the building were tested/checked and found functional at the time of inspection.

Keeping in view the deemed compliance of the minimum standards on fire prevention and fire safety required under the rules the NOC issued vide letter no. F6/DFS/MS/School/2019/NDZ/1017 dt.14/05/19 renewal under rule 35 of Delhi Fire Service Rules 2010 is recommended.

> Signature of the Inspecting Officer Name :- Mehmood

Designation :- A.D.O (T.P)

DO(ED) Pl. shook.

MR MR MR

N/A

N/A N/A

N/A V/A

V/A

I/A

N/

Lyon in and Day pulls

Abouto, Ab. f. letter pol on the bring lease Abouto)

Ab. f. letter pol on the bring lease

Apouto)

Apouto)

AT

RR

a k nd

ılay 1e 9 512

ent ndit /ice

rule

npl