

9/16

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110001

No. F6/DFS/MS/School/2022 / W2/560

Dated: 20/05/2022

FIRE SAFETY CERTIFICATE

Certified that the **Sant Nirankari Girls Sr. Sec. School**, located at **Sant Nirankari Colony, Delhi-110009** comprised of **04 New blocks (Ground and 03 upper floors each)** owned/ occupied by **Sant Nirankari Girls Sr. Sec. School** was issued Fire Safety Certificated vide this office letter no. **F6/DFS/MS/2018/School/WZ/1071 dated 16.05.2018 (ground+ 02 upper floors)**. The premise was re-inspected by the officer concerned of this department on **10.05.2022** in the presence of **Sh. Ashok Kumar (Principal)** and observed that all the fire prevention and fire safety arrangements as provided in the premise found in good working condition there is premise additional alteration running of 04 blocks ground+03 upper floor each. The premise have therefore deemed complied with the requirements under rule 33 of the Delhi Fire Service Rules, 2010 and the building premise is fit for occupancy under **Educational "Group B"** with effect from 20/05/2022 for a period of **three years** in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under rule 40, subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 20/05/2022 at New Delhi


(Atul Garg)
Director

Ph:-011-23414000

Copy to: -

1. The Director, Education, Government of N.C.T of Delhi, Old Sectt. Delhi - 110054.
2. The Principal, Sant Nirankari Girls Sr. Sec. School, located at Sant Nirankari Colony, Delhi-110009

Conditions for the validity of Fire Safety Certificate:

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
3. All the staff members must know the correct method of operation of firefighting system.
4. The owner / occupier shall submit a declaration **every year in Form "K"** provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on <http://delhi.gov.in./wps/wcm/connect/doi/fire/FIRE/Home/Forms>.
5. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.
6. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in **Form 'J'** [sub rule (1) of rule 37] along with a copy of this Certificate, **six months** prior to its expiry".

INSPECTION REPORT

1	Name & address of the building	Sant Nirankari Girls Sr. Sec. School, Sant Nirankari Colony, Delhi-110009
2	Type of Occupancy	Educational
3	Composition of building	04 blocks interconnected (Ground & Three Upper floor only)
4	Type of Case	Add/Alt
5	Details of previous NOC	F6/D/S/MN/2018/School/WZ/1071 dated 16.05.2018 (Ground+02 upper floor)
6	Fire Safety directives letter No.	NBC Part-4
7	Date of inspection	10.05.2022
8	Name of the Inspecting Officers	ADG (RN)
9	Name and designation of officers from the building side	Sh. Ashok Kumar / V. Principal
10	Year of Construction	2008
11	Applicant's letter No.	Online E-Mail dated: 04.05.2022

	Minimum Standards on fire prevention and fire safety U/R 33	NBC Requirement	Provided at site	Remarks MR/NMR
1	Access to building			
	• Road width	6m	6 m	MR
	• Gate width	4.5m	4.50 m	MR
	• Width of internal road	NA	NA	NA
2	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	• Upper Floors	03	03	MR
	• Basements	NA	NA	NA
	b. Width of staircases			
	• Upper Floors	1.50m	1.55 m each	MR
	• Basements	NA	NA	NA
	c. Protection of exits			
	• Fire check door	NA	NA	NA
	• Pressurization	NA	NA	NA
	d. No. of continuous staircases to terrace	02	03	MR
	e. Width of Corridor	NA	NA	NA
	f. Door Size	1.20m	Provided	MR
3	Compartmentation.			
	• Fire check door	NA	NA	NA
	• Sealing of electrical shafts	NA	NA	NA
	• Fire Rating of shaft door	NA	NA	NA
	• Water Curtain	NA	NA	NA
	• Fire Dampers	NA	NA	NA
4	Smoke Management System.			
	• Basements	12 a/c per hour	NA	NA
	• Upper floors	12 a/c per hour	Natural Ventilated	MR
5	Fire Extinguishers			
	• Total numbers	28 nos	30 nos	MR
	• Types	ABC/Co2	ABC-20 / Co2- 10	MR
	• ISI marking	ISI Marked	Yes	MR

6	First-Aid Hose Reels.				
	• Total numbers on each floor	01	01 each floor	MR	
	• Length of hose reel hose	30m	30m	MR	
7	Automatic fire detection and alarming system.				
	• Type of detectors	NA	NA	NA	
	• Location of Main Panel	NA	NA	NA	
	• Location of Repeater Panel	NA	NA	NA	
	• Alternate source of power	NA	NA	NA	
	• Hooters' Location	NA	NA	NA	
8	MOEFA		NA	NA	
9	Public Address System.		NA	NA	
10	Automatic Sprinkler System.				
	• Basement	NA	NA	NA	
	• Upper Floor	NA	NA	NA	
	• Sprinkler above false ceiling	NA	NA	NA	
11	Internal Hydrants				
	• Size of riser/down-comer	NA	NA	NA	
	• Number of hydrants per floor	NA	NA	NA	
12	Yard Hydrants.				
	• Total number of hydrants	NA	NA	NA	
	• Hose Box	NA	NA	NA	
13	Pumping Arrangements.				
	• Ground Level	➤ Discharge of main Pump	N/A	N/A	N/A
		➤ Head of Main pump	N/A	N/A	N/A
		➤ Number of main pumps	N/A	N/A	N/A
		➤ Jockey Pump out put	N/A	N/A	N/A
		➤ Jockey pump head	N/A	N/A	N/A
		➤ Standby Pump out put	N/A	N/A	N/A
		➤ Standby Pump Head	N/A	N/A	N/A
		➤ Auto Starting/ Manual stopping	N/A	N/A	N/A
		➤ Pump House Access	N/A	N/A	N/A
		• Terrace level	➤ Discharge of pump	450lpm	450lpm x 02
	➤ Head of the pump		40m	40m	MR
	➤ Power Supply		Required	Provided	MR
	➤ Auto Starting of pump		Required	Provided	MR
14	Captive Water Storage for fire fighting				
	• Underground tank capacity	NA	NA	NA	
	➤ Draw-off connection	NA	NA	NA	
	➤ Fire service inlet	NA	NA	NA	
	➤ Access to tank	NA	NA	NA	
	• Overhead Tank capacity	10,000 ltrs	15,000ltrs	MR	
		Required	Provided	MR	
15	Exit Signage.				

Op

in go
05.20
e safe
: Safe
5/3/202
Office
Meen
DO/R

16	Provision of Lifts.			
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication In lift Car	N/A	N/A	N/A
	• Fireman's Grounding Switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A
17	Standby power supply		N/A	N/A
18	Refuge Area.			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Batter backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:		N/A	N/A

The fire protection systems provided in the building were tested/ checked randomly and found in good working condition at the time of inspection and the FSC issued vide letter of even no.1071 dated 16.05.2018. **(Ground + 02 floor only).**

Keeping in view the satisfactory compliance of the minimum standard on fire prevention and fire safety requirements as stipulated under the circular issued by NBC Part-IV, it is recommended to grant Fire Safety Certificate.

DO (NW) - SN D/OFF

Dy C/O (WZ)

[Handwritten signature]

[Handwritten signature]
16/05/2022

Signature of the Inspecting Officer
Name :- C.L. Meena
Designation:- ADO/RN

[Handwritten signature]
17/5/2022

F.F.P.G

[Handwritten signature]

As approved, F.T. letter is put up for your signature Pls.

Director (DFS)
[Handwritten signature]
22/5/22

pa

[Handwritten signature]
20/05/2022