

7

FORM 'H': FORM FOR ISSUING FIRE SAFETY CERTIFICATE

[See sub-rule (1) of rule 35]

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEADQUARTERS: DELHI FIRE SERVICE, NEW DELHI-110001**

No. F6/DFS/MS/Hospital/2022/NDZ/१५५

Dated: ०१/०६/2022

**FIRE SAFETY CERTIFICATE**

Certified that the Chacha Nehru Bal Chiktsalya located at Geeta Colony, Delhi-110031, comprised of Basement, Ground & Five Upper Floors, owned / occupied by Chacha Nehru Bal Chiktsalya, was granted Fire Safety Certificate Vide letter No. F6/DFS/MS/Hospital/2019/NDZ/1254 dated 12/06/2019. The premises was re-inspected by the officers concerned of Fire Service on 25.05.2022 in the presence of Sh. Rajan Pathak, J.E. (E) and observed that all the fire prevention and fire safety arrangements provided in the premises found in good working condition. The premises have therefore deemed complied with rule 33 of the Delhi Fire Service Rule, 2010 and that the building / premises is fit for occupancy class **"Institutional Building"** (Group - 'C') with effect from ०१/०६/2022 for a period of three years in accordance with rule 36 unless renewal under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the DFS rules, 2010.

Issued on ०१/०६/2022 ..... at New Delhi.

(ATUL GARG)  
DIRECTOR.

०/८/२५

Copy to :-

1. The Medical Superintendent, Chacha Nehru Bal Chiktsalya, Geeta Colony, Delhi-110031.
2. The Executive Engineer (Elect), PWD Health, Ele-3, Health Maintenance Elect. S. Divn.(E), Guru Teg Bahadur, Hospital, Shahdara, Delhi-110095.

**Conditions for the validity of Fire Safety Certificate:**

1. All the fire safety arrangement provided their in shall be maintained in good working conditions at all times.
2. Any Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
5. The basement shall be used strictly as per the provision of building bye laws.
6. This certificate cannot be treated in any case for regularizations of unauthorized construction.
7. "The owner / Occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
8. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [WWW.dfs.Delhigovt.nic.in](http://WWW.dfs.Delhigovt.nic.in).

# INSPECTION REPORT

1. Name & address of the building: Chacha Nehru Bal Chiktsalya, Geeta Colony, Delhi-110031.
2. Type of Occupancy : Institutional
3. Type of Case : Renewal (Basement, Ground, & Five Upper Floors)
4. Details of previous NOC : F6/DFS/MS/Hospital/2019/NDZ/1254 dated 12/06/2019
5. Fire Safety directives Letter No. : F6/DFS/MS/BP/Hos./2001/111 date 15/01/2001
6. Date of inspection : 25/05/2022
7. Name of the Inspecting Officer : A.K. Jaiswal, D.O. (East) & Deepak Kumar, A.D.O. (Shah.)
8. Name and designation of Officer from the building side : Sh. Rajan Pathak, J.E. (E)
9. Year of Construction : 2005
10. Applicant's letter No. 10(12)AF(E)/HE-3/PWD/GTBH/22-23/169 Date 18/04/2022

S No	Minimum standards on fire prevention and fire safety U/R 33	As per NBC	Provided at site	Remarks MR/NMR
1.	Access of building			
	• Road width	06 m	15 m	MR
	• Gate width	4.5 m	6 m	MR
	• Width of internal road	6 m	6 m	MR
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases			
	• Upper floors	6	6 + Ramp	MR
	• Basements	5	5 + Ramp	MR
	b. Width of staircases			
	• Upper floors	2 m	6 x 1.5 m & Ramp 2.5m	MR (Old Case)
	• Basements	2 m	5 x 1.5 m & Ramp 5m	MR (Old Case)
	c. Protection of exits			
	• Fire check door	Required	Provided	MR
	• Pressurization	Required	Provided	MR
	d. No of continuous staircase to terrace	2	2	MR
	e. Width Of Corridor	2.4 m	2.5, 3m	MR
	f. Door Size	2m, 1m	2 m, 1 m	MR
3.	Compartmentation			
	• Fire check door	Required	Provided	MR
	• Sealing of electrical shafts	Required	Provided	MR
	• Fire Rating of shaft door	Required	Provided	MR
	• Water Curtain	N/A	N/A	N/A
	• Fire Dampers	Required	Provided	MR
4.	Smoke managements System			
	• Basements	30 a/c per hour	Provided	MR
	• Upper floors	12 a/c per hour	Provided	MR
5.	Fire Extinguishers			
	• Total numbers	60	80	M/R
	• Types	ABC/CO <sub>2</sub>	Provided	M/R
	• ISI marking	Required	Provided	M/R

6.	First – Aid Hose Reels			
	• Total numbers on each floor	6	6	MR
	• Length of hose reel hose	30 Mtr.	30 Mtr.	MR
	• Nozzle diameter	5 mm	5 mm	MR
7.	Automatic fire detection and alarming system			
	• Type of detector	Heat & Smoke	Provided	MR
	• Location of Main Panel	Control Room	Provided	MR
	• Location of Repeater Panel	N/A	N/A	N/A
	• Alternate source of power	Required	Provided	MR
	• Hooters' Location	Required	Provided	MR
8.	MOEFA	Required	Provided	MR
9.	Public Address System	Required	Provided	MR
10.	Automatic Sprinkler System			
	• Ground Floor	Required	Provided	MR
	• Upper Floor	Required	Provided	MR
	• Sprinkler above false ceiling	Required	Provided	MR
11.	Internal Hydrants			
	• Size of riser/down-comer	100mm	Provided	MR
	• Number of hydrants per floor	6	Provided	MR
	• Hose Box	6	Provided	MR
12.	Yard Hydrants			
	• Total number of hydrants	6	Provided	MR
	• Hose Box	6	Provided	MR
13.	Pumping Arrangements			
	• Ground Level			
	➤ Discharge of main pump	2850 LPM	2850 LPM	MR
	➤ Head of main pump	60 m	60 m	MR
	➤ Number of main pumps	03 m	03 m	MR
	➤ Jockey pump out put	180 LPM	180 LPM	MR
	➤ Jockey pump head	60m	60m	MR
	➤ Standby Pump out put	2850 LPM	2850 LPM	MR
	➤ Standby Pump Head	60m	60m	MR
	➤ Auto Starting/Manual stopping	Auto Starting	Provided	MR
	➤ Pump House Access	Required	Provided	MR
	• Terrace level			
	➤ Discharge of pump	N/A	N/A	N/A
	➤ Head of the pump	N/A	N/A	N/A
	➤ Power supply	N/A	N/A	N/A
	➤ Auto starting of pump	N/A	N/A	N/A
14.	Captive water Storage for fire fighting			
	• Underground tank capacity	2,00,000 ltr	Provided	MR
	➤ Draw of connection	Required	Provided	MR
	➤ Fire service inlet	Required	Provided	MR
	➤ Access to tank	Required	Provided	MR
	• Overhead Tank capacity	30,000 ltr	Provided	MR



N/25,

15.	Exit Signage	Required	Provided	MR
16.	Provision of Lifts			
	➤ Pressurization of Lift Shaft	Required	Provided	MR
	➤ Pressurization of lift lobby	N/A	N/A	N/A
	➤ Communication in lift Car	Required	Provided	MR
	➤ Fireman's Grounding Switch	Required	Provided	MR
	➤ Lift Signage	Required	Provided	MR
17.	Standby power supply	Required	Provided	MR
18.	Refuge Area			
	➤ Total area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19.	Fire control room			
	➤ Detector system panel	Required	Provided	MR
	➤ Flow Switch Panel	Required	Provided	MR
	➤ PA System Panel	Required	Provided	MR
	➤ Battery backup	Required	Provided	MR
	➤ Building Floor Plans	Required	Provided	MR
20.	Special Fire Protection Systems for Protection of special Risks, if any;	N/A	N/A	N/A

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the FSC issued vide letter No. F6/DFS/MS/Hospital/2019/NDZ/1254 dated 12/06/2019 renewal under rule 35 of the Delhi Fire Service rules 2010 is recommended.

Signature of the Inspecting Officer  
Name : Deepak Kumar  
Designation : A.D.O. (Shah.)

Signature of the Inspecting Officer  
Name : A.K. Jaiswal  
Designation : D.O. (East)

Dy. C.F.O. (NDZ)

Please read DFA carefully before signature



~~DO (ED)~~

I - Error is regretted.  
II - Amended DFA is put up.

OK 27/05/22

Dy. C.F.O. (NDZ)

OK 27/05/22

cfo  
Director  
20/5/2022

DO/Bat

P.T.O.