

4/18



**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110001**


No.F.6/DFS/MS/EH/2022/SZ/ 173

Dated. 13/06/2022

FIRE SAFETY CERTIFICATE

Certified that **M/s Bikanervalva International** located at **Ground & First Floor, D-17** Defence Colony, New Delhi 110024 in the building comprised of Ground plus Two Upper Floor owned/occupied by M/s Bikanervalva International was issued Fire Safety Certificate by this department vide letter no. F6/DFS/MS/EH/2022/SZ/150 dated 01/06/2022 (for Ground floor only). The restaurant premise was re-inspected by the officer concerned of this department on 06/06/2022 in the presence of Mr. Sanjeev Agarwal of the restaurant and found that the restaurant is running at Ground & First Floor in the Ground plus two upper floor building the premise have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy **Class D "Assembly Building" (For Ground & First Floor only)** with effect from 13/06/2022 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 13/06/2022 at New Delhi by


**(ATUL GARG)
DIRECTOR
DELHI FIRE SERVICE**

Copy to: -

1. The Dy. Health Officer, Public Health Department, South Zone, Aurobindo Marg, Green Park, Delhi-110016 (MHA Portal No. MHA Portal No. 2022060211963 dated 02/06/2022)
2. M/s Bikanervalva International located at Ground & First Floor, D-17 Defence Colony, New Delhi 110024

Conditions for the validity of Fire Safety Certificate: -

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangement provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life property due to non-functional fire safety measures shall be at the responsibility of the management.
3. All the staff members must know the correct method of operation of fire fighting system.
4. The owner/occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
5. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or alteration (Clause 1.4.3 of UBBL-2016), if any.
6. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six month prior to its expiry."

N/7

INSPECTION REPORT

1	Name & Address of the Building	M/s Bikanervala International located at D-17 Defence Colony, New Delhi 110024.		
2	Type of Occupancy	Group-D Assembly Building. (Eating House)		
3	Building Comprised of	Ground plus 02 upper floors		
4	Type of Case	Additional alternation		
5	Details of Previous NOC	F6/DFS/MS/EH/2022/SZ/150 dated 01/06/2022 for Ground floor only		
6	Fire Safety Directives Letter No	Nil		
7	Date of Inspection	06/06/2022		
8	Name of the Inspecting Officers	Sh. Rajesh Kumar, ADO (BCP)		
9	Name & Designation of Officers from the building side	Mr. Sanjeev Aggarwal		
10	Year of construction	2007	Now Restt. Running at GF & FF only	
11	Applicant letter No.	MHA Portal No. 2022060211963 dated 02/06/2022		
S. No.	Minimum standards on Fire Prevention and Fire Safety U/R 33	UBBL/ NBC- 2016	Provided at Site	Remarks MR/NMR
1	Access to Building.			
	<ul style="list-style-type: none"> • Road width • Gate width • Width of internal road 	6 m	Provided	MR
		N/A	N/A	N/A
		N/A	N/A	N/A
2	Number, width, type & arrangement of exits.			
	a) Number of Staircase			
	➤ Upper floors.	02 Nos	02 Nos	MR
	➤ Basement floor.	N/A	NA	N/A
	b) Width of Staircase			
	➤ Upper floors	1.50 mtr each	1.50 mtr & 2 mtr	MR
	➤ Basement floor	N/A	N/A	N/A
	c) Protection of exits			
	➤ Fire check door	N/A	N/A	N/A
	➤ Pressurization	N/A	N/A	N/A
	d) No. of continuous staircase to terrace	Required	Provided	MR
	e) Width of corridor	N/A	N/A	N/A
	f) Door size	1.50 mtr each	1.50 & 1.50 mtr	MR
3	Compartmentation.			
	<ul style="list-style-type: none"> • Fire check door. • Sealing of electrical shafts. • Fire rating of shaft door. • Water curtain • Fire dampers. 	Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		N/A	N/A	N/A
		N/A	N/A	N/A
4	Smoke Management system.			
	<ul style="list-style-type: none"> • Basement • Upper floors 	NA	N/A	N/A
		NA	N/A	N/A
5	Fire Extinguishers.			
	<ul style="list-style-type: none"> • Total numbers • Types • ISI Marking 	06 Nos	06 Nos	MR
		ABC/CO ₂	ABC-04 & CO ₂ -02	MR
		ISI marked	Provided	MR
6	First Aid Hose Reels.			
	<ul style="list-style-type: none"> • Total numbers on each floor. • Length of hose-reel hose. • Nozzle Diameter 	One	Provided	MR
		30m	Provided	MR
		5mm	Provided	MR

7	Automatic fire detection & alarming system.			
	<ul style="list-style-type: none"> • Type of detectors 	N/A	Smoke type	N/A
	<ul style="list-style-type: none"> • Location of Main Panel 	N/A	Ground floor	N/A
	<ul style="list-style-type: none"> • Location of Repeater Panel 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Alternate source of power 	N/A	Provided	N/A
	<ul style="list-style-type: none"> • Hooter's location 	N/A	Provided	N/A
8	MOEFA	Required	Provided	MR
9	Public Address System	N/A	N/A	N/A
10	Automatic Sprinkler System			
	<ul style="list-style-type: none"> • Basement 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Ground/ upper floors. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Sprinkler above false ceiling 	N/A	N/A	N/A
11	Internal Hydrants.			
	<ul style="list-style-type: none"> • Size of Riser/Down-comer 	100 mm	Provided	MR
	<ul style="list-style-type: none"> • Number of Hydrant per floor 	One	Provided	MR
	<ul style="list-style-type: none"> • Hose box. 	One	Provided	MR
12	Yard Hydrants.			
	<ul style="list-style-type: none"> • Total number of hydrants. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Hose box. 	N/A	N/A	N/A
13	Pumping arrangements.			
	<ul style="list-style-type: none"> • Ground Level 			
	<ul style="list-style-type: none"> ➤ Discharge of main pump. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Head of main pump. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Number of main pumps. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Jockey Pump output. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Jockey Pump head. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Standby Pump output. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Standby Pump head. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Auto Starting/Manual Stopping. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Pump house access. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Terrace Level 			
	<ul style="list-style-type: none"> ➤ Discharge of pump. 	900 LPM	Provided	MR
	<ul style="list-style-type: none"> ➤ Head of pump. 	40m	Provided	MR
	<ul style="list-style-type: none"> ➤ Power supply. 	Required	Provided	MR
	<ul style="list-style-type: none"> ➤ Auto starting of pump. 	Required	Provided	MR
14	Captive water storage for fire fighting.			
	<ul style="list-style-type: none"> • Underground tank capacity. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Draw-off connection. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Fire Service Inlet. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Access to tank. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Overhead tank capacity. 	20,000 Ltrs	Provided	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	<ul style="list-style-type: none"> • Pressurization of lift shaft. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Pressurization of lift lobby. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Communication in lift car. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Fireman's switch. 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Lift signage. 	N/A	N/A	N/A
17	Standby Power Supply	Required	Provided	MR
18	Refuge Area			
	<ul style="list-style-type: none"> • Total area 	N/A	N/A	N/A

	Location			
19	Fire Control Room.	N/A	N/A	N/A
	• Detector system panel.	N/A	N/A	N/A
	• Flow switch panel.	N/A	N/A	N/A
	• PA system panel.	N/A	N/A	N/A
	• Battery backup.	N/A	N/A	N/A
	• Building floor plan.	N/A	N/A	N/A
20	Special Fire Protection System for the Protection of special Risk, if any.	N/A	N/A	N/A

n/9

The Fire protection systems provided in the building were test checked at random and found functional at the time of inspection.

Keeping in view of the substantially satisfactory compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, it is recommended to issue Fire Safety Certificate under rule 35 (3) of the Delhi Fire Service Rules, 2010

10/6/2022

Signature of the Inspecting Officer
 Name: Sh. Rajesh Kumar
 Designation: ADO (BCP)

DO (SD)

Signature
07/06/22

Signature
DeFO (S)

Signature
8/6

C.F.O. *Signature*
9/6/2022

Signature
Director
10/6/2022

Signature
10/6/22

As approved, f.t. letter is put up for your signature

1/14
10/6/2022

Signature
Director
10/6/22

FSC uploaded on MHA portal
15/6/22