

45

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE**  
**NEW DELHI-110001**


No. F.6/DFS/MS/EH/2022/SZ/ 156

dated: 03/06/2022

**FIRE SAFETY CERTIFICATE**

Certified that **M/s BOTTLE HOUSE (A Unit of Tank Hospitality)** located at **Plot No 4 & 5 Ground Floor, Satya Niketan City, New Delhi 110021** Comprised of Ground plus three upper floors owned/occupied by A Unit of Tank Hospitality have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and verified by the officer concerned of this department on 24/05/2022 on in the presence of Mr. Rohit Kumar and that the premise is fit for occupancy class **Group-D Assembly Building** (Eating House at Ground Floor) with effect from 03/06/2022 for a period of **Three years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 03/06/2022 at New Delhi by

  
(ATUL GARG)  
DIRECTOR  
DELHI FIRE SERVICE

Copy to: -

1. The Dy. Health Officer, Public Health Department, South Zone, Aurobindo Marg, Green Park, Delhi-110016 (Ref. MHA Portal ID 2022051009874 dated 10/05/2022)
2. M/s BOTTLE HOUSE (A Unit of Tank Hospitality) located at Plot No 4 & 5 Ground Floor, Satya Niketan City, New Delhi 110021.

**Conditions for the validity of Fire Safety Certificate: -**

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangement provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life property due to non-functional fire safety measures shall be at the responsibility of the management.
3. All the staff members must know the correct method of operation of fire fighting system.
4. The owner/occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010.
5. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or alteration (Clause 1.4.3 of UBBL-2016), if any.
6. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six month prior to its expiry."

## INSPECTION REPORT

1	Name & Address of the Building	M/s BOTTLE HOUSE (A Unit of Tank Hospitality) located at Plot No 4 & 5 Ground Floor, Satya Niketan City, New Delhi 110021		
2	Type of Occupancy	Group–D Assembly Building (Eating House)		
3	Building Comprised of	Ground + 03 upper floor		
4	Type of Case	New case		
5	Details of Previous NOC	Nil		
6	Fire Safety Directives Letter No	Nil		
7	Date of Inspection	24/05/2022		
8	Name of the Inspecting Officers	Sh. Rajesh Kumar ADO (BCP)		
9	Name & Designation of Officers from the building side	Mr. Rohit Kumar		
10	Year of construction	2000	Restt. Running at Ground floor only.	
11	Applicant letter No.	Online No. 2022051009874 dated 10/05/2022		
S. No.	Minimum standards on Fire Prevention and Fire Safety U/R 33	UBBL/ NBC-2016	Provided at Site	Remarks MR/NMR
1	Access to Building.			
	<ul style="list-style-type: none"><li>Road width</li></ul>	06 m	Provided	MR
	<ul style="list-style-type: none"><li>Gate width</li></ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"><li>Width of internal road</li></ul>	N/A	N/A	N/A
2	Number, width, type & arrangement of exits.			
	a) Number of Staircase			
	<ul style="list-style-type: none"><li>➤ Upper floors.</li></ul>	N/A	Restt. at GF only	N/A
	<ul style="list-style-type: none"><li>➤ Basement floor.</li></ul>	N/A	N/A	N/A
	b) Width of Staircase			
	<ul style="list-style-type: none"><li>➤ Upper floors</li></ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"><li>➤ Basement floor</li></ul>	N/A	N/A	N/A
	c) Protection of exits			
	<ul style="list-style-type: none"><li>➤ Fire check door</li></ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"><li>➤ Pressurization</li></ul>	N/A	N/A	N/A
	d) No. of continuous staircase to terrace	Required	One	MR
	e) Width of corridor	N/A	N/A	N/A
	f) Door size	(1.50 m each)	1.50 m & 1.50 m	NMR
3	Compartmentation.			
	<ul style="list-style-type: none"><li>Fire check door.</li></ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"><li>Sealing of electrical shafts.</li></ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"><li>Fire rating of shaft door.</li></ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"><li>Water curtain</li></ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"><li>Fire dampers.</li></ul>	N/A	N/A	N/A
4	Smoke Management system.			
	<ul style="list-style-type: none"><li>Basement</li></ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"><li>Upper floors</li></ul>	N/A	N/A	N/A
5	Fire Extinguishers.			
	<ul style="list-style-type: none"><li>Total numbers</li></ul>	06 Nos	06 Nos	MR
	<ul style="list-style-type: none"><li>Types</li></ul>	ABC/CO <sub>2</sub>	ABC-07 & CO <sub>2</sub> -02	MR
	<ul style="list-style-type: none"><li>ISI Marking</li></ul>	ISI marked	Provided	MR
6	First Aid Hose Reels.			
	<ul style="list-style-type: none"><li>Total numbers on each floor.</li></ul>	One	Provided	MR
	<ul style="list-style-type: none"><li>Length of hose-reel hose.</li></ul>	30m	Provided	MR

	• Nozzle Diameter	5mm	Provided	MR
7	<b>Automatic fire detection &amp; alarming system.</b>			
	• Type of detectors	N/A	N/A	N/A
	• Location of Main Panel	N/A	N/A	N/A
	• Location of Repeater Panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooter's location	N/A	N/A	N/A
8	<b>MOEFA</b>	Required	Provided	MR
9	<b>Public Address System</b>	N/A	N/A	N/A
10	<b>Automatic Sprinkler System</b>			
	• Basement	N/A	N/A	N/A
	• Ground/ upper floors.	N/A	N/A	N/A
	• Sprinkler above false ceiling	N/A	N/A	N/A
11	<b>Internal Hydrants.</b>			
	• Size of Riser/Down-comer	100 mm	Provided	MR
	• Number of Hydrant per floor	One	Provided	MR
	• Hose box.	One	Provided	MR
12	<b>Yard Hydrants.</b>			
	• Total number of hydrants.	N/A	N/A	N/A
	• Hose box.	N/A	N/A	N/A
13	<b>Pumping arrangements.</b>			
	• <b>Ground Level</b>			
	➤ Discharge of main pump.	N/A	N/A	N/A
	➤ Head of main pump.	N/A	N/A	N/A
	➤ Number of main pumps.	N/A	N/A	N/A
	➤ Jockey Pump output.	N/A	N/A	N/A
	➤ Jockey Pump head.	N/A	N/A	N/A
	➤ Standby Pump output.	N/A	N/A	N/A
	➤ Standby Pump head.	N/A	N/A	N/A
	➤ Auto Starting/Manual Stopping.	N/A	N/A	N/A
	➤ Pump house access.	N/A	N/A	N/A
	• <b>Terrace Level</b>			
	➤ Discharge of pump.	450 LPM	Provided	MR
	➤ Head of pump.	40m	Provided	MR
	➤ Power supply.	Required	Provided	MR
	➤ Auto starting of pump.	Required	Provided	MR
14	<b>Captive water storage for fire fighting.</b>			
	• Underground tank capacity.	N/A	N/A	N/A
	➤ Draw-off connection.	N/A	N/A	N/A
	➤ Fire Service Inlet.	N/A	N/A	N/A
	➤ Access to tank.	N/A	N/A	N/A
	• Overhead tank capacity.	20,000 Ltrs	Provided	MR
15	<b>Exit Signage.</b>	Required	Provided	MR
16	<b>Provision of Lifts.</b>			
	• Pressurization of lift shaft.	N/A	N/A	N/A
	• Pressurization of lift lobby.	N/A	N/A	N/A
	• Communication in lift car.	N/A	N/A	N/A
	• Fireman's switch.	N/A	N/A	N/A
	• Lift signage.	N/A	N/A	N/A
17	<b>Standby Power Supply</b>	Required	Provided	MR
18	<b>Refuge Area</b>			



	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19	<b>Fire Control Room.</b>			
	• Detector system panel.	N/A	N/A	N/A
	• Flow switch panel.	N/A	N/A	N/A
	• PA system panel.	N/A	N/A	N/A
	• Battery backup.	N/A	N/A	N/A
	• Building floor plan.	N/A	N/A	N/A
20	<b>Special Fire Protection System for the Protection of special Risk, if any.</b>	N/A	N/A	N/A

The Fire protection systems provided in the building were test checked at random and found functional at the time of inspection.

Keeping in view of the substantially satisfactory compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, it is recommended to issue Fire Safety Certificate under rule 35 (3) of the Delhi Fire Service Rules, 2010

16/25/5/2022

Signature of the Inspecting Officer  
Name: Sh. Rajesh Kumar  
Designation: ADO (BCP)

DO (SD) — on leave

24/06/22

25/5

G.F.O. 26/5/2022

Director 24/06/2022

27/08/22

ADU/ADU

Sir, Protected corridors have been created now the kitchen is segregated with escape route (Alternative).  
submitted P!

1/16/27/8/2022

Director

2/06/2022

ADU

ADU/ADU