

C/18

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEAD QUARTERS: DELHI FIRE SERVICE, CONNAUGHT PLACE**  
**NEW DELHI**

No. F6/DFS/MS/School/WZ/2022/ 664

Dated: 20/06/2022

**FIRE SAFETY CERTIFICATE**

Certified that the **Holy Child Senior Secondary School** Located at Tagore Garden, New Delhi-110027, comprised of Ground + 02 Upper Floors owned/occupied by Holy Child Senior Secondary School. The said premise was jointly inspected by the officer concerned of this department on 16.06.2022 in the presence of Sh. Prakashan, P.K (Accountant) and Gourav Bansal, AE(B) & Navdeep JE(B) from MCD and have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rule, 2010 and that the building/premises is fit for occupancy class " Educational Building" Group B with effect from 20/06/2022 for a period of **three years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 20/06/2022 at New Delhi by.

(Atul Garg)  
Director

Copy to: -

1. The Executive Engineer (Bldg.) HQ, North Delhi Municipal Corporation, 9<sup>th</sup> floor, Minto Road, New Delhi-110002
2. The Director, Directorate of Education, GNCT of Delhi, Old Secretariat Delhi – 110054.
3. The Principal, Holy Child Senior Secondary School, Tagore Garden, New Delhi-110027

**Following fire safety directives must be adhered to:-**

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional if fire safety measures, management shall be responsible.
4. Any deviation, with regards to construction, ventilation, occupation, electric installation etc. may be got verified from the concerned authorities.
5. The Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction / unauthorized use of land if any.
6. All comments / directions of licensing Department shall always be permitted and followed.
7. The owner /occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)
8. The owner / occupier shall apply for renewal of this Fire Safety Certificate to the Director in 'Form J' (sub Rule (1) of Rule 37) along with copy of the certificate, six months prior to its expiry.

## INSPECTION REPORT

1. Name and address of the building: **Holy Child Senior Secondary School** Located at **Tagore Garden, New Delhi-110027.**
2. Type of Occupancy : Educational
3. Type of Case : **(New Block=G + 02 Upper Floor)**
4. Details of previous NOC : Nil
5. Fire Safety directives Letter No. : F6/DFS/MS/BP/2019/01 Dated 01.01.2019
6. Date of inspection : 16.06.2022
7. Name of the Inspecting Officer : M.K.Chattopadhyay DO(W) & Aman Kumar Lathar, ADO (JWP)
8. Name and designation of Officer  
from the building side : AE(B)GouravBansal&JE(B)Navdeep, Sh. Prakashan P.K (Accountant)
9. Year of Construction : 2020-21
10. Applicant's letter No. : ID-10056493

S No	Minimum standards on fire prevention and fire safety U/R 33	F6/DFS/MS/BP/2019/01 Dated 01.01.2019/ NBC /UBBL Requirement	Provided at site	Remarks MR/NMR
1.	Access of building			
	<ul style="list-style-type: none"> <li>• Road width</li> <li>• Gate width</li> <li>• Width of internal road</li> </ul>	<ul style="list-style-type: none"> <li>06 mts</li> <li>4.5 mts</li> <li>NA</li> </ul>	<ul style="list-style-type: none"> <li>Provided</li> <li>Provided</li> <li>NA</li> </ul>	<ul style="list-style-type: none"> <li>MR</li> <li>MR</li> <li>NA</li> </ul>
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases			
	<ul style="list-style-type: none"> <li>• Upper floors</li> <li>• Basements</li> </ul>	<ul style="list-style-type: none"> <li>02</li> <li>NA</li> </ul>	<ul style="list-style-type: none"> <li>02</li> <li>NA</li> </ul>	<ul style="list-style-type: none"> <li>MR</li> <li>NA</li> </ul>
	b. Width of staircases			
	<ul style="list-style-type: none"> <li>• Upper floors</li> <li>• Basements</li> </ul>	<ul style="list-style-type: none"> <li>1.5 m</li> <li>NA</li> </ul>	<ul style="list-style-type: none"> <li>Provided</li> <li>NA</li> </ul>	<ul style="list-style-type: none"> <li>MR</li> <li>NA</li> </ul>
	c. Protection of exits			
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Pressurization</li> </ul>	<ul style="list-style-type: none"> <li>NA</li> <li>NA</li> </ul>	<ul style="list-style-type: none"> <li>NA</li> <li>NA</li> </ul>	<ul style="list-style-type: none"> <li>NA</li> <li>NA</li> </ul>
	d. No of continuous staircase to terrace	NA	NA	NA
	e. Width Of Corridor	2	Provided	MR
	f. Door Size	1.20 m	Provided	MR
3.	Compartmentation		NA	
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Sealing of electrical shafts</li> <li>• Fire Rating of shaft door</li> <li>• Water Curtain</li> <li>• Fire Dampers</li> </ul>	<ul style="list-style-type: none"> <li>NA</li> <li>NA</li> <li>NA</li> <li>NA</li> <li>NA</li> </ul>	<ul style="list-style-type: none"> <li>NA</li> <li>NA</li> <li>NA</li> <li>NA</li> <li>NA</li> </ul>	<ul style="list-style-type: none"> <li>NA</li> <li>NA</li> <li>NA</li> <li>NA</li> <li>NA</li> </ul>
4.	Smoke managements System			
	<ul style="list-style-type: none"> <li>• Basements</li> <li>• Upper floors</li> </ul>	<ul style="list-style-type: none"> <li>NA</li> <li>NA</li> </ul>	<ul style="list-style-type: none"> <li>NA</li> <li>NA</li> </ul>	<ul style="list-style-type: none"> <li>NA</li> <li>NA</li> </ul>
5.	Fire Extinguishers			
	<ul style="list-style-type: none"> <li>• Total numbers</li> <li>• Types</li> <li>• IS marking</li> </ul>	<ul style="list-style-type: none"> <li>06</li> <li>ABC &amp; CO<sub>2</sub></li> <li>ISI marked</li> </ul>	<ul style="list-style-type: none"> <li>08 nos.</li> <li>Provided</li> <li>Provided</li> </ul>	<ul style="list-style-type: none"> <li>MR</li> <li>MR</li> <li>MR</li> </ul>
6.	First – Aid Hose Reels			
	<ul style="list-style-type: none"> <li>• Total numbers on each floor</li> </ul>	Required	Provided	MR

N-S

	<ul style="list-style-type: none"> <li>Length of hose reel hose</li> <li>Nozzle diameter</li> </ul>	30 m 5 mm	Provided Provided	MR MR
7.	Automatic fire detection and alarming system			
	<ul style="list-style-type: none"> <li>Type of detectors</li> <li>Location of Main Panel</li> <li>Location of Repeater Panel</li> <li>Alternate source of power</li> <li>Hooters' Location</li> </ul>	NA NA NA NA NA	Provided in class room Provided NA NA NA	NA NA NA NA NA
8.	MOEFA	NA	Provided	NA
9.	Public Address System	NA	NA	NA
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> <li>Basements</li> <li>Upper Floor</li> <li>Sprinkler above false ceiling</li> </ul>	NA NA NA	NA NA NA	NA NA NA
11.	Internal Hydrants:			
	<ul style="list-style-type: none"> <li>Size of riser/down- comer</li> <li>Number of hydrants per floor</li> <li>Hose Box</li> </ul>	100 mm Required Required	Provided Provided Provided	MR MR MR
12.	Yard Hydrants			
	<ul style="list-style-type: none"> <li>Total number of hydrants</li> <li>Hose Box</li> </ul>	NA NA	NA NA	NA NA
13.	Pumping Arrangements:			
	<ul style="list-style-type: none"> <li>Ground Level</li> <li>Discharge of main pump</li> <li>Head of main pump</li> <li>Number of main pumps</li> <li>Jockey pump out put</li> <li>Jockey pump head</li> <li>Standby Pump out put</li> <li>Standby Pump Head</li> <li>Auto Staring/Manual stopping</li> <li>Pump House Access</li> <li>Terrace level</li> <li>Discharge of pump</li> <li>Head of the pump</li> <li>Power supply</li> <li>Auto starting of pump</li> </ul>	NA NA NA NA NA NA NA NA NA NA 450 LPM 40 m Required Required	NA NA NA NA NA NA NA NA NA NA Provided Provided Provided Provided	NA NA NA NA NA NA NA NA NA NA MR MR MR MR
14.	Captive water Storage for fire fighting:			
	<ul style="list-style-type: none"> <li>Under ground tank capacity</li> <li>Draw off connection</li> <li>Fire service inlet</li> <li>Access to tank</li> <li>Overhead Tank capacity</li> </ul>	NA NA NA NA 10,000lts.	NA NA NA NA 15,000 ltrs.	NA NA NA NA MR
15	Exit Signage	Required	Provided	MR
16.	Provision of Lifts			
	<ul style="list-style-type: none"> <li>Pressurization of Lift Shaft</li> <li>Pressurization of lift lobby</li> <li>Communication in lift Car</li> <li>Fireman's Grounding Switch</li> <li>Lift Signage</li> </ul>	NA NA NA NA NA	NA NA NA NA NA	NA NA NA NA NA
17.	Standby power supply	NA	NA	NA
18.	Refuge Area			
	<ul style="list-style-type: none"> <li>Total area</li> <li>Location</li> </ul>	NA NA	NA NA	NA NA
19.	Fire control room			
	<ul style="list-style-type: none"> <li>Detector system panel</li> <li>Flow Switch Panel</li> <li>PA System Panel</li> <li>Battery backup</li> <li>Building Floor Plans</li> </ul>	NA NA NA NA NA	NA NA NA NA NA	NA NA NA NA NA

led  
MR  
MR  
NA  
NA  
NA


N-6


20.	Special Fire Protection Systems for Protection of special Risks, if any;	NA	NA	NA
-----	--	----	----	----

The fire protection systems provided in the building were checked and found functional at the time of inspection.

Keeping in view substantial compliance of the minimum standards on fire prevention and fire safety requirements under the rules, grant of Fire safety Certificate is recommended under rule 35 of the Delhi Fire service Rules 2010 under the DFS Act 2007.

DO (WEST) 364  
DATED... 16/6/2022


  
16/6/2022  
M.K. Chattopadhyay  
DO (West)

  
16/6/22  
Aman Kumar Lathar,  
ADO (JWP)

DCR (WZ)

  
20/6/2022

Cfo - out of station.

Director  
  
20/6/22

Amu JWP