




No. F6/DFS/MS/Cinema/WZ/2022 /291

Dated: 29 / 06 / 2022

FIRE SAFETY CERTIFICATE

Certified that the **PVR Cinema (Formerly known as D T Cinema) (Audi 1 to 4) Shalimar Bagh** Located at **3rd, 4th & 5th floor, DLF City Center Mall, A-Block, Community Centre, Shalimar Bagh, New Delhi** in a building comprised of Lower basement & Upper basement & Ground + Five Upper floors, was issued Fire Safety Certificate vide Letter No **F6/DFS/MS/Cinema/2019/2169 dated 15.11.2019**. The premises was re-inspected by the officers concerned of this department on 10.06.2022 in the presence of Sh. Nigam (Manager, Cinema) and found that the said building have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rule, 2010 and that the premises is fit for occupancy class " Assembly Building" Group D with effect from 29/06/2022 for a period of **three years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010, printed below.

Issued on 29/06/2022 at New Delhi by.


(Anil Garg)
Director
29/6/22

Copy to:

1. The SDM (HQ-I)/Kanjhawala, District North West Kanjhawala, Delhi.
2. The Authorized Signatory, PVR Cinema (Audit 1 to 4), DLF City Centre Mall, A-Block, Community Centre, Shalimar Bagh, New Delhi.
3. The Dy. Health Officer, NDMC, Sec-5, Rohini Zone, Rohini, Delhi-110085.

Following fire safety directives must be adhered to:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
3. The trained staff should be available round the clock.
4. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
5. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
6. Basement shall be used as per building bye laws.
7. The owner/ occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry.
8. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
9. All the doors, Exits and internal roads must be kept free from any obstruction.

INSPECTION REPORT

1. Name & address of the building: **PVR Cinema (Formerly known as DT Cinema) (Audi 1 to 4) Located at 3rd, 4th & 5th floor, DLF City Center Mall, A-Block, Community Centre, Shalimar Bagh, New Delhi.**
2. Type of Occupancy : Cinema (Assembly)
3. Type of Case : Renewal (in a building comprised of Lower basement + Upper basement + Ground + 05 upper floors)
4. Details of previous NOC :F6/DFS/MS/Cinema/2019/2169 dated 15.11.2019
5. Fire Safety directives : F6/DFS/MS/BP/2004/2443 dated 14-10-2004(for Mall)
6. Date of inspection : 10.06.2022
7. Name of the Inspecting Officer : M.K. Chattopadhyay, DO (West)
Aman Kumar Lathar, ADO (JWP)
8. Name and designation of Officer
from the building side : Sh. Nigam (Manager, Cinema)
9. Year of Construction : 2005-06
10. Applicant's letter No. : Email Dated 04.05.2022

S N o	Minimum standards on fire prevention and fire safety U/R 33	BBL Requirements/ letter dated 15.11.2019	Provided at site	Remarks MR/NMR
1.	Access of building			
	<ul style="list-style-type: none"> Road width Gate width Width of internal road 	12 m 4.5 m 6 m	24 m 5 m Provided	MR MR MR
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases • Upper floors • Basements b. Width of staircases • Upper floors • Basements c. Protection of exits • Fire check door • Pressurization d. No of continuous staircase to terrace e. Width Of Corridor f. Door Size	04 NA Old Case Old Case Required Required 04 Nos. Required Old case	08 NA 1.5 m x 5, 1.93 m x 1, 1.48m x 1 & 2 m x 1 Provided Provided Provided Provided Audi-1=2x182cm, 1x176cm&1x193cm Audi-2=2x182cm, 1x175cm, & 1x171cm Audi-3=2x180cm&2x175cm Audi-4=2x175cm, 1x180cm& 1x183cm	MR NA MR MR MR MR MR MR MR being old case
3.	Compartmentation			
	<ul style="list-style-type: none"> Fire check door Sealing of electrical shafts Fire Rating of shaft door Water Curtain Fire Dampers 	Required Required Required Required Required	Provided Provided Provided Provided Provided	MR MR MR MR MR
4.	Smoke managements System			
	<ul style="list-style-type: none"> Basements Upper floors 	Required Required	Provided Provided	MR MR
5.	Fire Extinguishers			
	<ul style="list-style-type: none"> Total numbers Types IS marking 	16 nos. (4 in each Audi) ABC, CO2 & WCO2 ISI marked	Provided Provided Provided	MR MR MR


6.	First – Aid Hose Reels			
	<ul style="list-style-type: none"> Total numbers on each floor 	02 each Audi	Provided	MR
	<ul style="list-style-type: none"> Length of hose reel hose 	30m	Provided	MR
	<ul style="list-style-type: none"> Nozzle diameter 	5 mm	Provided	MR
7.	Automatic fire detection and alarming system			
	<ul style="list-style-type: none"> Type of detectors 	Beam Detector	Provided	MR
	<ul style="list-style-type: none"> Location of Main Panel 	Ground floor	Provided	MR
	<ul style="list-style-type: none"> Location of Repeater Panel 	Ground floor	Provided	MR
	<ul style="list-style-type: none"> Alternate source of power 	Required	Provided	MR
	<ul style="list-style-type: none"> Hooters' Location 	Required	Provided	MR
8.	MOEFA	Required	Provided	MR
9.	Public Address System	Required	Provided	MR
10	Automatic Sprinkler System			
	<ul style="list-style-type: none"> Basements 	Required	Provided	MR
	<ul style="list-style-type: none"> Upper Floor 	Required	Provided	MR
	<ul style="list-style-type: none"> Sprinkler above false ceiling 	Required	Provided	MR
11	Internal Hydrants			
	<ul style="list-style-type: none"> Size of riser/down- comer 	150 mm	Provided	MR
	<ul style="list-style-type: none"> Number of hydrants per floor 	2 each Audi	Provided	MR
	<ul style="list-style-type: none"> Hose Box 	Required	Provided	MR
12	Yard Hydrants	(Common with Mall)		
	<ul style="list-style-type: none"> Total number of hyds 	06	Provided	MR
	<ul style="list-style-type: none"> Hose Box 	06	Provided	MR
13	Pumping Arrangements	(Common with Mall)		
	<ul style="list-style-type: none"> Ground Level 			
	<ul style="list-style-type: none"> Discharge of main pump 	4500 lpm	Provided	MR
	<ul style="list-style-type: none"> ➤ Head of main pump 	60 m	Provided	MR
	<ul style="list-style-type: none"> ➤ Number of main pumps 	3	Provided	MR
	<ul style="list-style-type: none"> ➤ Jockey pump out put 	180 lpm x 2	Provided	MR
	<ul style="list-style-type: none"> ➤ Jockey pump head 	60 m	Provided	MR
	<ul style="list-style-type: none"> ➤ Standby Pump out put 	4500 lpm	Provided	MR
	<ul style="list-style-type: none"> ➤ Standby Pump Head 	60 mtr	Provided	MR
	<ul style="list-style-type: none"> ➤ Auto Staring/Manual stopping 	Required	Provided	MR
	<ul style="list-style-type: none"> ➤ Pump House Access 	Required	Provided	MR
	<ul style="list-style-type: none"> Terrace level 			
	<ul style="list-style-type: none"> ➤ Discharge of pump 	450 lpm	NA	NA
	<ul style="list-style-type: none"> ➤ Head of the pump 	40 m	NA	NA
	<ul style="list-style-type: none"> ➤ Power supply 	Required	Provided	MR
	<ul style="list-style-type: none"> ➤ Auto starting of pump 	Required	Provided	MR
14	Captive water Storage for fire fighting	(Common with Mall)		
	<ul style="list-style-type: none"> Underground tank capacity 	3,00,000 litres	Provided	MR
	<ul style="list-style-type: none"> ➤ Draw of connection 	Required	Provided	MR
	<ul style="list-style-type: none"> ➤ Fire service inlet 	Required	Provided	MR
	<ul style="list-style-type: none"> ➤ Access to tank 	Required	Provided	MR
	<ul style="list-style-type: none"> Overhead Tank capacity 	30, 000 litres	Provided	MR
15	Exit Signage	Required	Provided	MR
16	Provision of Lifts:			
	<ul style="list-style-type: none"> ➤ Pressurization of Lift Shaft 	Required	Provided	MR
	<ul style="list-style-type: none"> ➤ Pressurization of lift lobby 	Required	Provided	MR
	<ul style="list-style-type: none"> ➤ Communication in lift Car 	Required	Provided	MR
	<ul style="list-style-type: none"> ➤ Fireman's Grounding Switch 	Required	Provided	MR
	<ul style="list-style-type: none"> ➤ Lift Signage 	Required	Provided	MR
17	Standby power supply	Required	DG Set 450 KVA	MR
18	Refuge Area			
	<ul style="list-style-type: none"> ➤ Total area 	NA	NA	NA

	<ul style="list-style-type: none"> ➤ Flow Switch Panel ➤ PA System Panel ➤ Battery backup ➤ Building Floor Plans 	Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
20	Special Fire Protection Systems for Protection of special Risks, if any;	NA	NA	NA

The fire protection systems provided in the building were checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards on fire prevention and fire safety requirements under the rules, renewal of FSC issued vide letter no. F6/DFS/MS/Cinema/2019/2169 dated 15.11.2019 is recommended under the rules 37 of the Delhi Fire Service Rules 2010 under the DFS Act 2007.


M.K. Chattopadhyay
DO (West)



Aman Kumar Lathar,

B.G. (WEST) 326
DATED 18/6/2022


DO (W2)


22/6/2022


CFO



22/6/2022



Director


29/6/22



DO/West

F.T. please.


24/6



Asst (f.w) Pri

F.T. letter is put-up for signature pl.


Director


24/6/22


m


24/6/22
Asst (f.w)