## GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110001

No. F6/DFS/MS/School/2022/ 子ろえ

Dated: 04 107/2022

147

## FIRE SAFETY CERTIFICATE

Certified that the Sant Nirankari School located at Sant Nirankari Colony, Delhi-110009 comprised of Ground + 03 upper floors owned/ occupied by Sant Nirankari Schoolwas issued Fire Safety Certificated vide this office letter no. F-6/DFS/MS/2019/1955 dated 14.10.2019. The premise was re-inspected by the officer concerned of this department on 18.09.2019 in the presence of Sh. Surender (Care Taker) and observed that all the fire prevention and fire safety arrangements as provided in the premise found in good working condition. The premise have therefore deemed complied with the requirements under rule 33 of the Delhi Fire Service Rules, 2010 and the building premise is fit for occupancy under Educational "Group B" with effect from 0.4/0.2622 for a period of three years in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under rule 40, subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010,

> (Dharmpal Bhardwaj) Dy. Chief Fire Officer Ph:-011-23414250

292

## Copy to : -

- 1. The Director, Education, Government of N.C.T of Delhi. Old Sectt. Delhi 110054.
- 2. The Principal, Sant Nirankari School located at Sant Nirankari Colony, Delhi-110009.

## Conditions for the validity of Fire Safety Certificate:

- 1 All the means of escape/entry/exit shall be kept free from any obstruction.
- 2 All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
- 3 All the staff members must know the correct method of operation of firefighting system.
- 4 The owner / occupier shall submit a declaration every year in Form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on <u>http://delhi.gov.in./wps/wcm/connect/doit</u> fire/FIRE/Home/Forms.
- 5 This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.
- 6 "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".

				N125					
Ç.			INSPEC	LION REPORT					
9 1. 2	Name & address of the building Sant Nirankari School located at Sant Nirankari Colony, Delhi-110009.								
		a coucational							
4.	1	of Case		03upper Floor only					
5		s of previous NOC	Renewal						
6.	Fire Sufety directives later N								
7.		Cinema at a							
8.		of the Inspecting Officers	ing Officers ADO (DD)						
9.		and designation of officers							
		he building side	Sh Surandar	(Come Takaa)					
		of Construction	: Sh. Surender (Care Taker) : 1989-2010						
П.	Appli	pplicant's letter No. : Online E-mail dated 08.06.2022							
	Mi	nimum Standards on fire p fire safety U/R 33	revention and	NBC	Provided at site	Remarks MR/NMR			
		ine safety ork s	,	Requirement					
I	Acce	ss to building							
		Road width		Accessible	Accessible	MR			
		• Gate width		Accessible	Accessible	MR			
		<ul> <li>Width of internal road</li> </ul>		NA	NA	NA			
		iber, Width, Type & Arran	gement of Exits						
	a. Ni	umber of staircases							
		Upper Floors		02	02	MR			
		Basements		NA	NA	NA			
	D. W	idth of staircases		1.50m	1.27m & 1.30m	MR(Old case			
		<ul> <li>Upper Floors</li> <li>Basements</li> </ul>		NA	NA	NA			
	c. Pr	otection of exits							
		Fire check door		NA	NA	NA			
		Pressurization		NA	NA	NA			
	d. N	o. of continuous staircases to	terrace	02	02	MR			
	e. W	idth of Corridor		2m	2.32m	MR			
	f. Do	oor Size		l m	1.15m	MR			
	Com	partmentation.							
		<ul> <li>Fire check door</li> </ul>		NA	NA	NA			
		Sealing of electrical shaf	ts	NA	NA	NA			
		Fire Rating of shaft door		ΝΛ	NA	NA			
		Water Curtain		NA	NA	NA			
		Fire Dampers		NA	NA	NA			
	Smo	ke Management System.							
		Basements		12 a/c per hour	NA	NA			
		Upper floors		12 a/c per hour	Natural Ventilated	MR			
	F	ire Extinguishers		10	12	MB			
		Total numbers		10nos ABC/Co2	13nos ABC-13	MR			
		Types							
	1			ISI Marked	Ves	MR			

and R

itic iic 2

Þ

ISI marking

ISI Marked

Yes

MR



	First-Aid Hose Reels.					
	Total numbers on each floor	02 each floor	02 each floor	MR		
	Length of hose reel hose	30m	30m	MR		
	Nozzle diameter	5mm	5mm	MR		
_	Automatic fire detection and alarming system.			MIX		
	Type of detectors	NA	NA	NA		
	Location of Main Panel	NA	NA	NA		
	Location of Repeater Panel	NA	NA	NA		
	Alternate source of power	NA	NA	NA		
	Hooters' Location	NA	NA	NA		
	MOEFA	NA	NA	NA		
	Public Address System.	NA	NA	NA		
	Automatic Sprinkler System.	I				
	Basement	NA				
	Upper Floor	NA	NA	NA		
	• Sprinkler above false ceiling	NA	NA	NA		
	Internal Hydrants					
	Size of riser/down-comer	100mm	100mm	MR		
	• Number of hydrants per floor	01	01	MR		
	Hose Box	01	01	MR		
2	Yard Hydrants.					
	• Total number of hydrants	NA	NA	NA		
	Hose Box	NA	NA	NA		
3	Pumping Arrangements.	Pumping Arrangements.				
	Ground Level					
	<ul><li>Discharge of main Pump</li><li>Head of Main pump</li></ul>	N/A	N/A	N/A		
	<ul><li>Head of Main pump</li><li>Number of main pumps</li></ul>	N/A	N/A	N/A		
	<ul> <li>Jockey Pump out put</li> </ul>	N/A	N/A	N/A		
	<ul> <li>Jockey pump head</li> </ul>	NA	NA	NA		
	Standby Pump out put	N/A	N/A	N/A		
	Standby Pump Head	N/A	N/A	N/A		
	> Auto Starting/ Manual stopping	N/A	N/A	N/A		
	<ul> <li>Pump House Access</li> <li>Terrace level</li> </ul>	N/A	N/A	N/A		
	<ul> <li>Terrace level</li> <li>Discharge of pump</li> </ul>	450lpm	Provided	MR		
	<ul> <li>Head of the pump</li> </ul>	40m	40m	MR		
	<ul> <li>Power Supply</li> </ul>	Required	Provided	MR		
	<ul> <li>Auto Starting of pump</li> </ul>	Required	Provided	MR		
4	Captive Water Storage for fire fighting					
14		NA	NA	NA		
	<ul> <li>Underground tank capacity</li> <li>Draw-off connection</li> </ul>	NA	NA	NA		
	<ul> <li>Fire service inlet</li> </ul>	NA	NA	NA		
	<ul> <li>Access to tank</li> </ul>	NA	NA	NA		
	Overhead Tank capacity	10,000ltrs	10,000ltrs	MR		
				MR		
5	Exit Signage.	Required	Provided	IVIN		

Prov	vision of Lifts.					
	Pressurization of Lift Shaft	N/A	N/A	N/A		
•	Pressurization of Lift lobby	N/A	N/A	N/A		
•	Communication In lift Car	N/A	N/A	N/A		
•	Fireman's Grounding Switch Lift Signage	N/A	N/A	N/A		
•		N/A	N/A	N/A		
St	andby power supply	N/A	N/A	N/A		
R	efuge Area.					
	> Total Area	N/A	N/A	N/A		
	Location	N/A	N/A	N/A		
9 1	Fire Control Room					
F	Detector System Panel	N/A	N/A	N/A		
	Flow Switch Panel	N/A	N/A	N/A		
	PA System Panel	N/A	N/A	N/A		
	Batter backup	N/A	N/A	N/A		
	Building Floor Plans	N/A	N/A	N/A		
20	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A		

The fire protection systems provided in the building were tested/ checked randomly and found in working condition at the time of inspection.

Keeping in view the satisfactory compliance of the minimum standards on fire prevention and fire safety required as stipulated in NBC Part 4, the FSC issued vide letter of even no 1955 dated 14.10.2019 renewal under rule 37 of the Delhi Fire Service Rules, 2010 is recommended

24/05 1027 Signature of the Inspecting Officer Name:- C.L. Meena Designation:- ADO/RN 0612 As appround, F.T. letter is Rutup For your AAO singuature flease. FO (WZ)

nel lele

NNN

N

N

N/

NA NA MR MR

MR 1