

77
111 1111
1111 1111111

C-27

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI- 110001

No. F.6/DFS/MS/School/2022/SZ/ 753

Dated: 13/7/2022

FIRE SAFETY CERTIFICATE

Certified that M/s Japanese School located at Sector-A, Pocket-B & C, Vasant Kunj, New Delhi-110070, comprised of sunken basement, ground plus one upper floor was issued FSC by this department vide letter No. F6/DFS/MS/School/2019/SZ/1524 dated 24-07-2019. The premise was re-inspected by the officer concerned of this department on 08/07/2022 in presence of Mr. Yogindran (Manager) and found that said school building have deemed complied with the fire prevention and fire safety requirements in accordance with Directorate of Education circular No. F.16//Estate/CC/Fire Safety/2011/3298 to 3398 dated 01.03.2011 issued by Director of Education, Govt. of NCT of Delhi and that the premises is fit for occupancy class "**Educational**" Group-B with effect from 13/7/2022 for a period of **Three years** accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 13/7/22 at New Delhi by


(SUNIL CHAWDHARY)
DY. CHIEF FIRE OFFICER (SZ)

Copy to: -

1. The Principal, Japanese School, Sec-A, Pocket-B & C, Vasant Kunj, New Delhi-110070
2. The Director of Education, Govt. of NCT of Delhi, Old Secretariat, New Delhi- 110054

Conditions for the validity of Fire Safety Certificate: -

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
3. All the staff members must know the correct method of operation of firefighting system.
4. The owner/occupier shall submit a declaration every year in Form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in.
5. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or Alteration (Clause 1.4.3 of UBBL-2016), if any.
6. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry."

H-14



INSPECTION REPORT

1	Name & Address of the Building	Japanese School located at Sector-A, Pocket-B & C, Vasant Kunj, New Delhi-110070		
2	Type of Occupancy	Educational Building, Group-B		
3	Building Comprised of	Sunken Basement, Ground + 01 upper floor only.		
4	Type of Case	Renewal		
5	Details of Previous NOC	F6/DFS/MS/School/2019/SZ/1524 dated 24-07-2019		
6	Fire Safety Directives Letter No	F 16//Estate/CC/Fire Safety/2011/3298 to 3398 dated 01.03.2011		
7	Date of Inspection	08-07-2022		
8	Name of the Inspecting Officers	Sh. Rajesh Kumar, ADO (BCP)		
9	Name & Designation of Officers from the building side	Mr. Yogindran (Manager)		
10	Year of construction	1991		
11	Applicant letter No.	Outdoor Diary No. 1606 dated 20-05-2022		
S. No.	Minimum standards on Fire Prevention and Fire Safety U/R 33	Requirements Rule 35(6)	Provided at Site	Remarks MR/NMR
1	Access to Building.			
	• Road width	6 mtr	6 mtr	MR
	• Gate width	4 mtr	4 mtr	MR
	• Width of internal road	N/A	N/A	N/A
2	Number, width, type & arrangement of exits.			
	a) Number of Staircase			
	➤ Upper floors.	04 Nos	04 Nos	MR
	➤ Basement floor.	04 Nos	04 Nos	MR
	b) Width of Staircase			
	➤ Upper floors	1.50m / 0.90m	1.50m (each)	MR
	➤ Basement floor	1.50m / 0.90m	1.50m (each)	MR
	c) Protection of exits			
	➤ Fire check door	N/A	N/A	N/A
	➤ Pressurization	N/A	N/A	N/A
	d) No. of continuous staircase to terrace	N/A	N/A	N/A
	e) Width of corridor	N/A	N/A	N/A
	f) Door size	1m	Provided	MR
3	Compartmentation.			
	• Fire check door.	N/A	N/A	N/A
	• Sealing of electrical shafts.	N/A	N/A	N/A
	• Fire rating of shaft door.	N/A	N/A	N/A
	• Water curtain	N/A	N/A	N/A
	• Fire dampers.	N/A	N/A	N/A
4	Smoke Management system.			
	• Basement	30 ACPH	Exhaust fan	MR
	• Upper floors	12 ACPH	-NA-	-NA-
5	Fire Extinguishers.			
	• Total numbers	12 Nos ISI marked	32 Nos	MR
	• Types		ABC & W.CO2	MR
	• ISI Marking		Provided	MR
6	First Aid Hose Reels.			
	• Total numbers on each floor.	N/A	02 Nos	N/A
	• Length of hose-reel hose.	N/A	30m	N/A
	• Nozzle Diameter	N/A	5mm	N/A
7	Automatic fire detection & alarming system.			
	• Type of detectors	N/A	N/A	N/A
	• Location of Main Panel	N/A	N/A	N/A
	• Location of Repeater Panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooter's location	N/A	N/A	N/A
8	MOEFA	N/A	Provided	N/A
9	Public Address System	N/A	Provided	N/A

11-15

10	Automatic Sprinkler System <ul style="list-style-type: none"> Basement Upper floors Sprinkler above false ceiling 	Required	Provided	MR
		N/A	N/A	N/A
		N/A	N/A	N/A
11	Internal Hydrants. <ul style="list-style-type: none"> Size of Riser/Down-comer Number of Hydrant per floor Hose box. 	N/A	150 mm	N/A
		N/A	2 Nos	N/A
		N/A	2 Nos	N/A
12	Yard Hydrants. <ul style="list-style-type: none"> Total number of hydrants. Hose box. 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
13	Pumping arrangements. <ul style="list-style-type: none"> Ground Level <ul style="list-style-type: none"> Discharge of main pump. Head of main pump. Number of main pumps. Jockey Pump output. Jockey Pump head. Standby Pump output. Standby Pump head. Auto Starting/Manual Stopping. Pump house access. Terrace Level <ul style="list-style-type: none"> Discharge of pump. Head of pump. Power supply. Auto starting of pump. 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		Required	Provided	MR
		450 LPM	450 & 180 LPM	MR
		40m	40m (each)	MR
		Required	Provided	MR
Required	Provided	MR		
14	Captive water storage for fire fighting. <ul style="list-style-type: none"> Underground tank capacity. <ul style="list-style-type: none"> Draw-off connection. Fire Service Inlet. Access to tank. Overhead tank capacity. 	N/A	50,000 Lts	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		10,000 Lts	10,000 Lts	MR
		Required	Provided	MR
15	Exit Signage.			
16	Provision of Lifts. <ul style="list-style-type: none"> Pressurization of lift shaft. Pressurization of lift lobby. Communication in lift car. Fireman's switch. Lift signage. 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
17	Standby Power Supply	N/A	N/A	N/A
18	Refuge Area <ul style="list-style-type: none"> Total area Location 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
19.	Fire Control Room. <ul style="list-style-type: none"> Detector system panel. Flow switch panel. PA system panel. Battery backup. Building floor plan. 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
20.	Special Fire Protection System for the Protection of special Risk, if any.	N/A	N/A	N/A

H-76

Japanese School at Sector-A, Pocket-B & C, Vasant Kunj, New Delhi-110070

The fire protection system provided in the building/premise were checked, tested at random and found functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules, the FSC issued vide letter No F6/DFS/MS/School/2019/SZ/1524 dated 24-07-2019, renewal under rule 37 of the Delhi Fire Service Rules, 2010 is recommended.

Accordingly DFA is put up for approval and signature please.

13/8/22

Signature of Inspecting Officer
Name: Sh. Rajesh Kumar
Design: ADO (BCP)

F.T.

[Handwritten signature]

Dy. CFO (SZ)

[Handwritten signature]
ADO (BCP)

As approved, F.T. letter is put up for your signature PI

13/8/22
12/7/2022

Dy CFO/SZ

[Handwritten signature]

M.S. Cell