

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110001**

No. F.6/DFS/MS/School/2022/SZ/966

Dated: 06/09/2022

FIRE SAFETY CERTIFICATE

Certified that **Delhi Public School**, located at Sector-C Pocket-5, Vasant Kunj, New Delhi 110070 comprised of **C-Block (addition of 3rd Floor in existing G+2 Floors building), Block-G New block (02 Basement, Ground plus 02 Floors)** owner/occupied by Delhi Public School, have complied with the fire prevention and fire safety requirements in accordance with accordance with rule 33 of the Delhi Fire Service Rules, 2010 and verified by officer concern of this department on 30/08/2022 in the presence of Mr. Prince Sharma (J.E/Bldg) and that the premises is fit for occupancy class "**Educational, Group-B**" (School) as above with effect from 06/09/2022 for period of **Three years** in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 06/09/2022 at New Delhi by

(ATUL GARG)
DIRECTOR

DELHI FIRE SERVICE

Copy to: -

1. The Executive Engineer (Bldg) Department, Civic center, Minto Road, New Delhi 110002 (Online ID 10048036 dated 24/08/2022)

Conditions for the validity of Fire Safety Certificate: -

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangement provided therein shall be maintained in good working condition at all time as seen during inspection. Any loss of life property due to non-functional fire safety measures shall be at the responsibility of the management.
3. All the staff members must know the correct method of operation of fire fighting system.
4. The basement shall be used as per the provisions of UBBL-2016 /NBC Part- IV.
5. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
6. This fire safety certificate may not in any way be treated as regularization (Clause 2.8 of UBBL-2016) of unauthorized construction or alteration (Clause 1.4.3 of UBBL-2016), if any.
7. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six month prior to its expiry.

INSPECTION REPORT

1	Name & Address of the Building	Delhi Public School, Sector-C Pocket-5, Vasant Kunj, New Delhi 110070		
2	Type of Occupancy	Educational, Group-B (School)		
3	Building Comprised of	C-Block- addition of 3 rd Floor, Block-G, 02 B+G+2)		
4	Type of Case	Addition Alteration		
5	Details of Previous NOC	F6/DFS/MS/School/2020/SZ/245 Dt. 27/07/2020 for A, B & D Blocks each G+3 and C Block- G+2 only		
6	Fire Safety Directives Letter No	F6/DFS/MS/2018/BP/159 Dated 17/05/2018		
7	Date of Inspection	30-08-2022		
8	Name of the Inspecting Officers	Dy. CFO (SZ) & ADO (BCP)		
9	Name & Designation of Officers from the building side	Mr. Prince Sharma (J.E/Bldg)		
10	Year of construction	1996, 2002 & 2020		
11	Applicant letter No.	Online ID 10048036 dated 24/08/2022		
S. No	Minimum standards on Fire Prevention and Fire Safety U/R 33	NBC/UBBL requirements	Provided at Site	Remarks MR/NMR
1	Access to Building.			
	• Road width	Required	6 mtr	MR
	• Gate width	Required	4 mtr	MR
	• Width of internal road	-NA-	-NA-	-NA-
2	Number, width, type & arrangement of exits.			
	a) Number of Staircase			
	➤ Upper floors.	02 No's Blk G- 05	02 Nos 05 Nos	MR
	➤ Basement floor.	Blk G- 04	04 Nos	MR
	b) Width of Staircase			
	➤ Upper floors	1.50 & 2m Blk G-(1.50 & 4 x 2m)	1.50m, 2.17m ramp 1.50m, 4 x 2m	MR MR
	➤ Basement floor	4 No x 2m	4 m each	MR
	c) Protection of exits			
	➤ Fire check door	-NA-	-NA-	-NA-
	➤ Pressurization	-NA-	-NA-	-NA-
	d) No. of continuous staircase to terrace	One each block	Provided	MR
	e) Width of corridor	-NA-	-NA-	-NA-
	f) Door size	1 mtr	1 mtr	MR
3	Compartmentation.			
	• Fire check door.	-NA-	-NA-	-NA-
	• Sealing of electrical shafts.	-NA-	-NA-	-NA-
	• Fire rating of shaft door.	-NA-	-NA-	-NA-
	• Water curtain	-NA-	-NA-	-NA-
	• Fire dampers.	-NA-	-NA-	-NA-
4.	Smoke Management system.			
	• Basement	12 ACPH	Exhaust fan provided	MR
	• Upper floors	-NA-	-NA-	-NA-
5.	Fire Extinguishers.			
	• Total numbers	Required	25 Nos	MR
	• Types	ABC	ABC Type	MR
	• ISI Marking	ISI mark	Provided	MR
6.	First Aid Hose Reels.			
	• Total numbers on each floor.	02 in each blocks	Provided	MR

ATTACHED
-MAF- 4461-4

17. Standb
18. Ref.

	<ul style="list-style-type: none"> Length of hose-reel hose. Nozzle Diameter 	30 m 5 mm	Provided Provided	MR MR
7	Automatic fire detection & alarming system.			
	<ul style="list-style-type: none"> Type of detectors Location of Main Panel Location of Repeater Panel Alternate source of power Hooter's location 	Required Required -NA- Required Required	Provided Provided -NA- Provided Provided	MR MR -NA- MR MR
8.	MOEFA	Required	Provided	MR
9.	Public Address System	-NA-	-NA-	-NA-
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> Basement Upper floors Sprinkler above false ceiling 	Required -NA- -NA-	Provided -NA- -NA-	MR -NA- -NA-
11.	Internal Hydrants.			
	<ul style="list-style-type: none"> Size of Riser/Down-comer Number of Hydrant per floor Hose box. 	Required Required Required	Provided Provided Provided	MR MR MR
12.	Yard Hydrants.			
	<ul style="list-style-type: none"> Total number of hydrants. Hose box. 	Required Required	Provided Provided	MR MR
13.	Pumping arrangements.			
	<ul style="list-style-type: none"> Ground Level <ul style="list-style-type: none"> Discharge of main pump. Head of main pump. Number of main pumps. Jockey Pump output. Jockey Pump head. Standby Pump output. Standby Pump head. Auto Starting / Manual Stopping. Pump house access. Terrace Level <ul style="list-style-type: none"> Discharge of pump. Head of pump Power supply. Auto starting of pump. 	2280 LPM 70m 01 180 LPM 70m 2280 LPM 70m Required Required 900 PM for G Block 450 LPM for C 40 mtr Required Required	Provided Provided Provided Provided Provided Provided Provided Provided Provided Provided Provided Provided Provided	MR MR MR MR MR MR MR MR MR MR MR MR MR
14.	Captive water storage for fire fighting.			
	<ul style="list-style-type: none"> Underground tank capacity. <ul style="list-style-type: none"> Draw-off connection. Fire Service Inlet. Access to tank. Overhead tank capacity. 	1,00,000 ltrs Required Required Required 20,000 ltrs for G Block & 10,000 ltrs	Provided Provided Provided Provided Provided & 10,000 ltrs	MR MR MR MR MR
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
	<ul style="list-style-type: none"> Pressurization of lift shaft Pressurization of lift lobby. Communication in lift car. Fireman's switch. Lift signage. 	-NA- -NA- -NA- -NA- -NA-	-NA- -NA- -NA- -NA- -NA-	-NA- -NA- -NA- -NA- -NA-

N ^o	Standby Power Supply Refuge Area	Required	Provided (DG Set)	MR
17.	• Total area	-NA-	-NA-	-NA-
18.	• Location	-NA-	-NA-	-NA-
19.	Fire Control Room.			
	• Detector system panel	-NA-	-NA-	-NA-
	• Flow switch panel.	-NA-	-NA-	-NA-
	• PA system panel.	-NA-	-NA-	-NA-
	• Battery backup.	-NA-	-NA-	-NA-
	• Building floor plan.	-NA-	-NA-	-NA-
20.	Special Fire Protection System for the Protection of special Risk, if any.	-NA-	-NA-	-NA-

The Fire protection systems provided in the premises were test checked at random and found functional at the time of inspection.

Keeping in view the substantial satisfactory compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, it is recommended to issue Fire Safety Certificate under rule 35 (3) of the Delhi Fire Service Rules, 2010.

Accordingly, DFA is put up for approval and signature please.




Signature of the Inspecting Officer
 Name: Sh. Rajesh Kumar
 Design: ADO (BCP)


Dy. Commr



C. F. O.




Director



ADY Commr

Director



Fit letter is
 put up for
 signature please.

