

INSPECTION REPORT

1. Name & address of the building : Pushpanjali Modern Public School, Main Road
Tukmirpur Extn., Near Delhi Police Camp, Delhi-110090.
2. Building is comprised of : Ground & Two Upper Floors only
3. Type of Occupancy : Educational
4. Type of Case : Renewal
5. Details of previous NOC : F6/DFS/MS/School/2019/NDZ/1362 Dated 01/07/19
6. Fire Safety directives Letter No.: NBC (Part-IV)
7. Date of inspection : 27/08/2022
8. Name of the Inspecting Officer : D.O. (E.D.)
9. Name and designation of Officer
from the building side : Sh. Yogesh Vats (Manager)
10. Year of Construction : G-2004 & G+2-2012
11. Applicant's letter No. : Nil Dated 28/07/2022

S No	Minimum standards on fire prevention and fire safety U/R 33	Circular Requirements	Provided at Site	Remarks MR/NMR
1.	Access of building			
	• Road width	6 mtr	6 mtr ✓	MR
	• Gate width	4.5 mtr	6 mtr ✓	MR
	• Width of internal road	N/A	N/A	N/A
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases			
	• Upper floors	1	1 ✓	MR
	• Basements	N/A	N/A	N/A
	b. Width of staircases			
	• Upper floors	1.5 m	1.5 m ✓	MR
	• Basements	N/A	N/A	N/A
	c. Protection of exits			
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	d. No of continuous staircase to terrace	1	Provided ✓	MR
	e. Width Of Corridor	1.50 mtrs	1.62 mtrs ✓	MR
	f. Door Size	1.0 mtr	1.10 mtr ✓	MR
3.	Compartmentation			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire Rating of shaft door	N/A	N/A	N/A
	• Water Curtain	N/A	N/A	N/A
	• Fire Dampers			
4.	Smoke managements System			
	• Basements	N/A	N/A	N/A
	• Upper floors	N/A	N/A	N/A
5.	Fire Extinguishers			
	• Total numbers	06 nos.	15 nos. ✓	MR
	• Types	ISI marked ABC/CO ₂	Provided	MR
	• IS marking	Required	Provided	MR

N/17

6.	First – Aid Hose Reels			
	• Total numbers on each floor	01 Nos	01 Nos ✓	MR
	• Length of hose reel hose	30 M	30 M	MR
	• Nozzle diameter	5mm	5mm	MR
7.	Automatic fire detection and alarming system			
	• Type of detector	N/A	N/A	N/A
	• Location of Main Panel	N/A	N/A	N/A
	• Location of Repeater Panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooters' Location	N/A	N/A	N/A
8.	MOEFA	N/A	N/A	N/A
9.	Public Address System	N/A	N/A	N/A
10.	Automatic Sprinkler System			
	• Basements	N/A	N/A	N/A
	• Upper Floor	N/A	N/A	N/A
	• Sprinkler above false ceiling	N/A	N/A	N/A
11.	Internal Hydrants			
	• Size of riser/down- comer	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
12.	Yard Hydrants			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13.	Pumping Arrangements			
	• Ground Level			
	• Discharge of main pump	N/A	N/A	N/A
	➤ Head of main pump	N/A	N/A	N/A
	➤ Number of main pumps	N/A	N/A	N/A
	➤ Jockey pump out put	N/A	N/A	N/A
	➤ Jockey pump head	N/A	N/A	N/A
	➤ Standby Pump out put	N/A	N/A	N/A
	➤ Standby Pump Head	N/A	N/A	N/A
	➤ Auto Starting/Manual stopping	N/A	N/A	N/A
	➤ Pump House Access	N/A	N/A	N/A
	• Terrace level			
	➤ Discharge of pump	450 LPM	Provided	MR
	➤ Head of the pump	40 M	Provided	MR
	➤ Power supply	Required	Provided	MR
	➤ Auto starting of pump	Required	Provided	MR
14.	Captive water Storage for fire fighting			
	• Underground tank capacity	N/A	N/A	N/A
	➤ Draw of connection	N/A	N/A	N/A
	➤ Fire service inlet	N/A	N/A	N/A
	➤ Access to tank	N/A	N/A	N/A
	• Overhead Tank capacity	10,000	Provided	MR
15.	Exit Signage.	Required	Provided	MR

[Handwritten signature]

N/18

16.	Provision of Lifts.			
	➤ Pressurization of Lift Shaft	N/A	N/A	N/A
	➤ Pressurization of lift lobby	N/A	N/A	N/A
	➤ Communication in lift Car	N/A	N/A	N/A
	➤ Fireman's Grounding Switch	N/A	N/A	N/A
	➤ Lift Signage	N/A	N/A	N/A
17.	Standby power supply	N/A	N/A	N/A
18.	Refuge Area			
	➤ Total area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19.	Fire control room			
	➤ Detector system panel	N/A	N/A	N/A
	➤ Flow Switch Panel	N/A	N/A	N/A
	➤ PA System Panel	N/A	N/A	N/A
	➤ Battery backup	N/A	N/A	N/A
	➤ Building Floor Plans	N/A	N/A	N/A
20.	Special Fire Protection Systems for Protection of special Risks, if any;	N/A	N/A	N/A

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules, The Fire Safety Certificate issued vide letter no. F6/DFS/MS/School/2019/NDZ/1362 Dated 01/07/19 renewal under rule 35 of the Delhi Fire Service rules 2010 is recommended.

AJ Jaiswal
29/08/2021

Signature of the Inspecting Officer
Name : Ashok Kumar Jaiswal
Designation : D.O. (East Division)

Dy. CFO (NDZ)

F.T. please.

KVP
31/08/21

DO (ED)

F.T. is put up for sign. please.

AKP
01/09/2021

Dy. CFO (NDZ)
APWing

KVP
02/09/21